

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015

to 04/30/2015

Contract Location:

SR 20

Time Allowed: 1098 Days

Elapsed Calender Days: 1098 Days

Percent Time: 100.00

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/18/2011

Date Awarded: 12/28/2011

Date Contract Executed: 01/26/2012

Date Notice to Proceed: 01/30/2012

MARIETTA GA 30061-0970

Date Work Began: 03/20/2012

Phone: Date Time Stopped: 01/31/2015

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/31/2015

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$9,093,611.45

Original Contract Amount \$7,761,359.67

Funds Available \$258,476.93

Percent Complete 97.16%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008965.01000	\$9,093,611.45	\$7,761,359.67	\$258,476.93	97.16%	\$20,607.20

Chief Engineer

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015

to 04/30/2015

Project Number: 0008965.01000 SR 20 - 1.729 MI WIDENING FOR PASSING LANE

Federal State Project Number: CSSTP-0008-00(965)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,068,107.53	\$7,051,621.77	\$16,485.76
Non-Participating	\$1,767,026.99	\$1,762,905.55	\$4,121.44
Total Earnings	\$8,835,134.52	\$8,814,527.32	\$20,607.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,835,134.52	\$8,814,527.32	\$20,607.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,835,134.52	\$8,814,527.32	

Total Payable:	\$20,607.20
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015
to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	207-0203	FOUND BKFILL MATL, TP II	CY	26.000 45.390	81.058 .000 81.058	\$0.00	\$3,679.22
0048	210-0250	UNDERCUT EXCAVATION	CY	3,000.000 8.770	4,080.167 .000 4,080.167	\$0.00	\$35,783.06
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	35,825.000 16.270	37,019.380 .000 37,019.380	\$0.00	\$602,305.31
0055	318-3000	AGGR SURF CRS	TN	1,000.000 16.130	1,802.010 .000 1,802.010	\$0.00	\$29,066.42
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000 70.880	6,607.250 .000 6,607.250	\$0.00	\$468,321.88
0066	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		.000 49.880	3,463.040 .000 3,463.040	\$0.00	\$172,736.44
CSSTP-0008-00(965) Asphaltic Concrete for Temporary Detours Specification Item 400.5.01 D							
0071	402-3133	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL		.000 67.580	1,161.170 .000 1,161.170	\$0.00	\$78,471.87
CSSTP-0008-00(965) Asphaltic Concrete for Temporary Detours Specification Item - 400.5.01 D							
0076	402-3192	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN TL		.000 54.780	1,972.161 .000 1,972.161	\$0.00	\$108,034.98
CSSTP-0008-00(965) Asphaltic Concrete for Temporary Detours Specification Item - 400.5.01 D							
0080	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,520.000 69.890	5,175.140 .000 5,175.140	\$0.00	\$361,690.53

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015
to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	413-1000	BITUM TACK COAT	GL	4,800.000 2.450	13,672.000 .000 13,672.000	\$0.00	\$33,496.40
0095	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	379.000 42.900	772.916 9.139 782.055	\$392.06	\$33,550.16
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	100.000 17.860	116.000 .000 116.000	\$0.00	\$2,071.76
0135	500-3101	CLASS A CONCRETE	CY	104.000 478.000	118.839 .000 118.839	\$0.00	\$56,805.04
0140	500-3200	CLASS B CONCRETE	CY	52.410 267.170	53.934 6.486 60.420	\$1,732.86	\$16,142.41
0155	511-1000	BAR REINF STEEL	LB	11,325.090 0.750	12,134.678 .000 12,134.678	\$0.00	\$9,101.01
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	124.000 55.160	182.000 .000 182.000	\$0.00	\$10,039.12
0170	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	64.000 63.630	80.000 .000 80.000	\$0.00	\$5,090.40
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	14.000 62.240	64.000 .000 64.000	\$0.00	\$3,983.36

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015
to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0185	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	24.000 87.610	37.000 .000 37.000	\$0.00	\$3,241.57
0190	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	56.000 60.760	77.000 .000 77.000	\$0.00	\$4,678.52
0195	550-1362	STORM DRAIN PIPE, 36 IN, H 15-20	LF	64.000 73.310	88.000 .000 88.000	\$0.00	\$6,451.28
0200	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	4.000 153.850	8.000 .000 8.000	\$0.00	\$1,230.80
0205	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	700.000 23.160	1,191.000 .000 1,191.000	\$0.00	\$27,583.56
0230	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1EA		1.000 787.990	.000 1.000 1.000	\$787.99	\$787.99
0245	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	2.000 443.080	5.000 .000 5.000	\$0.00	\$2,215.40
0250	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	2.000 507.840	3.000 .000 3.000	\$0.00	\$1,523.52
0260	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	5.000 767.880	6.000 .000 6.000	\$0.00	\$4,607.28

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015

to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,800.000 18.660	7,770.000 .000 7,770.000	\$0.00	\$144,988.20
0295	621-4023	CONCRETE SIDE BARRIER, TYPE 2C	LF	896.000 557.670	1,045.280 .000 1,045.280	\$0.00	\$582,921.30
0300	621-4024	CONCRETE SIDE BARRIER, TYPE 2D	LF	19.000 760.200	34.000 .000 34.000	\$0.00	\$25,846.80
0310	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		170.000 11.890	229.000 .000 229.000	\$0.00	\$2,722.81
0315	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		54.000 18.960	54.100 .000 54.100	\$0.00	\$1,025.74
0320	636-2070	GALV STEEL POSTS, TP 7	LF	364.000 6.100	507.000 .000 507.000	\$0.00	\$3,092.70
0330	641-1200	GUARDRAIL, TP W	LF	2,990.000 15.500	2,990.500 .000 2,990.500	\$0.00	\$46,352.75
0350	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	4,565.000 1.750	6,932.000 .000 6,932.000	\$0.00	\$12,131.00
0370	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LM		4.000 1600.000	4.125 .000 4.125	\$0.00	\$6,600.00

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015

to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0375	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		4.000 1750.000	5.120 .000 5.120	\$0.00	\$8,960.00
0380	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		1.477 1000.000	1.518 .000 1.518	\$0.00	\$1,518.00
0385	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	133.000 3.000	158.000 .000 158.000	\$0.00	\$474.00
0395	654-1001	RAISED PVMT MARKERS TP 1	EA	400.000 4.000	932.000 .000 932.000	\$0.00	\$3,728.00
0410	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	3.000 2750.000	8.000 .000 8.000	\$0.00	\$22,000.00

Category Amount: \$2,912.91 \$2,945,050.59

Category Number: 0020 TEMPORARY EROSION CONTROL							
0435	163-0240	MULCH	TN	300.000 175.000	623.910 8.020 631.930	\$1,403.50	\$110,587.75
0440	163-0300	CONSTRUCTION EXIT	EA	10.000 1189.250	12.750 .000 12.750	\$0.00	\$15,162.94
0460	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,450.000 3.250	8,365.500 .000 8,365.500	\$0.00	\$27,187.88

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015

to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0470	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		17.000 403.150	30.000 .000 30.000	\$0.00	\$12,094.50
0480	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,230.000 0.900	22,086.000 .000 22,086.000	\$0.00	\$19,877.40
0485	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,775.000 1.250	1,622.000 25.000 1,647.000	\$31.25	\$2,058.75
0495	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE LF		2,225.000 1.500	3,697.000 .000 3,697.000	\$0.00	\$5,545.50
0505	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		20.000 794.030	25.000 .000 25.000	\$0.00	\$19,850.75
0530	171-0030	TEMPORARY SILT FENCE, TYPE C LF		16,460.000 2.130	27,161.500 .000 27,161.500	\$0.00	\$57,854.00

Category Amount: \$1,434.75 \$270,219.47

Category Number: 0030 EROSION CONTROL							
0540	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		207.000 24.690	1,350.778 126.222 1,477.000	\$3,116.42	\$36,467.13
0545	603-7000	PLASTIC FILTER FABRIC SY		2,200.000 2.980	20.222 1,456.778 1,477.000	\$4,341.20	\$4,401.46

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015
to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0550	700-6910	PERMANENT GRASSING	AC	16.000 550.000	17.910 .161 18.071	\$88.55	\$9,939.05
0560	700-8000	FERTILIZER MIXED GRADE	TN	14.000 400.000	14.676 1.290 15.966	\$516.00	\$6,386.40
0575	710-9000	PERMANENT SOIL REINFORCING MAT	SY	1,390.000 3.250	1,562.333 .000 1,562.333	\$0.00	\$5,077.58
0580	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	670.000 1.950	5,746.167 2,859.556 8,605.723	\$5,576.13	\$16,781.16
0585	716-2000	EROSION CONTROL MATS, SLOPES	SY	55,333.000 0.640	90,765.905 779.667 91,545.572	\$498.99	\$58,589.17
Category Amount:						\$14,137.29	\$137,641.95
Category Number: 0040 MSE WALLS							
0600	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,903.000 41.550	1,928.000 .000 1,928.000	\$0.00	\$80,108.40
	1						
0610	627-1140	TRAFFIC BARRIER V, WALL NO -	LF	253.000 209.670	254.000 .000 254.000	\$0.00	\$53,256.18
	1						
Category Amount:						\$0.00	\$133,364.58

Estimate Summary By Project

Contract ID: B14050-11-000-0

Estimate Number: 0037

Pay Period: 04/01/2015
to 04/30/2015

Project Number 0008965.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9075	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	215.000		
				32.650	65.000		
		Add item 441-5002 Concrete Header Curb, 6 IN, TP 2			280.000	\$2,122.25	\$9,142.00
		441-5002 Concrete Header Curb, 6 IN, TP 2					
Category Amount:						\$2,122.25	\$9,142.00
Project Total Amount:						\$20,607.20	\$8,835,134.52