

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015

to 05/07/2015

**Contract Location:**  
 JODECO RD (CR 824) & I-75/SR 401

**Time Allowed:** 1188 Days  
**Elapsed Calender Days:** 1135 Days  
**Percent Time:** 95.54

**District:** 3                      **Area:** 01

**Contractor:**  
 E. R. SNELL CONTRACTOR, INC.  
 P. O. BOX 306

**Date Let:** 01/20/2012  
**Date Awarded:** 03/08/2012  
**Date Contract Executed:** 03/23/2012  
**Date Notice to Proceed:** 03/29/2012  
**Date Work Began:** 06/05/2012  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 06/29/2015

SNELLVILLE                      GA 30078-0306  
**Phone:** (770)985-0600

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

<b>Current Contract Amount</b>	\$16,478,668.08	<b>Counties:</b> Henry
<b>Original Contract Amount</b>	\$15,692,156.79	
<b>Funds Available</b>	\$1,492,772.23	
<b>Percent Complete</b>	90.94%	

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
312160-01001	\$16,478,668.08	\$15,692,156.79	\$1,492,772.23	90.94%	\$55,569.75

Chief Engineer

## Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number: 312160-.01001 JODECO RD (CR 824) &amp; I-75/SR -1.221 MI OF INTEF

Federal State Project Number: NHIM0-0075-02(213)

	<b>Total to Date</b>	<b>Prev to Date</b>	<b>This Estimate</b>
Participating	\$14,985,895.85	\$14,930,326.10	\$55,569.75
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$14,985,895.85</b>	<b>\$14,930,326.10</b>	<b>\$55,569.75</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$14,985,895.85</b>	<b>\$14,930,326.10</b>	<b>\$55,569.75</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$14,985,895.85</b>	<b>\$14,930,326.10</b>	

<b>Total Payable:</b>	<b>\$55,569.75</b>
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number 312160-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	75,900.000 14.750	86,594.010 .000 86,594.010	\$0.00	\$1,277,261.65
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME  Temporary Asphalt 25 mm reduced at \$0.75 per ton		.000 51.750	2,440.720 .000 2,440.720	\$0.00	\$126,307.26
0061	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME  Temporary Asphalt 12.5mm reduced at \$0.75 per ton		.000 61.250	1,282.020 .000 1,282.020	\$0.00	\$78,523.73
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME  Temporary Asphalt 19mm reduced at \$0.75 per ton		.000 57.000	1,829.270 .000 1,829.270	\$0.00	\$104,268.39
0070	413-1000	BITUM TACK COAT	GL	5,900.000 2.800	10,805.000 .000 10,805.000	\$0.00	\$30,254.00
0085	439-0020	PLAIN PC CONC PVMT, CL 3 CONC, 9 INCH THK SY		31,300.000 64.750	31,263.306 765.556 32,028.862	\$49,569.75	\$2,073,868.81
0095	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	300.000 28.750	361.667 .000 361.667	\$0.00	\$10,397.93
0100	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	600.000 30.000	621.222 .000 621.222	\$0.00	\$18,636.66
0105	441-0050	CONC SLOPE DRAIN	SY	170.000 41.500	275.250 .000 275.250	\$0.00	\$11,422.88

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number 312160-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0110	441-0104	CONC SIDEWALK, 4 IN	SY	5,700.000 22.500	5,975.095 .000 5,975.095	\$0.00	\$134,439.64
0130	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	910.000 43.000	987.859 .000 987.859	\$0.00	\$42,477.94
0150	441-6002	CONC CURB & GUTTER, 6 IN X 18 IN, TP 2	LF	20.000 14.500	27.000 .000 27.000	\$0.00	\$391.50
0155	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	50.000 14.500	276.000 .000 276.000	\$0.00	\$4,002.00
0160	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	22,100.000 10.750	22,480.000 .000 22,480.000	\$0.00	\$241,660.00
0190	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	56.000 747.000	57.891 .000 57.891	\$0.00	\$43,244.58
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	7.000 790.000	13.000 .000 13.000	\$0.00	\$10,270.00
0255	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	20.000 162.000	906.000 .000 906.000	\$0.00	\$146,772.00
0290	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 647.000	5.000 .000 5.000	\$0.00	\$3,235.00

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number 312160-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0550	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	210.000 25.750	223.944 .000 223.944	\$0.00	\$5,766.56
0595	634-1200	RIGHT OF WAY MARKERS	EA	175.000 83.500	177.000 .000 177.000	\$0.00	\$14,779.50
0630	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	3,700.000 12.500	4,056.000 480.000 4,536.000	\$6,000.00	\$56,700.00
<b>Category Amount:</b>						\$55,569.75	\$4,434,680.03
<b>Category Number: 0020 TEMPORARY EROSION CONTROL</b>							
0815	163-0232	TEMPORARY GRASSING	AC	13.000 261.000	50.429 .000 50.429	\$0.00	\$13,161.97
0820	163-0240	MULCH	TN	1,100.000 136.000	1,821.597 .000 1,821.597	\$0.00	\$247,737.19
<b>Category Amount:</b>						\$0.00	\$260,899.16
<b>Category Number: 0030 PERMANENT EROSION CONTROL</b>							
0915	700-6910	PERMANENT GRASSING	AC	26.000 912.000	41.662 .000 41.662	\$0.00	\$37,995.74
0925	700-8000	FERTILIZER MIXED GRADE	TN	24.000 574.000	38.874 .000 38.874	\$0.00	\$22,313.68

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number 312160-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 PERMANENT EROSION CONTROL</b>							
0945	716-2000	EROSION CONTROL MATS, SLOPES	SY	22,300.000	36,837.222		
				1.100	.000		
					36,837.222	\$ .00	\$40,520.94
<b>Category Amount:</b>						\$0.00	\$100,830.36
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0995	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	17.000	19.000		
				52.250	.000		
					19.000	\$ .00	\$992.75
1000	652-0110	PAVEMENT MARKING, ARROW, TP 1	EA	17.000	19.000		
				52.250	.000		
					19.000	\$ .00	\$992.75
1030	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	65.000	66.000		
				83.500	.000		
					66.000	\$ .00	\$5,511.00
1065	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		310.000	1,462.000		
				0.340	.000		
					1,462.000	\$ .00	\$497.08
1085	654-1001	RAISED PVMT MARKERS TP 1	EA	300.000	375.000		
				5.200	.000		
					375.000	\$ .00	\$1,950.00
1100	657-1084	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, \ LF		1,900.000	1,952.000		
				6.250	.000		
					1,952.000	\$ .00	\$12,200.00
1105	657-1244	PREFORMED PLASTIC SOLID PVMT MKG, 24 IN, LF		310.000	330.000		
				20.750	.000		
					330.000	\$ .00	\$6,847.50
<b>Category Amount:</b>						\$0.00	\$28,991.08

Estimate Summary By Project

Contract ID: B14216-12-000-1

Estimate Number: 0036

Pay Period: 04/02/2015  
to 05/07/2015

Project Number 312160-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 BRIDGE NO.1</b>							
1300	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	1,063.000 19.750	1,162.074 .000 1,162.074	\$0.00	\$22,950.96
<b>Category Amount:</b>						\$0.00	\$22,950.96
<b>Category Number: 0010 ROADWAY</b>							
9060	004-0022	EXTRA WORK -  Storm sewer manhole, special design	LS	.000 9572.000	2.000 .000 2.000	\$0.00	\$19,144.00
<b>Category Amount:</b>						\$0.00	\$19,144.00
<b>Project Total Amount:</b>						\$55,569.75	\$14,985,895.85