

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0019

Pay Period: 02/04/2014

to 02/27/2014

**Contract Location:**  
SR 256 OVER WARRIOR CREEK

**Time Allowed:** 458 **Days**  
**Elapsed Calender Days:** 454 **Days**  
**Percent Time:** 99.13

**District:** 4

**Area:** 04

**Contractor:**  
SOUTHERN CONCRETE CONSTRUCTION CO., INC.  
P. O. BOX 50157

**Date Let:** 07/20/2012  
**Date Awarded:** 08/03/2012  
**Date Contract Executed:** 08/24/2012  
**Date Notice to Proceed:** 08/30/2012  
**Date Work Began:** 09/14/2012  
**Date Time Stopped:** 11/26/2013  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/30/2013

ALBANY GA 31703-0157  
**Phone:**

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$2,862,449.77  
**Original Contract Amount** \$2,751,266.40  
**Funds Available** \$221,946.06  
**Percent Complete** 92.25%

**Counties:**  
Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431100-01000	\$2,862,449.77	\$2,751,266.40	\$221,946.06	92.25%	\$980.04

Chief Engineer

## Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0019

Pay Period: 02/04/2014

to 02/27/2014

Project Number: 431100-.01000 SR 256 - 0.322 MI BRIDGE REPLACEMENT

Federal State Project Number: BRS00-1615-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,112,402.97	\$2,111,618.94	\$784.03
Non-Participating	\$528,100.74	\$527,904.73	\$196.01
<b>Total Earnings</b>	<b>\$2,640,503.71</b>	<b>\$2,639,523.67</b>	<b>\$980.04</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$2,640,503.71</b>	<b>\$2,639,523.67</b>	<b>\$980.04</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$2,640,503.71</b>	<b>\$2,639,523.67</b>	

**Total Payable: \$980.04**

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0019

Pay Period: 02/04/2014  
to 02/27/2014

Project Number 431100-01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0020	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	2,951.000 10.440	3,378.584 .000 3,378.584	\$0.00	\$35,272.42
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,074.000 94.570	1,207.600 .000 1,207.600	\$0.00	\$114,202.73
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		990.000 91.680	1,099.990 .000 1,099.990	\$0.00	\$100,847.08
0055	413-1000	BITUM TACK COAT	GL	1,027.000 3.780	1,251.000 .000 1,251.000	\$0.00	\$4,728.78
0120	641-1200	GUARDRAIL, TP W	LF	1,000.000 19.850	1,109.000 .000 1,109.000	\$0.00	\$22,013.65
0125	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 983.830	3.000 .000 3.000	\$0.00	\$2,951.49
0130	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000 2398.090	3.000 .000 3.000	\$0.00	\$7,194.27
<b>Category Amount:</b>						\$0.00	\$287,210.42
<b>Category Number:</b> 0020 TEMPORARY EROSION CONTROL							
0135	163-0232	TEMPORARY GRASSING	AC	7.000 475.150	8.121 .000 8.121	\$0.00	\$3,858.69

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0019

Pay Period: 02/04/2014

to 02/27/2014

Project Number 431100-01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 TEMPORARY EROSION CONTROL</b>							
0150	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		140.000 11.180	555.000 .000 555.000	\$0.00	\$6,204.90
<b>Category Amount:</b>						\$0.00	\$10,063.59
<b>Category Number: 0040 SIGNS &amp; MARKING</b>							
0270	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	2,500.000 0.250	2,772.000 .000 2,772.000	\$0.00	\$693.00
0275	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	250.000 0.250	280.000 .000 280.000	\$0.00	\$70.00
<b>Category Amount:</b>						\$0.00	\$763.00
<b>Category Number: 0050 BRIDGE</b>							
0305	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	300.000 18.000	384.000 .000 384.000	\$0.00	\$6,912.00
0346	520-2218	PILING, PSC, 18 IN SQ	LF	.000 36.000	167.340 .000 167.340	\$0.00	\$6,024.24
0375	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,250.000 52.000	1,529.950 .000 1,529.950	\$0.00	\$79,557.40
0380	603-7000	PLASTIC FILTER FABRIC	SY	1,250.000 3.000	1,026.326 326.680 1,353.006	\$980.04	\$4,059.02
<b>Category Amount:</b>						\$980.04	\$96,552.66
<b>Project Total Amount:</b>						\$980.04	\$2,640,503.71