

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015

to 07/02/2015

**Contract Location:** INTERCHANGE RECONSTRUCTION ON SR 10 LOOP AT PET  
**Time Allowed:** 1408 Days  
**Elapsed Calender Days:** 1074 Days  
**Percent Time:** 76.28

District: 1 Area: 02

**Contractor:** E. R. SNELL CONTRACTOR, INC.  
P. O. BOX 306  
SNELLVILLE GA 30078-0306  
**Phone:** (770)985-0600

**Date Let:** 05/18/2012  
**Date Awarded:** 06/01/2012  
**Date Contract Executed:** 06/21/2012  
**Date Notice to Proceed:** 07/24/2012  
**Date Work Began:** 08/17/2012  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 05/31/2016

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$15,317,139.72  
**Original Contract Amount** \$14,573,556.93  
**Funds Available** \$1,175,635.08  
**Percent Complete** 92.10%

**Counties:** Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122850-01001	\$15,317,139.71	\$14,573,556.92	\$1,175,635.07	92.32%	\$11,455.50

Chief Engineer

## Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015

to 07/02/2015

Project Number: 122850-.01001 SR 10 LOOP - 1.142 MI INTERCHANGE RECONSTR

Federal State Project Number: NH000-0051-01(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,285,161.15	\$11,275,996.74	\$9,164.41
Non-Participating	\$2,821,289.36	\$2,818,998.27	\$2,291.09
<b>Total Earnings</b>	<b>\$14,106,450.51</b>	<b>\$14,094,995.01</b>	<b>\$11,455.50</b>
Stockpiled Materials	\$35,054.13	\$35,054.13	\$0.00
<b>Gross Earnings</b>	<b>\$14,141,504.64</b>	<b>\$14,130,049.14</b>	<b>\$11,455.50</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$14,141,504.64</b>	<b>\$14,130,049.14</b>	

**Total Payable: \$11,455.50**

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015  
to 07/02/2015

Project Number 122850-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	48,316.000 14.250	51,102.720 .000 51,102.720	\$0.00	\$728,213.76
0035	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		1,877.000 95.750	2,162.940 .000 2,162.940	\$0.00	\$207,101.51
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		298.000 73.750	1,317.250 .000 1,317.250	\$0.00	\$97,147.19
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME  Temporary Paving		.000 61.250	4,062.610 .000 4,062.610	\$0.00	\$248,834.86
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME  Temporary 12.5 MM Asphalt		.000 70.500	3,472.810 .000 3,472.810	\$0.00	\$244,833.11
0061	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME  Temporary 19 mm Asphalt Paving		.000 65.750	3,539.850 .000 3,539.850	\$0.00	\$232,745.14
0065	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,596.000 77.750	4,512.980 .000 4,512.980	\$0.00	\$350,884.20
0075	413-1000	BITUM TACK COAT	GL	14,528.000 2.950	17,036.000 .000 17,036.000	\$0.00	\$50,256.20
0080	432-0208	MILL ASPH CONC PVMT, 2 IN DEPTH	SY	26,232.000 3.150	37,535.801 .000 37,535.801	\$0.00	\$118,237.77

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015

to 07/02/2015

Project Number 122850-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0085	433-1000	REINF CONC APPROACH SLAB	SY	588.000 153.000	601.667 .000 601.667	\$0.00	\$92,055.05
0090	436-1000	ASPHALTIC CONCRETE CURB -  6 IN	LF	7,890.000 8.550	8,128.000 .000 8,128.000	\$0.00	\$69,494.40
0100	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	102.000 31.250	174.538 .000 174.538	\$0.00	\$5,454.31
0105	441-0104	CONC SIDEWALK, 4 IN	SY	2,228.000 22.000	2,336.786 .000 2,336.786	\$0.00	\$51,409.29
0110	441-0108	CONC SIDEWALK, 8 IN	SY	315.000 39.250	337.120 .000 337.120	\$0.00	\$13,231.96
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	111.000 34.250	151.426 .000 151.426	\$0.00	\$5,186.34
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.100 35.750	38.300 .000 38.300	\$0.00	\$1,369.23
0190	621-6002	CONCRETE BARRIER, TP S-2	LF	565.600 72.250	584.000 .000 584.000	\$0.00	\$42,194.00
0210	641-1100	GUARDRAIL, TP T	LF	286.000 56.000	355.350 .000 355.350	\$0.00	\$19,899.60

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015

to 07/02/2015

Project Number 122850-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0215	641-1200	GUARDRAIL, TP W	LF	11,427.000 15.750	11,749.800 .000 11,749.800	\$0.00	\$185,059.35
0230	643-4000	WOVEN WIRE FENCE	LF	1,671.000 6.500	1,836.000 .000 1,836.000	\$0.00	\$11,934.00
0245	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	687.100 15.500	687.700 .000 687.700	\$0.00	\$10,659.35
<b>Category Amount:</b>						\$0.00	\$2,786,200.62
<b>Category Number: 0020 DRAINAGE</b>							
0250	207-0203	FOUND BKFILL MATL, TP II	CY	1,673.000 43.500	2,343.639 .000 2,343.639	\$0.00	\$101,948.30
0265	500-3101	CLASS A CONCRETE	CY	2,888.000 265.000	2,910.773 .000 2,910.773	\$0.00	\$771,354.85
0270	500-3200	CLASS B CONCRETE	CY	298.130 296.000	238.591 38.701 277.292	\$11,455.50	\$82,078.43
0285	550-1120	STORM DRAIN PIPE, 12 IN, H 1-10	LF	357.000 30.250	367.300 .000 367.300	\$0.00	\$11,110.83
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	803.000 37.500	990.750 .000 990.750	\$0.00	\$37,153.13

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015

to 07/02/2015

Project Number 122850-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
0320	550-1602	STORM DRAIN PIPE, 60 IN, H 15-20	LF	250.000 143.000	259.800 .000 259.800	\$0.00	\$37,151.40
0330	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	33.000 528.000	42.000 .000 42.000	\$0.00	\$22,176.00
0335	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000 616.000	9.000 .000 9.000	\$0.00	\$5,544.00
0340	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 754.000	5.000 .000 5.000	\$0.00	\$3,770.00
0355	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	324.000 32.500	382.444 .000 382.444	\$0.00	\$12,429.43
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 1600.000	3.500 .000 3.500	\$0.00	\$5,600.00
<b>Category Amount:</b>						\$11,455.50	\$1,090,316.37

<b>Category Number: 0030 EROSION CONTROL</b>							
0435	163-0240	MULCH	TN	706.300 210.000	768.118 .000 768.118	\$0.00	\$161,304.78
0455	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	71.000 223.000	93.000 .000 93.000	\$0.00	\$20,739.00

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015  
to 07/02/2015

Project Number 122850-.01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 EROSION CONTROL</b>							
0530	603-1050	STONE PLAIN RIP RAP FOR STREAM DETAILS, 1TN		251.000 35.250	327.450 .000 327.450	\$0.00	\$11,542.61
0535	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	855.000 23.750	1,933.442 .000 1,933.442	\$0.00	\$45,919.25
0545	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	400.000 21.250	2,410.470 .000 2,410.470	\$0.00	\$51,222.49
0550	603-7000	PLASTIC FILTER FABRIC	SY	1,999.000 4.250	5,481.747 .000 5,481.747	\$0.00	\$23,297.42
0590	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	450.000 1.600	8,223.669 .000 8,223.669	\$0.00	\$13,157.87
<b>Category Amount:</b>						\$0.00	\$327,183.42

<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0615	636-1072	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		2,265.250 21.000	2,294.819 .000 2,294.819	\$0.00	\$48,191.20
0685	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	1,000.000 0.130	3,311.000 .000 3,311.000	\$0.00	\$430.43
0710	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		2,600.000 0.420	11,438.000 .000 11,438.000	\$0.00	\$4,803.96

Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015  
to 07/02/2015

Project Number 122850-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0725	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W L F		1,800.000 1.050	3,686.000 .000 3,686.000	\$0.00	\$3,870.30
0730	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		13,000.000 0.290	13,193.000 .000 13,193.000	\$0.00	\$3,825.97
0750	654-1003	RAISED PVMT MARKERS TP 3	EA	545.000 4.200	593.000 .000 593.000	\$0.00	\$2,490.60
0755	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, ( L F E), TP PB		6,400.000 5.800	6,840.000 .000 6,840.000	\$0.00	\$39,672.00

**Category Amount:** \$0.00 \$103,284.46

<b>Category Number: 0050 BRIDGE 1 LEFT</b>							
0780	500-0100	GROOVED CONCRETE	SY	784.000 8.750	794.780 .000 794.780	\$0.00	\$6,954.33
0800	507-9001	PSC BEAMS, AASHTO TYPE I, BR NO - 1 LT	LF	281.000 87.000	281.256 .000 281.256	\$0.00	\$24,469.27
0805	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	579.000 113.000	583.878 .000 583.878	\$0.00	\$65,978.21
0820	999-7500	MICROPILE (INCHES DIA) - 5.5	LF	1,825.000 70.250	2,603.340 .000 2,603.340	\$0.00	\$182,884.64

**Category Amount:** \$0.00 \$280,286.45



Estimate Summary By Project

Contract ID: B14279-12-000-1

Estimate Number: 0037

Pay Period: 06/05/2015  
to 07/02/2015

Project Number 122850-01001

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 BRIDGE 1 RIGHT</b>							
0835	441-0004	CONC SLOPE PAV, 4 IN	SY	556.000 48.750	666.698 .000 666.698	\$0.00	\$32,501.53
0880	999-7500	MICROPILE (INCHES DIA) -  5.5	LF	1,691.000 70.250	2,041.960 .000 2,041.960	\$0.00	\$143,447.69
<b>Category Amount:</b>						\$0.00	\$175,949.22
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0890	652-0110	PAVEMENT MARKING, ARROW, TP 1	EA	6.000 47.250	12.000 .000 12.000	\$0.00	\$567.00
<b>Category Amount:</b>						\$0.00	\$567.00
<b>Project Total Amount:</b>						\$11,455.50	\$14,106,450.51