

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014

to 04/01/2014

Contract Location: INTERSECTION IMPROVEMENTS ON SR 140 AT COX RD (CF)

Time Allowed: 487 Days

Elapsed Calender Days: 486 Days

Percent Time: 99.79

District: 7 Area: 02

Contractor: BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 05/18/2012

Date Awarded: 06/01/2012

Date Contract Executed: 07/06/2012

Date Notice to Proceed: 07/12/2012

MARIETTA GA 30060-7911 **Date Work Began:** 09/11/2012

Phone: (770)425-9191 **Date Time Stopped:** 11/09/2013

Escrow Agent: **Date Accepted:** 00/00/0000

Surety Co: HARTFORD FIRE INSURANCE COMPANY **Adjusted Completion Date:** 11/10/2013

Current Contract Amount \$772,764.23 **Counties:**

Original Contract Amount \$586,244.19 Fulton

Funds Available \$53,803.48

Percent Complete 93.04%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007062.01000	\$772,764.23	\$586,244.19	\$53,803.48	93.04%	\$34,903.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014

to 04/01/2014

Project Number: 0007062.01000 SR 140 - 0.312 MI INTERSECTION IMPROVEMENTS

Federal State Project Number: CSSTP-0007-00(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$647,064.73	\$641,880.73	\$5,184.00
Non-Participating	\$71,896.02	\$71,320.02	\$576.00
Total Earnings	\$718,960.75	\$713,200.75	\$5,760.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$718,960.75	\$713,200.75	\$5,760.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$29,143.00)	\$29,143.00
Total:	\$718,960.75	\$684,057.75	
		Total Payable:	\$34,903.00

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014

to 04/01/2014

Project Number 0007062.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		107.000 104.270	2,137.520 .000 2,137.520	\$0.00	\$222,879.21
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		663.000 79.640	668.680 .000 668.680	\$0.00	\$53,253.68
0045	413-1000	BITUM TACK COAT	GL	1,119.000 2.750	1,958.000 .000 1,958.000	\$0.00	\$5,384.50
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	200.000 16.800	533.333 .000 533.333	\$0.00	\$8,959.99
0055	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	124.000 46.450	171.442 .000 171.442	\$0.00	\$7,963.48
0065	441-0748	CONCRETE MEDIAN, 6 IN	SY	85.000 39.770	88.829 .000 88.829	\$0.00	\$3,532.73
0070	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	240.000 16.070	267.800 .000 267.800	\$0.00	\$4,303.55
0076	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000 72.000	.000 80.000 80.000	\$5,760.00	\$5,760.00
		Supplemental Agreement No 4					
0080	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	112.000 71.500	128.000 .000 128.000	\$0.00	\$9,152.00

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014
to 04/01/2014

Project Number 0007062.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	641-1200	GUARDRAIL, TP W	LF	260.000 17.850	262.500 .000 262.500	\$0.00	\$4,685.63
Category Amount:						\$5,760.00	\$325,874.77
Category Number: 0020 SIGNING AND MARKING							
0120	615-1200	DIRECTIONAL BORE - 5 IN	LF	199.000 16.280	345.000 .000 345.000	\$0.00	\$5,616.60
0125	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		72.000 20.900	80.800 .000 80.800	\$0.00	\$1,688.72
0130	636-2070	GALV STEEL POSTS, TP 7	LF	96.000 8.400	135.000 .000 135.000	\$0.00	\$1,134.00
0145	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		9.000 63.000	10.000 .000 10.000	\$0.00	\$630.00
0155	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		4,050.000 0.420	4,054.000 .000 4,054.000	\$0.00	\$1,702.68
0160	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE/ LF		6,000.000 0.420	6,005.000 .000 6,005.000	\$0.00	\$2,522.10
0165	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		70.000 6.300	73.000 .000 73.000	\$0.00	\$459.90

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014

to 04/01/2014

Project Number 0007062.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SIGNING AND MARKING							
0170	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		1,300.000 2.100	1,303.020 .000 1,303.020	\$0.00	\$2,736.34
0175	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		200.000 0.290	201.000 .000 201.000	\$0.00	\$58.29
0180	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	50.000 3.150	85.570 .000 85.570	\$0.00	\$269.55
0185	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	450.000 3.150	468.880 .000 468.880	\$0.00	\$1,476.97
0200	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	199.000 2.100	400.000 .000 400.000	\$0.00	\$840.00

Category Amount: \$0.00 \$19,135.15

Category Number: 0030 EROSION CONTROL							
0230	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		2.000 525.000	3.000 .000 3.000	\$0.00	\$1,575.00
0255	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	2.000 52.500	4.000 .000 4.000	\$0.00	\$210.00
0275	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	9.000 55.000	15.889 .000 15.889	\$0.00	\$873.90

Estimate Summary By Project

Contract ID: B14337-12-000-0

Estimate Number: 0016

Pay Period: 03/01/2014

to 04/01/2014

Project Number 0007062.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0280	603-7000	PLASTIC FILTER FABRIC	SY	9.000 5.000	15.111 .000 15.111	\$0.00	\$75.56
0305	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,000.000 0.890	2,026.852 .000 2,026.852	\$0.00	\$1,803.90
Category Amount:						\$0.00	\$4,538.36
Category Number: 0010 ROADWAY							
9050	550-2108	SIDE DRAIN PIPE, 8 IN, H 1-10	LF	.000 24.070	60.000 .000 60.000	\$0.00	\$1,444.20
		Driveway pipe					
9070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 165.000	36.500 .000 36.500	\$0.00	\$6,022.50
Category Amount:						\$0.00	\$7,466.70
Project Total Amount:						\$5,760.00	\$718,960.75