

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017

to 08/31/2017

Contract Location:

SR 3 (NORTHSIDE DR) AT COLLIER RD (CS 53)

Time Allowed: 1371 Days

Elapsed Calender Days: 1218 Days

Percent Time: 88.84

District: 7

Area: 01

Contractor:

ASTRA GROUP, INC.
300 CHURCHILL CT.

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 05/01/2014

Date Notice to Proceed: 05/02/2014

WOODSTOCK GA 30188-6824

Date Work Began: 08/05/2014

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/31/2018

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,352,008.26

Original Contract Amount \$23,800,000.00

Funds Available \$12,686.11

Percent Complete 99.95%

Counties:

Fulton

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0004166 | \$25,352,008.25 | \$23,800,000.00 | \$12,686.10 | 99.95% | \$299,999.98 |

Chief Engineer

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017

to 08/31/2017

Project Number: 0004166 SR 3 (NORTHSIDE DR) - SAFETY

Federal State Project Number: STP00-0004-00(166)

| | Total to Date | Prev to Date | This Estimate |
|--------------------------|------------------------|------------------------|---------------------|
| Participating | \$22,805,390.35 | \$22,535,390.35 | \$270,000.00 |
| Non-Participating | \$2,533,931.80 | \$2,503,931.82 | \$29,999.98 |
| Total Earnings | \$25,339,322.15 | \$25,039,322.17 | \$299,999.98 |
| Stockpiled Materials | \$0.00 | \$0.00 | \$0.00 |
| Gross Earnings | \$25,339,322.15 | \$25,039,322.17 | \$299,999.98 |
| Payment Adjustment 1 | \$0.00 | \$0.00 | \$0.00 |
| Payment Adjustment 2 | \$0.00 | \$0.00 | \$0.00 |
| Payment Adjustment 3 | \$0.00 | \$0.00 | \$0.00 |
| Other Adjustments | \$0.00 | \$0.00 | \$0.00 |
| Retainage | \$0.00 | \$0.00 | \$0.00 |
| Escrow Amount | \$0.00 | \$0.00 | \$0.00 |
| Securities Encumbered | \$0.00 | \$0.00 | \$0.00 |
| Liq Dam/Incent/Disincent | \$0.00 | \$0.00 | \$0.00 |
| Total: | \$25,339,322.15 | \$25,039,322.17 | |

| | |
|-----------------------|---------------------|
| Total Payable: | \$299,999.98 |
|-----------------------|---------------------|

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0010 ROADWAY | | | | | | | |
| 0001 | 150-5010 | TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA | | .000 9000.000 | 6.000 .000 6.000 | \$0.00 | \$54,000.00 |
| | | ECTC FA No 1 | | | | | |
| | | ECTC FA No 1 | | | | | |
| 0002 | 620-0100 | TEMPORARY BARRIER, METHOD NO. 1 | LF | .000 72.000 | 1,863.745 .000 1,863.745 | \$0.00 | \$134,189.64 |
| | | ECTC No 1 | | | | | |
| | | ECTC No 1 | | | | | |
| Category Amount: | | | | | | \$0.00 | \$188,189.64 |
| Category Number: 0050 RETAINING WALLS | | | | | | | |
| 0009 | 207-0203 | FOUND BKFILL MATL, TP II | CY | 17.000 67.030 | 52.463 .000 52.463 | \$0.00 | \$3,516.59 |
| Category Amount: | | | | | | \$0.00 | \$3,516.59 |
| Category Number: 0010 ROADWAY | | | | | | | |
| 0010 | 210-0100 | GRADING COMPLETE - | LS | 1.000 1696321.190 | .950 .020 .970 | \$33,926.42 | \$1,645,431.55 |
| | | STP00-0004-00(166) | | | | | |
| 0025 | 402-3121 | RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME | | 180.000 111.520 | 280.320 .000 280.320 | \$0.00 | \$31,261.29 |
| 0040 | 413-1000 | BITUM TACK COAT | GL | 2,650.000 5.930 | 1,773.000 2,201.000 3,974.000 | \$13,051.93 | \$23,565.82 |
| Category Amount: | | | | | | \$46,978.35 | \$1,700,258.66 |
| Category Number: 0030 EROSION CONTROL | | | | | | | |
| 0045 | 441-0016 | DRIVEWAY CONCRETE, 6 IN TK | SY | 1,760.000 47.850 | 2,450.152 218.584 2,668.736 | \$10,459.24 | \$127,699.02 |
| Category Amount: | | | | | | \$10,459.24 | \$127,699.02 |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0010 ROADWAY | | | | | | | |
| 0050 | 441-0104 | CONC SIDEWALK, 4 IN | SY | 2,862.000 36.520 | 3,069.676 252.617 3,322.293 | \$9,225.57 | \$121,330.14 |
| 0054 | 441-0108 | CONC SIDEWALK, 8 IN | SY | 724.000 64.220 | 588.110 61.556 649.666 | \$3,953.13 | \$41,721.55 |
| 0055 | 441-0754 | CONCRETE MEDIAN, 7 1/2 IN | SY | 220.000 60.440 | 424.000 .000 424.000 | \$0.00 | \$25,626.56 |
| 0059 | 441-5002 | CONCRETE HEADER CURB, 6 IN, TP 2 | LF | 60.000 25.180 | 2,306.109 128.900 2,435.009 | \$3,245.70 | \$61,313.53 |
| 0065 | 500-9999 | CLASS B CONC, BASE OR PVMT WIDENING | CY | 20.000 244.310 | 25.483 .000 25.483 | \$0.00 | \$6,225.75 |

Category Amount: \$16,424.40 \$256,217.53

| | | | | | | | |
|---------------------------------------|----------|--|----|--------------------|----------------------------|-------------|-------------|
| Category Number: 0020 DRAINAGE | | | | | | | |
| 0110 | 550-1240 | STORM DRAIN PIPE, 24 IN, H 1-10 (REINF CONCRETE PIPE) | LF | 122.000 58.350 | 167.500 .000 167.500 | \$0.00 | \$9,773.63 |
| 0115 | 668-1100 | CATCH BASIN, GP 1 | EA | 22.000 2978.510 | 15.500 4.500 20.000 | \$13,403.30 | \$59,570.20 |
| 0125 | 668-2100 | DROP INLET, GP 1 | EA | 7.000 2799.000 | 9.000 .000 9.000 | \$0.00 | \$25,191.00 |

Category Amount: \$13,403.30 \$94,534.83

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0030 EROSION CONTROL | | | | | | | |
| 0130 | 163-0240 | MULCH | TN | 20.000 306.930 | 67.863 .000 67.863 | \$0.00 | \$20,829.19 |
| 0135 | 603-2180 | STN DUMPED RIP RAP, TP 3, 12 IN | SY | 13.000 49.110 | 860.837 .000 860.837 | \$0.00 | \$42,275.71 |
| 0140 | 700-6910 | PERMANENT GRASSING | AC | 2.200 798.000 | 3.545 .062 3.607 | \$49.48 | \$2,878.39 |
| 0155 | 700-8000 | FERTILIZER MIXED GRADE | TN | 1.000 730.480 | 2.320 .000 2.320 | \$0.00 | \$1,694.71 |
| 0165 | 716-2000 | EROSION CONTROL MATS, SLOPES | SY | 4,870.000 1.200 | 5,349.753 560.000 5,909.753 | \$672.00 | \$7,091.70 |

Category Amount: \$721.48 \$74,769.70

| | | | | | | | |
|--|----------|--|----|--------------------|--------------------------------|--------|-------------|
| Category Number: 0040 TEMPORARY EROSION CONTROL | | | | | | | |
| 0170 | 163-0232 | TEMPORARY GRASSING | AC | 1.200 429.690 | 1.780 .000 1.780 | \$0.00 | \$764.85 |
| 0185 | 165-0030 | MAINTENANCE OF TEMPORARY SILT FENCE, TF LF | | 3,400.000 0.800 | 6,954.500 .000 6,954.500 | \$0.00 | \$5,563.60 |
| 0200 | 171-0030 | TEMPORARY SILT FENCE, TYPE C | LF | 6,800.000 2.800 | 8,637.375 .000 8,637.375 | \$0.00 | \$24,184.65 |

Category Amount: \$0.00 \$30,513.10

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0010 ROADWAY | | | | | | | |
| 0310 | 432-0206 | MILL ASPH CONC PVMT, 1 1/2 IN DEPTH | SY | 51,760.000 2.990 | 5,044.516 16,541.052 21,585.568 | \$49,457.75 | \$64,540.85 |
| 0315 | 437-1571 | STRAIGHT GRANITE CURB, 5 IN X 17 IN, TP A | LF | 15,090.000 23.920 | 10,836.101 146.000 10,982.101 | \$3,492.32 | \$262,691.86 |
| 0320 | 437-2571 | CIRCULAR GRANITE CURB, 5 IN X 17 IN, TP A | LF | 820.000 34.000 | 673.833 45.000 718.833 | \$1,530.00 | \$24,440.32 |
| Category Amount: | | | | | | \$54,480.07 | \$351,673.03 |
| Category Number: 0040 TEMPORARY EROSION CONTROL | | | | | | | |
| 0335 | 643-8200 | BARRIER FENCE (ORANGE), 4 FT | LF | 12,695.000 1.040 | 19,090.000 .000 19,090.000 | \$0.00 | \$19,853.60 |
| Category Amount: | | | | | | \$0.00 | \$19,853.60 |
| Category Number: 0030 EROSION CONTROL | | | | | | | |
| 0345 | 167-1500 | WATER QUALITY INSPECTIONS | MO | 31.000 613.850 | 36.000 1.000 37.000 | \$613.85 | \$22,712.45 |
| Category Amount: | | | | | | \$613.85 | \$22,712.45 |
| Category Number: 0050 RETAINING WALLS | | | | | | | |
| 0464 | 500-3107 | CLASS A CONCRETE, RETAINING WALL | CY | 217.000 647.550 | 286.472 .000 286.472 | \$0.00 | \$185,504.94 |
| Category Amount: | | | | | | \$0.00 | \$185,504.94 |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0090 CITY OF ATLANTA | | | | | | | |
| 0495 | 670-1060 | WATER MAIN, 6 IN | LF | 70.000 329.700 | 115.880 .000 115.880 | \$0.00 | \$38,205.64 |
| | | W/RESTRAINED JOINTS | | | | | |
| 0565 | 670-4000 | FIRE HYDRANT | EA | 29.000 6090.000 | 30.000 .000 30.000 | \$0.00 | \$182,700.00 |
| | | SINGLE MAIN CONN | | | | | |
| 0570 | 670-4000 | FIRE HYDRANT | EA | 18.000 8295.000 | 16.000 .000 16.000 | \$0.00 | \$132,720.00 |
| | | DUAL MAIN CONN. | | | | | |
| 0575 | 670-9920 | REMOVE EXISTING FIRE HYDRANT | EA | 9.000 1050.000 | 12.000 .000 12.000 | \$0.00 | \$12,600.00 |
| 0725 | 600-0001 | FLOWABLE FILL | CY | 172.000 193.980 | 322.827 .000 322.827 | \$0.00 | \$62,621.98 |
| 0755 | 611-3020 | RECONSTR SAN SEW MANHOLE, TYPE 1 | EA | 1.000 4665.260 | 2.000 .000 2.000 | \$0.00 | \$9,330.52 |
| Category Amount: | | | | | | \$0.00 | \$438,178.14 |
| Category Number: 0100 PATH | | | | | | | |
| 0830 | 550-1240 | STORM DRAIN PIPE, 24 IN, H 1-10 | LF | 74.000 57.810 | 236.000 .000 236.000 | \$0.00 | \$13,643.16 |
| | | (CORRUGATED METAL PIPE) | | | | | |
| Category Amount: | | | | | | \$0.00 | \$13,643.16 |
| Category Number: 0090 CITY OF ATLANTA | | | | | | | |
| 1001 | 310-1101 | GR AGGR BASE CRS, INCL MATL | TN | .000 28.420 | 8,053.171 85.520 8,138.691 | \$2,430.48 | \$231,301.60 |
| | | SA #1 | | | | | |
| | | SA #1 | | | | | |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0090 CITY OF ATLANTA | | | | | | | |
| 1004 | 670-1060 | WATER MAIN, 6 IN | LF | .000 329.700 | 198.670 .000 198.670 | \$0.00 | \$65,501.50 |
| | | WITH RESTRAINED JOINTS SA #1 | | | | | |
| 1005 | 670-1080 | WATER MAIN, 8 IN | LF | .000 341.250 | 456.610 .000 456.610 | \$0.00 | \$155,818.16 |
| | | WITH RESTRAINED JOINTS SA #1 | | | | | |
| 1006 | 670-1120 | WATER MAIN, 12 IN | LF | .000 407.400 | 1,504.720 .000 1,504.720 | \$0.00 | \$613,022.93 |
| | | WITH RESTRAINED JOINTS SA #1 | | | | | |
| 1008 | 670-1200 | WATER MAIN, 20 IN | LF | .000 572.250 | 176.390 .000 176.390 | \$0.00 | \$100,939.18 |
| | | WITH RESTRAINED JOINTS SA #1 | | | | | |
| Category Amount: | | | | | | \$2,430.48 | \$1,166,583.37 |
| Category Number: 0010 ROADWAY | | | | | | | |
| 1075 | 318-3000 | AGGR SURF CRS | TN | 400.000 100.000 | 544.210 .000 544.210 | \$0.00 | \$54,421.00 |
| Category Amount: | | | | | | \$0.00 | \$54,421.00 |
| Category Number: 0070 LANDSCAPING | | | | | | | |
| 1100 | 205-0210 | EXCAVATION - ROCK | CY | 3,000.000 75.000 | 5,106.728 .000 5,106.728 | \$0.00 | \$383,004.60 |
| Category Amount: | | | | | | \$0.00 | \$383,004.60 |
| Category Number: 0010 ROADWAY | | | | | | | |
| 1110 | 500-3101 | CLASS A CONCRETE | CY | 3,018.000 132.590 | 4,180.589 .000 4,180.589 | \$0.00 | \$554,304.30 |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--------------------------------------|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0010 ROADWAY | | | | | | | |
| 1115 | 402-4510 | RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME | | 4,352.000 127.280 | .000 1,198.490 1,198.490 | \$152,543.81 | \$152,543.81 |
| 1125 | 402-1812 | RECYCLED ASPH CONC LEVELING, INCL BITUM TN | | 500.000 175.000 | 2,977.415 5.400 2,982.815 | \$945.00 | \$521,992.63 |
| 1130 | 500-3800 | CLASS A CONCRETE, INCL REINF STEEL | CY | 5.070 613.850 | 8.456 .000 8.456 | \$0.00 | \$5,190.72 |
| 1135 | 550-1300 | STORM DRAIN PIPE, 30 IN, H 1-10 | LF | 32.000 69.360 | 37.000 .000 37.000 | \$0.00 | \$2,566.32 |

Category Amount: \$153,488.81 \$1,236,597.78

| | | | | | | | |
|---------------------------------------|----------|--|----|----------------------|--------------------------------|--------|--------------|
| Category Number: 0020 DRAINAGE | | | | | | | |
| 1180 | 670-1160 | WATER MAIN, 16 IN W/RESTRAINED JOINTS | LF | 50.000 421.050 | 124.060 .000 124.060 | \$0.00 | \$52,235.46 |
| 1195 | 670-2200 | GATE VALVE, 20 IN | EA | 20.000 15120.000 | 22.000 .000 22.000 | \$0.00 | \$332,640.00 |
| 1210 | 660-0808 | SAN SEWER PIPE, 8 IN, DUCTILE IRON | LF | 1,360.000 190.050 | 1,756.250 .000 1,756.250 | \$0.00 | \$333,775.31 |
| 1310 | 670-9736 | RELOCATE EXISTING WATER METER, INCL BYP. EA HAN 4 INCH (NEW METER BOX) | | 20.000 735.000 | 63.000 .000 63.000 | \$0.00 | \$46,305.00 |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0020 DRAINAGE | | | | | | | |
| 1315 | 670-1528 | CAP & REMOVE EXISTING WATER LINE, 20 IN | EA | 3.000 3780.000 | 6.000 .000 6.000 | \$0.00 | \$22,680.00 |
| Category Amount: | | | | | | \$0.00 | \$787,635.77 |
| Category Number: 0010 ROADWAY | | | | | | | |
| 1355 | 603-7000 | PLASTIC FILTER FABRIC | SY | 13.000 4.960 | 314.861 .000 314.861 | \$0.00 | \$1,561.71 |
| 1365 | 682-9950 | DIRECTIONAL BORE - 3 IN | LF | 735.000 12.590 | 1,028.000 .000 1,028.000 | \$0.00 | \$12,942.52 |
| 1380 | 670-3000 | INSTALL AND REMOVE TEMPORARY WATER CO EA (CONNECTION TO EXISTING 2 1/2 IN WATER M AIN) | | 2.000 1155.000 | 3.000 .000 3.000 | \$0.00 | \$3,465.00 |
| Category Amount: | | | | | | \$0.00 | \$17,969.23 |
| Category Number: 0090 CITY OF ATLANTA | | | | | | | |
| 1501 | 001-8012 | MATL ORDERED NOT USED - | EA | .000 1.000 | 94,850.340 .000 94,850.340 | \$0.00 | \$94,850.34 |
| Enter Total Invoice Amount \$ for Quantity | | | | | | | |
| Enter Total Invoice Amount \$ for Quantity | | | | | | | |
| Category Amount: | | | | | | \$0.00 | \$94,850.34 |
| Category Number: 0030 EROSION CONTROL | | | | | | | |
| 3003 | 163-0541 | CONSTRUCT AND REMOVE ROCK FILTER DAMS EA | | .000 800.000 | 9.750 .000 9.750 | \$0.00 | \$7,800.00 |
| SA #3 ADDED BY SA #3 | | | | | | | |
| 3005 | 165-0101 | MAINTENANCE OF CONSTRUCTION EXIT | EA | .000 1000.000 | 5.000 1.000 6.000 | \$1,000.00 | \$6,000.00 |
| SA #3 ADDED BY SA #3 | | | | | | | |

Estimate Summary By Project

Contract ID: B14343-14-000-1

Estimate Number: 0038

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004166

| LIN | Item Code | Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2 | Units | Auth Qty Unit Price | Prev Qty Qty This Period Qty To Date | Amount This Period | Cumulative Amount |
|--|-----------|--|-------|------------------------|--|--------------------------|----------------------|
| Category Number: 0030 EROSION CONTROL | | | | | | | |
| 3008 | 165-0110 | MAINTENANCE OF ROCK FILTER DAM | EA | .000 275.000 | 14.000 .000 14.000 | \$0.00 | \$3,850.00 |
| | | CO CORRECTS CO #5 | | | | | |
| | | CO CORRECTS CO #5 | | | | | |
| Category Amount: | | | | | | \$1,000.00 | \$17,650.00 |
| Category Number: 0020 DRAINAGE | | | | | | | |
| 5005 | 668-5000 | JUNCTION BOX | EA | .000 1500.000 | 9.500 .000 9.500 | \$0.00 | \$14,250.00 |
| | | SA #5 | | | | | |
| | | SA #5 | | | | | |
| Category Amount: | | | | | | \$0.00 | \$14,250.00 |
| Category Number: 0010 ROADWAY | | | | | | | |
| 9110 | 437-1572 | STRAIGHT GRANITE CURB, 5 IN X 17 IN, TP B | LF | .000 31.920 | 952.000 .000 952.000 | \$0.00 | \$30,387.84 |
| | | SA #6 | | | | | |
| | | ST GRANITE CURB,5X17,TP B | | | | | |
| Category Amount: | | | | | | \$0.00 | \$30,387.84 |
| Category Number: 0020 DRAINAGE | | | | | | | |
| 9130 | 441-6216 | CONC CURB & GUTTER, 8 IN X 24 IN, TP 2 | LF | .000 25.180 | 373.830 .000 373.830 | \$0.00 | \$9,413.04 |
| | | SA #7 | | | | | |
| | | SA #7 | | | | | |
| 9160 | 668-4311 | STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF | | .000 287.440 | 5.500 .000 5.500 | \$0.00 | \$1,580.92 |
| | | SA #7 | | | | | |
| | | SA #7 | | | | | |
| Category Amount: | | | | | | \$0.00 | \$10,993.96 |
| Project Total Amount: | | | | | | \$299,999.98 | \$25,339,322.15 |