

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014

to 02/04/2015

Contract Location:
SR 35 AT SEMINOLE DR (CR 364) SR 520

Time Allowed: 665 Days
Elapsed Calender Days: 787 Days
Percent Time: 118.35

District: 4 **Area:** 04

Contractor:
REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/19/2012
Date Awarded: 11/02/2012
Date Contract Executed: 12/03/2012
Date Notice to Proceed: 12/05/2012
Date Work Began: 12/05/2012
Date Time Stopped: 01/30/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/30/2014

MACON GA 31210-1155
Phone:

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$19,653,919.15
Original Contract Amount \$17,195,392.21
Funds Available \$3,442,790.77
Percent Complete 83.22%

Counties:
Colquitt Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007183.01000	\$15,893,560.21	\$13,435,033.27	\$2,006,406.20	87.38%	\$152,134.31
M004376	\$3,760,358.94	\$3,760,358.94	\$1,436,384.57	61.80%	\$88,102.29

Chief Engineer

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number: 0007183.01000 SR 35 - SAFETY IMPROVEMENTS

Federal State Project Number: CSSTP-0007-00(183)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,498,438.80	\$12,361,517.88	\$136,920.92
Non-Participating	\$1,388,715.21	\$1,373,501.82	\$15,213.39
Total Earnings	\$13,887,154.01	\$13,735,019.70	\$152,134.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,887,154.01	\$13,735,019.70	\$152,134.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,887,154.01	\$13,735,019.70	

Total Payable:	\$152,134.31
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number: M004376 SR 35 - WIDENING & RCNS

Federal State Project Number: M004376

	Total to Date	Prev to Date	This Estimate
Participating	\$1,975,421.10	\$1,864,921.67	\$110,499.43
Non-Participating	\$493,855.27	\$466,230.41	\$27,624.86
Total Earnings	\$2,469,276.37	\$2,331,152.08	\$138,124.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,469,276.37	\$2,331,152.08	\$138,124.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$145,302.00)	(\$95,280.00)	(\$50,022.00)
Total:	\$2,323,974.37	\$2,235,872.08	

Total Payable: \$88,102.29

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		2.000 12000.000	6.000 .000 6.000	\$0.00	\$72,000.00
0020	207-0203	FOUND BKFILL MATL, TP II	CY	209.000 60.000	544.398 .000 544.398	\$0.00	\$32,663.88
0025	210-0100	GRADING COMPLETE - CSSTP-0007-00(183)	LS	1.000 1928735.000	.992 .008 1.000	\$15,429.88	\$1,928,735.00
0030	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,370.000 9.750	10,926.246 362.000 11,288.246	\$3,529.50	\$110,060.40
0035	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	126,700.000 11.900	132,255.298 .000 132,255.298	\$0.00	\$1,573,838.05
0040	318-3000	AGGR SURF CRS	TN	5,720.000 25.000	555.910 56.350 612.260	\$1,408.75	\$15,306.50
0045	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		3,297.000 95.850	4,169.160 .000 4,169.160	\$0.00	\$399,613.99
0055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,428.000 74.350	2,517.420 -1,249.290 1,268.130	\$-92,884.71	\$94,285.47
0060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		21,890.000 60.850	25,302.880 -905.150 24,397.730	\$-55,078.38	\$1,484,601.87

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		35,090.000 65.200	37,802.750 312.850 38,115.600	\$20,397.82	\$2,485,137.12
0070	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		31,800.000 70.350	45,264.600 .000 45,264.600	\$0.00	\$3,184,364.61
0075	413-1000	BITUM TACK COAT	GL	28,800.000 2.000	26,184.000 930.000 27,114.000	\$1,860.00	\$54,228.00
0080	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	246,275.000 0.300	263,260.277 .000 263,260.277	\$0.00	\$78,978.08
0085	441-0014	DRIVEWAY CONCRETE, 4 IN TK	SY	140.000 29.000	90.207 37.333 127.540	\$1,082.66	\$3,698.66
0090	441-0104	CONC SIDEWALK, 4 IN	SY	4,015.000 28.000	3,303.222 342.222 3,645.444	\$9,582.22	\$102,072.43
0100	441-4020	CONC VALLEY GUTTER, 6 IN	SY	475.000 39.000	789.800 .000 789.800	\$0.00	\$30,802.20
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,195.000 15.900	4,399.000 597.000 4,996.000	\$9,492.30	\$79,436.40
0120	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		10.000 370.000	.000 10.810 10.810	\$3,999.70	\$3,999.70

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	50.000 980.000	60.871 .000 60.871	\$0.00	\$59,653.58
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	280.000 205.000	388.829 .000 388.829	\$0.00	\$79,709.95
0140	511-1000	BAR REINF STEEL	LB	19,039.000 1.550	19,948.650 .000 19,948.650	\$0.00	\$30,920.41
0155	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,304.000 42.650	1,589.000 .000 1,589.000	\$0.00	\$67,770.85
0175	550-2150	SIDE DRAIN PIPE, 15 IN, H 1-10	LF	128.000 33.500	24.000 24.000 48.000	\$804.00	\$1,608.00
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	952.000 31.000	348.000 268.000 616.000	\$8,308.00	\$19,096.00
0195	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		2.000 825.000	.000 4.000 4.000	\$3,300.00	\$3,300.00
0200	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		10.000 475.000	6.000 8.000 14.000	\$3,800.00	\$6,650.00
0210	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		10.000 640.000	12.000 -1.000 11.000	\$-640.00	\$7,040.00

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0215	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1 EA		3.000 890.000	7.000 4.000 11.000	\$3,560.00	\$9,790.00
0225	550-3615	SAFETY END SECTION 15 IN, SIDE DRAIN, 6:1 S EA		10.000 400.000	.000 4.000 4.000	\$1,600.00	\$1,600.00
0230	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		44.000 530.000	6.000 30.000 36.000	\$15,900.00	\$19,080.00
0240	550-4218	FLARED END SECTION 18 IN, STORM DRAIN EA	EA	1.000 570.000	2.000 .000 2.000	\$0.00	\$1,140.00
0255	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN LF	LF	600.000 11.500	2,266.000 400.000 2,666.000	\$4,600.00	\$30,659.00
0275	611-8040	ADJUST DROP INLET TO GRADE EA	EA	3.000 775.000	4.000 .000 4.000	\$0.00	\$3,100.00
0295	634-1200	RIGHT OF WAY MARKERS EA	EA	321.000 88.000	160.000 139.000 299.000	\$12,232.00	\$26,312.00
0305	641-1100	GUARDRAIL, TP T LF	LF	2,563.000 23.500	2,563.000 42.000 2,605.000	\$987.00	\$61,217.50
0310	641-1200	GUARDRAIL, TP W LF	LF	5,275.000 15.450	3,084.000 2,382.000 5,466.000	\$36,801.90	\$84,449.70

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0315	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000 800.000	9.000 7.000 16.000	\$5,600.00	\$12,800.00
0320	641-5006	GUARDRAIL ANCHORAGE, TP 6	EA	6.000 465.000	6.000 1.000 7.000	\$465.00	\$3,255.00
0325	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	27.000 1800.000	16.000 9.000 25.000	\$16,200.00	\$45,000.00
0340	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	31,540.000 1.000	22,982.000 536.000 23,518.000	\$536.00	\$23,518.00
0355	668-1100	CATCH BASIN, GP 1	EA	22.000 2000.000	22.750 .000 22.750	\$0.00	\$45,500.00
0365	668-2100	DROP INLET, GP 1	EA	6.000 1650.000	5.000 1.000 6.000	\$1,650.00	\$9,900.00
0380	668-5000	JUNCTION BOX	EA	4.000 1350.000	5.000 .000 5.000	\$0.00	\$6,750.00
0390	668-8011	SAFETY GRATE, TP 1	SF	136.000 48.500	283.040 .000 283.040	\$0.00	\$13,727.44

Category Amount: \$34,523.64 \$12,407,369.79

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PERMANENT EROSION CONTROL							
0400	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	158.000 62.500	367.333 353.333 720.666	\$22,083.31	\$45,041.63
0415	603-7000	PLASTIC FILTER FABRIC	SY	1,277.000 4.000	1,150.444 353.333 1,503.777	\$1,413.33	\$6,015.11
0430	700-8000	FERTILIZER MIXED GRADE	TN	4.000 620.000	8.330 .900 9.230	\$558.00	\$5,722.60
Category Amount:						\$24,054.64	\$56,779.34
Category Number: 0030 TEMPORARY EROSION CONTROL							
0455	163-0232	TEMPORARY GRASSING	AC	19.000 875.000	38.292 4.526 42.818	\$3,960.25	\$37,465.75
0460	163-0240	MULCH	TN	801.000 155.000	148.235 12.550 160.785	\$1,945.25	\$24,921.68
0485	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		1.000 970.000	16.500 .000 16.500	\$0.00	\$16,005.00
0530	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		12.000 260.000	13.000 .000 13.000	\$0.00	\$3,380.00
0535	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 155.000	22.000 1.000 23.000	\$155.00	\$3,565.00

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0540	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	73,660.000 1.650	42,315.750 271.500 42,587.250	\$447.98	\$70,268.96
0545	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	36,100.000 2.950	26,094.750 168.750 26,263.500	\$497.81	\$77,477.33
Category Amount:						\$7,006.29	\$233,083.72
Category Number: 0040 SIGNING AND MARKING							
0560	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		523.390 9.800	297.500 225.901 523.401	\$2,213.83	\$5,129.33
0565	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		68.000 11.900	.000 68.000 68.000	\$809.20	\$809.20
0570	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,506.480 15.000	393.300 1,113.190 1,506.490	\$16,697.85	\$22,597.35
0575	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		84.000 16.500	.000 84.000 84.000	\$1,386.00	\$1,386.00
0580	636-2070	GALV STEEL POSTS, TP 7	LF	2,551.000 4.150	1,435.000 1,116.000 2,551.000	\$4,631.40	\$10,586.65
0585	636-2080	GALV STEEL POSTS, TP 8	LF	1,420.000 7.750	136.000 1,284.000 1,420.000	\$9,951.00	\$11,005.00

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0590	636-2090	GALV STEEL POSTS, TP 9	LF	229.000 5.150	.000 229.000 229.000	\$1,179.35	\$1,179.35
0595	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOIEA		44.000 415.000	.000 44.000 44.000	\$18,260.00	\$18,260.00
0600	636-5011	DELINEATOR, TP 1A	EA	6.000 12.400	.000 6.000 6.000	\$74.40	\$74.40
0645	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	32,500.000 3.100	7,861.050 818.914 8,679.964	\$2,538.63	\$26,907.89
0650	654-1001	RAISED PVMT MARKERS TP 1	EA	2,210.000 2.600	2,762.000 .000 2,762.000	\$0.00	\$7,181.20
0660	654-1010	RAISED PVMT MARKERS TP 10	EA	9.000 31.000	35.000 .000 35.000	\$0.00	\$1,085.00

Category Amount: \$57,741.66 \$106,201.37

Category Number: 0010 ROADWAY							
0665	158-1000	TRAINING HOURS	HR	5,000.000 0.800	1,875.500 2,468.000 4,343.500	\$1,974.40	\$3,474.80
0670	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 1550.000	3.000 .000 3.000	\$0.00	\$4,650.00

Category Amount: \$1,974.40 \$8,124.80

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number 0007183.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0680	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		760.000 190.000	11.250 46.125 57.375	\$8,763.75	\$10,901.25
Category Amount:						\$8,763.75	\$10,901.25
Category Number: 0010 ROADWAY							
0685	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,500.000 34.750	707.333 550.444 1,257.777	\$19,127.93	\$43,707.75
Category Amount:						\$19,127.93	\$44,559.60
1	210-0250	UNDERCUT EXCAVATION Undercut excavation less than 750 Cubic Yards	CY	.000 5.000	170.370 .000 170.370	\$0.00	\$851.85
Category Amount:						\$-1,058.00	\$131,440.80
Category Number: 0060 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	132,498.800 -1,058.000 131,440.800	\$-1,058.00	\$131,440.80
Category Amount:						\$-1,058.00	\$131,440.80
Project Total Amount:						\$152,134.31	\$13,887,154.01

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number M004376

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 275000.000	.695 .150 .845	\$41,250.00	\$232,375.00
		M004376					
0020	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		169.000 230.000	151.000 37.000 188.000	\$8,510.00	\$43,240.00
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	452,535.000 0.300	371,817.275 2,063.333 373,880.608	\$619.00	\$112,164.18
0065	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-GF GLM UOUS)		8.925 370.000	6.000 4.000 10.000	\$1,480.00	\$3,700.00
0080	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		35.000 67.000	16.000 10.000 26.000	\$670.00	\$1,742.00
0090	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		760.000 6.200	69.000 183.000 252.000	\$1,134.60	\$1,562.40
0095	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		1,800.000 2.050	112.000 1,196.000 1,308.000	\$2,451.80	\$2,681.40
0115	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		4.000 1225.000	4.090 .000 4.090	\$.00	\$5,010.25
0120	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,000.000 2.500	1,006.660 .000 1,006.660	\$.00	\$2,516.65

Estimate Summary By Project

Contract ID: B14358-12-000-1

Estimate Number: 0025

Pay Period: 12/20/2014
to 02/04/2015

Project Number M004376

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	654-1001	RAISED PVMT MARKERS TP 1	EA	300.000 2.600	1,391.000 .000 1,391.000	\$0.00	\$3,616.60
0140	654-1003	RAISED PVMT MARKERS TP 3	EA	3,500.000 2.600	2,410.000 1,408.000 3,818.000	\$3,660.80	\$9,926.80
0175	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		39,461.000 70.350	25,279.120 1,113.690 26,392.810	\$78,348.09	\$1,856,734.18
0185	611-8050	ADJUST MANHOLE TO GRADE	EA	18.000 775.000	32.000 .000 32.000	\$0.00	\$24,800.00

Category Amount:	\$138,124.29	\$2,300,069.46
Project Total Amount:	\$138,124.29	\$2,469,276.37