

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015

to 03/31/2015

**Contract Location:** INTERSECTION IMPROVEMENTS ON SR 141 (BETHELVIEW)  
**Time Allowed:** 694 Days  
**Elapsed Calender Days:** 723 Days  
**Percent Time:** 104.18

District: 1 Area: 01

**Contractor:** C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970  
MARIETTA GA 30061-0970  
**Phone:**

**Date Let:** 07/20/2012  
**Date Awarded:** 08/03/2012  
**Date Contract Executed:** 08/29/2012  
**Date Notice to Proceed:** 09/04/2012  
**Date Work Began:** 09/24/2012  
**Date Time Stopped:** 08/27/2014  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 07/29/2014

**Escrow Agent:**  
**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$5,091,857.49  
**Original Contract Amount** \$4,633,414.52  
**Funds Available** \$620,308.52  
**Percent Complete** 88.04%

**Counties:** Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007999	\$5,091,857.49	\$4,633,414.52	\$620,308.52	87.82%	\$1,731.88

Chief Engineer

## Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015

to 03/31/2015

Project Number: 0007999 SR 141/BETHELVIEW ROAD @ SR 9/ATLANTA HW^

Federal State Project Number: CSSTP-0007-00(999)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,586,310.37	\$3,584,924.87	\$1,385.50
Non-Participating	\$896,577.60	\$896,231.22	\$346.38
<b>Total Earnings</b>	<b>\$4,482,887.97</b>	<b>\$4,481,156.09</b>	<b>\$1,731.88</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$4,482,887.97</b>	<b>\$4,481,156.09</b>	<b>\$1,731.88</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$11,339.00)	(\$11,339.00)	\$0.00
<b>Total:</b>	<b>\$4,471,548.97</b>	<b>\$4,469,817.09</b>	

<b>Total Payable:</b>	<b>\$1,731.88</b>
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015

to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0070 RETAINING WALL</b>							
0170	515-2020	GALV STEEL PIPE HANDRAIL, 50 MM, ROUND	LM1	76.000 96.440	76.140 .000 76.140	\$0.00	\$7,342.94
0175	520-1125	PILING IN PLACE, STEEL H, HP 310 X 79	LM1	144.000 143.180	148.400 .000 148.400	\$0.00	\$21,247.91
<b>Category Amount:</b>						\$0.00	\$28,590.85
<b>Category Number: 0040 PERMENANT EROSION CONTROL</b>							
0200	603-2181	STN DUMPED RIP RAP, TP 3, 450 MM	M2	43.000 35.100	130.652 .000 130.652	\$0.00	\$4,585.89
0205	603-7000	PLASTIC FILTER FABRIC	M2	43.000 5.680	114.240 .000 114.240	\$0.00	\$648.88
0230	710-9000	PERMANENT SOIL REINFORCING MAT	M2	51.000 4.500	133.780 .000 133.780	\$0.00	\$602.01
0235	716-2000	EROSION CONTROL MATS, SLOPES	M2	356.000 0.950	2,168.110 .000 2,168.110	\$0.00	\$2,059.70
<b>Category Amount:</b>						\$0.00	\$7,896.48
<b>Category Number: 0030 TEMPORARY EROSION CONTROL</b>							
0245	163-0240	MULCH	MG	183.000 220.000	40.639 .562 41.201	\$123.64	\$9,064.22
0255	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATIEA		10.000 350.000	7.500 2.500 10.000	\$875.00	\$3,500.00

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015

to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 TEMPORARY EROSION CONTROL</b>							
0260	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LM1		78.000 12.660	52.500 17.500 70.000	\$221.55	\$886.20
0265	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		10.000 288.600	3.750 1.250 5.000	\$360.75	\$1,443.00
<b>Category Amount:</b>						\$1,580.94	\$14,893.42
<b>Category Number: 0020 DRAINAGE</b>							
0325	550-1180	STORM DRAIN PIPE, 450 MM, H 0.3 - 3 M LM1		1,442.000 120.420	1,448.881 .000 1,448.881	\$0.00	\$174,474.25
0330	550-1240	STORM DRAIN PIPE, 600 MM, H 0.3 - 3 M LM1		75.000 207.950	85.630 .000 85.630	\$0.00	\$17,806.76
0345	550-4218	FLARED END SECTION 450 MM, STORM DRAIN EA		3.000 420.800	11.000 .000 11.000	\$0.00	\$4,628.80
0355	668-4300	STORM SEWER MANHOLE, TP 1 EA		5.000 1600.000	6.000 .000 6.000	\$0.00	\$9,600.00
0365	668-1100	CATCH BASIN, GP 1 EA		21.000 1875.000	24.000 .000 24.000	\$0.00	\$45,000.00
0390	550-2180	SIDE DRAIN PIPE, 450 MM, H 0.3 - 3 M LM1		45.000 132.630	48.630 .000 48.630	\$0.00	\$6,449.80
<b>Category Amount:</b>						\$0.00	\$257,959.61

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015

to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0405	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF MG L & H LIME		4,226.000 68.820	4,570.100 .000 4,570.100	\$0.00	\$314,514.28
0410	402-3250	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF MG TL & H LIME		11,284.000 60.630	11,514.450 .000 11,514.450	\$0.00	\$698,121.10
0420	310-1101	GR AGGR BASE CRS, INCL MATL	MG	22,182.000 15.570	27,404.127 .000 27,404.127	\$0.00	\$426,682.26
0425	413-1000	BITUM TACK COAT	L	11,425.000 0.710	16,504.000 .000 16,504.000	\$0.00	\$11,717.84
0485	441-0754	CONCRETE MEDIAN, 190 MM	M2	628.000 65.770	1,080.341 .000 1,080.341	\$0.00	\$71,054.03
0490	441-3999	CONCRETE V GUTTER	LM1	35.000 69.830	81.100 .000 81.100	\$0.00	\$5,663.21
0495	441-4020	CONC VALLEY GUTTER, 150 MM	M2	62.000 45.470	113.160 .000 113.160	\$0.00	\$5,145.39
<b>Category Amount:</b>						\$0.00	\$1,532,898.11
<b>Category Number: 0050 SIGNING AND MARKING</b>							
0505	653-1502	THERMOPLASTIC SOLID TRAFFIC STRIPE, 125 I LM1		1,882.000 1.150	3,515.260 .000 3,515.260	\$0.00	\$4,042.55

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015  
to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0050 SIGNING AND MARKING							
0510	653-1804	THERMOPLASTIC SOLID TRAFFIC STRIPE, 200 M LM1		1,258.000 6.570	1,758.080 .000 1,758.080	\$0.00	\$11,550.59
0515	653-1704	THERMOPLASTIC SOLID TRAFFIC STRIPE, 600 M LM1		114.000 19.710	154.390 .000 154.390	\$0.00	\$3,043.03
0530	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE M2		1,514.000 3.600	1,841.050 .000 1,841.050	\$0.00	\$6,627.78
0540	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		67.000 60.000	78.000 .000 78.000	\$0.00	\$4,680.00
0550	654-1003	RAISED PVMT MARKERS TP 3 EA		360.000 3.500	570.000 .000 570.000	\$0.00	\$1,995.00
0565	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1M2		19.400 212.000	24.510 .000 24.510	\$0.00	\$5,196.12
0575	636-2070	GALV STEEL POSTS, TP 7 LM1		192.000 22.950	229.022 .000 229.022	\$0.00	\$5,256.05
0585	639-2001	STEEL WIRE STRAND CABLE, 6.35 MM LM1		275.000 8.610	376.640 .000 376.640	\$0.00	\$3,242.87

Category Amount: \$0.00 \$45,633.99

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015  
to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0590	515-2020	GALV STEEL PIPE HANDRAIL, 50 MM, ROUND	LM1	10.000 96.440	10.100 .000 10.100	\$0.00	\$974.04
<b>Category Amount:</b>						\$0.00	\$974.04
<b>Category Number: 0030 TEMPORARY EROSION CONTROL</b>							
0600	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM AW CHECK DAM	LM1	50.000 17.500	25.875 8.625 34.500	\$150.94	\$603.75
<b>Category Amount:</b>						\$150.94	\$603.75
<b>Category Number: 0010 ROADWAY</b>							
0615	441-0104	CONC SIDEWALK, 100 MM	M2	3,331.000 21.600	3,502.694 .000 3,502.694	\$0.00	\$75,658.19
<b>Category Amount:</b>						\$0.00	\$75,658.19
<b>Category Number: 0080 WATER &amp; SEWER RELOCATION</b>							
0685	670-1240	WATER MAIN, 600 MM	LM1	107.000 450.000	112.320 .000 112.320	\$0.00	\$50,544.00
0695	670-2002	VALVE MARKER	EA	19.000 50.000	21.000 .000 21.000	\$0.00	\$1,050.00
<b>Category Amount:</b>						\$0.00	\$51,594.00
<b>Category Number: 0010 ROADWAY</b>							
0790	610-0714	REM CONC MEDIAN	M2	180.000 17.730	183.708 .000 183.708	\$0.00	\$3,257.14
<b>Category Amount:</b>						\$0.00	\$3,257.14

Estimate Summary By Project

Contract ID: B14379-12-M00-0

Estimate Number: 0030

Pay Period: 03/01/2015  
to 03/31/2015

Project Number 0007999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0080 WATER & SEWER RELOCATION							
0815	615-1000	JACK OR BORE PIPE -	LM1	26.000	31.700		
				1020.000	.000		
		STEEL, 900 MM 13 MM THK			31.700	\$0.00	\$32,334.00
<b>Category Amount:</b>						\$0.00	\$32,334.00
<b>Category Number:</b> 0010 ROADWAY							
9060	402-3124	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, E MG TL		.000	70.100		
		Temporary Asphalt 12.5mm		73.420	.000		
					70.100	\$0.00	\$5,146.74
9070	205-0001	UNCLASS EXCAV	M3	.000	343.687		
		Undercut		6.540	.000		
					343.687	\$0.00	\$2,247.71
<b>Category Amount:</b>						\$0.00	\$7,394.45
<b>Project Total Amount:</b>						\$1,731.88	\$4,482,887.97