

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014

to 06/03/2014

Contract Location: INTERSECTION IMPROVEMENTS ON SR 242 AT WACO MILL
Time Allowed: 497 Days
Elapsed Calender Days: 546 Days
Percent Time: 109.86

District: 2 Area: 01

Contractor: PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155
Date Let: 10/19/2012
Date Awarded: 11/02/2012
Date Contract Executed: 12/03/2012
Date Notice to Proceed: 12/05/2012
CONYERS GA 30012-0155
Date Work Began: 02/27/2013
Phone: (770)922-8660
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Escrow Agent: Adjusted Completion Date: 04/15/2014
Surety Co: TRAVELERS CASUALTY & SURETY COMPANY OF AMERICA

Current Contract Amount \$2,392,639.89
Original Contract Amount \$2,052,970.72
Funds Available \$193,804.03
Percent Complete 92.70%

Counties:
Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007415	\$2,392,639.89	\$2,052,970.72	\$193,804.03	91.90%	\$3,887.74

Chief Engineer

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014

to 06/03/2014

Project Number: 0007415 SR 242 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSSTP-0007-00(415)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,774,395.89	\$1,761,276.09	\$13,119.80
Non-Participating	\$443,598.97	\$440,319.03	\$3,279.94
Total Earnings	\$2,217,994.86	\$2,201,595.12	\$16,399.74
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,217,994.86	\$2,201,595.12	\$16,399.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$19,159.00)	(\$6,647.00)	(\$12,512.00)
Total:	\$2,198,835.86	\$2,194,948.12	

Total Payable: \$3,887.74

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014

to 06/03/2014

Project Number 0007415

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0015	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		82.000 13.000	66.188 20.000 86.188	\$260.00	\$1,120.44
Category Amount:						\$260.00	\$1,120.44
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	7,328.000 19.570	11,141.980 .000 11,141.980	\$0.00	\$218,048.55
0025	318-3000	AGGR SURF CRS	TN	700.000 18.000	828.630 .000 828.630	\$0.00	\$14,915.34
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		490.000 73.650	612.540 .000 612.540	\$0.00	\$45,113.57
0035	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T TN L BITUM MATL & H LIME		2,896.000 68.050	3,308.960 .000 3,308.960	\$0.00	\$225,174.73
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,479.000 63.450	2,718.970 .000 2,718.970	\$0.00	\$172,518.65
0050	413-1000	BITUM TACK COAT	GL	1,636.000 3.000	4,674.000 .000 4,674.000	\$0.00	\$14,022.00
0055	441-0740	CONCRETE MEDIAN, 4 IN	SY	346.000 30.230	547.888 .000 547.888	\$0.00	\$16,562.65

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014

to 06/03/2014

Project Number 0007415

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	192.000 34.500	985.900 .000 985.900	\$0.00	\$34,013.55
0075	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	88.000 82.100	88.200 .000 88.200	\$0.00	\$7,241.22
0110	634-1200	RIGHT OF WAY MARKERS	EA	46.000 95.000	47.000 .000 47.000	\$0.00	\$4,465.00
0115	668-5000	JUNCTION BOX	EA	1.000 2200.000	3.000 .000 3.000	\$0.00	\$6,600.00
0120	207-0203	FOUND BKFILL MATL, TP II	CY	9.000 70.000	159.897 .000 159.897	\$0.00	\$11,192.79
Category Amount:						\$0.00	\$769,868.05
Category Number: 0030 TEMPORARY EROSION CONTROL							
0225	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 450.000	13.000 .000 13.000	\$0.00	\$5,850.00
0230	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,510.000 2.800	4,048.149 398.250 4,446.399	\$1,115.10	\$12,449.92
Category Amount:						\$1,115.10	\$18,299.92
Category Number: 0040 SIGNING AND MARKING							
0235	654-1001	RAISED PVMT MARKERS TP 1	EA	129.000 4.050	.000 268.000 268.000	\$1,085.40	\$1,085.40

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014

to 06/03/2014

Project Number 0007415

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0240	654-1003	RAISED PVMT MARKERS TP 3	EA	65.000 4.050	.000 88.000 88.000	\$356.40	\$356.40
0275	636-2070	GALV STEEL POSTS, TP 7	LF	590.000 5.000	542.000 52.000 594.000	\$260.00	\$2,970.00
0280	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	6,421.000 0.090	.000 12,138.000 12,138.000	\$1,092.42	\$1,092.42
0285	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,763.000 4.000	.000 1,634.778 1,634.778	\$6,539.11	\$6,539.11
0310	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	16,442.000 0.090	.000 19,518.000 19,518.000	\$1,756.62	\$1,756.62
0315	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		202.000 4.000	.000 192.000 192.000	\$768.00	\$768.00
0320	652-6501	SKIP TRAFFIC STRIPE, 5 IN, WHITE	GLF	701.000 0.060	.000 2,962.000 2,962.000	\$177.72	\$177.72
0325	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	207.000 4.000	.000 688.459 688.459	\$2,753.84	\$2,753.84

Category Amount: \$14,789.51 \$17,499.51

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014
to 06/03/2014

Project Number 0007415

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 UTILITIES							
0435	670-2100	GATE VALVE, 10 IN	EA	6.000 1639.340	7.000 .000 7.000	\$0.00	\$11,475.38
0515	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	1,773.000 68.130	2,042.000 .000 2,042.000	\$0.00	\$139,121.46
Category Amount:						\$0.00	\$150,596.84
Category Number: 0030 TEMPORARY EROSION CONTROL							
0610	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		120.000 2.700	950.265 48.750 999.015	\$131.63	\$2,697.34
0615	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		2.000 250.000	4.500 .000 4.500	\$0.00	\$1,125.00
0625	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4.000 3.000	130.425 34.500 164.925	\$103.50	\$494.78
Category Amount:						\$235.13	\$4,317.12
Category Number: 0050 UTILITIES							
0650	670-7000	STEEL CASING - 12 IN DIA, 0.250 IN THK	LF	68.000 88.340	70.000 .000 70.000	\$0.00	\$6,183.80
0660	670-5020	WATER SERVICE LINE, 2 IN	LF	21.000 42.970	127.300 .000 127.300	\$0.00	\$5,470.08
0665	670-2020	GATE VALVE, 2 IN	EA	1.000 329.520	2.000 .000 2.000	\$0.00	\$659.04

Estimate Summary By Project

Contract ID: B14430-12-000-0

Estimate Number: 0016

Pay Period: 05/03/2014
to 06/03/2014

Project Number 0007415

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 UTILITIES							
0735	660-0806	SAN SEWER PIPE, 6 IN, DUCTILE IRON	LF	125.000 68.650	128.000 .000 128.000	\$0.00	\$8,787.20
0745	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		9.000 200.000	27.120 .000 27.120	\$0.00	\$5,424.00
9065	670-1100	WATER MAIN, 10 IN	LF	.000 104.010	438.000 .000 438.000	\$0.00	\$45,556.38
		WATER MAIN, 10 IN DUCTILE IRON SLIP/RESTRAINED JOINT SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$72,080.50
Category Number: 0030 TEMPORARY EROSION CONTROL							
9075	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT : EA		.000 345.000	.750 .000 .750	\$0.00	\$258.75
		REVISED EROSON CONTROL PLANS ADDED ITEMS					
Category Amount:						\$0.00	\$258.75
Category Number: 0010 ROADWAY							
9090	208-0500	ROCK EMBANKMENT	TN	.000 33.000	1,398.150 .000 1,398.150	\$0.00	\$46,138.95
		SUPPLEMENTAL AGREEMENT NO. 005					
9130	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	616.185 .000 616.185	\$0.00	\$4,621.39
		ADD SPEC ITEM FOR UNDERCUT EXCAVATION					
Category Amount:						\$0.00	\$50,760.34
Project Total Amount:						\$16,399.74	\$2,217,994.86