

Estimate Summary By Project

Contract ID: B14434-12-000-0

Estimate Number: 0012

Pay Period: 05/31/2014

to 09/30/2014

Contract Location: VARIOUS LOCATIONS ON SR 4 BU, SR 38 AND ON SR 520.

Time Allowed: 528 Days
Elapsed Calender Days: 534 Days
Percent Time: 101.14

District: 5 Area: 02

Contractor: MOYE ELECTRIC COMPANY, INC.
P. O. BOX 4097

Date Let: 10/19/2012
Date Awarded: 11/02/2012
Date Contract Executed: 12/03/2012
Date Notice to Proceed: 12/04/2012

DUBLIN GA 31040-4097
Date Work Began: 04/01/2013
Phone: **Date Time Stopped:** 05/21/2014
Date Accepted: 00/00/0000

Escrow Agent: **Adjusted Completion Date:** 05/15/2014
Surety Co: THE CINCINNATI INSURANCE CO.

Current Contract Amount \$1,215,304.90
Original Contract Amount \$1,215,304.90
Funds Available \$129,699.97
Percent Complete 89.45%

Counties: Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007406	\$1,215,304.90	\$1,215,304.90	\$129,699.97	89.33%	\$3,174.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14434-12-000-0

Estimate Number: 0012

Pay Period: 05/31/2014

to 09/30/2014

Project Number: 0007406 SR 4BU, SR 38 & SR 520 - TRAFFIC SIGNALS UPGI

Federal State Project Number: CSSTP-0007-00(406)

	Total to Date	Prev to Date	This Estimate
Participating	\$869,669.52	\$867,130.32	\$2,539.20
Non-Participating	\$217,417.41	\$216,782.61	\$634.80
Total Earnings	\$1,087,086.93	\$1,083,912.93	\$3,174.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,087,086.93	\$1,083,912.93	\$3,174.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,482.00)	(\$1,482.00)	\$0.00
Total:	\$1,085,604.93	\$1,082,430.93	

Total Payable: \$3,174.00

Estimate Summary By Project

Contract ID: B14434-12-000-0

Estimate Number: 0012

Pay Period: 05/31/2014
to 09/30/2014

Project Number 0007406

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 SIGNING & MARKING							
0060	441-0748	CONCRETE MEDIAN, 6 IN	SY	45.000 42.000	46.750 .000 46.750	\$0.00	\$1,963.50
0065	441-5003	CONCRETE HEADER CURB, 8 IN, TP 3	LF	130.000 16.000	306.780 5.250 312.030	\$84.00	\$4,992.48
Category Amount:						\$84.00	\$6,955.98
Category Number: 0020 TRAFFIC SIGNALS							
0110	615-1200	DIRECTIONAL BORE - 5 IN	LF	1,645.000 12.000	1,681.000 .000 1,681.000	\$0.00	\$20,172.00
0140	639-3004	STEEL STRAIN POLE, TP IV (W/65 FT MAST ARM)	EA	1.000 12407.000	2.000 .000 2.000	\$0.00	\$24,814.00
Category Amount:						\$0.00	\$44,986.00
Category Number: 0010 SIGNING & MARKING							
0250	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	12.000 65.000	16.000 .000 16.000	\$0.00	\$1,040.00
0254	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	2.000 75.000	.000 3.000 3.000	\$225.00	\$225.00
0260	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF	LM	1.531 1950.000	1.863 .000 1.863	\$0.00	\$3,632.85
0265	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE	LM	1.596 1950.000	1.721 .000 1.721	\$0.00	\$3,355.95

Estimate Summary By Project

Contract ID: B14434-12-000-0

Estimate Number: 0012

Pay Period: 05/31/2014

to 09/30/2014

Project Number 0007406

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 SIGNING & MARKING							
0270	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		782.000 7.500	790.000 .000 790.000	\$0.00	\$5,925.00
0285	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		2,440.000 0.350	3,437.000 .000 3,437.000	\$0.00	\$1,202.95
0290	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	168.000 3.500	191.889 .000 191.889	\$0.00	\$671.61
0295	654-1001	RAISED PVMT MARKERS TP 1	EA	153.000 5.000	162.000 .000 162.000	\$0.00	\$810.00
0300	654-1003	RAISED PVMT MARKERS TP 3	EA	201.000 5.000	225.000 .000 225.000	\$0.00	\$1,125.00
0305	654-1010	RAISED PVMT MARKERS TP 10	EA	13.000 35.000	15.000 .000 15.000	\$0.00	\$525.00
0365	657-1054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		1,520.000 3.250	1,800.000 .000 1,800.000	\$0.00	\$5,850.00
0366	657-1084	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, \ LF		1,370.000 5.250	1,521.120 .000 1,521.120	\$0.00	\$7,985.88
0373	657-6054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		1,850.000 3.250	1,908.000 .000 1,908.000	\$0.00	\$6,201.00

Estimate Summary By Project

Contract ID: B14434-12-000-0

Estimate Number: 0012

Pay Period: 05/31/2014
to 09/30/2014

Project Number 0007406

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 SIGNING & MARKING							
0374	657-8054	PREFORMED PLASTIC SKIP PVMT MKG, 5 IN, YE GLF		530.000 2.450	660.000 .000 660.000	\$0.00	\$1,617.00
Category Amount:						\$225.00	\$40,167.24
Category Number: 0020 TRAFFIC SIGNALS							
0375	682-6110	CONDUIT, RIGID, 1 IN	LF	270.000 10.000	489.800 .000 489.800	\$0.00	\$4,898.00
0405	687-1000	TRAFFIC SIGNAL TIMING - CSSTP-0007-00(406)	LS	1.000 24000.000	.900 .100 1.000	\$2,400.00	\$24,000.00
Category Amount:						\$2,400.00	\$28,898.00
Category Number: 0030 COMMUNICATIONS							
0450	927-0800	SPREAD SPECTRUM WIRELESS RADIO SURVEY EA		1.000 4650.000	.900 .100 1.000	\$465.00	\$4,650.00
Category Amount:						\$465.00	\$4,650.00
Project Total Amount:						\$3,174.00	\$1,087,086.93