

Estimate Summary By Project

Contract ID: B14516-13-000-0

Estimate Number: 0013

Pay Period: 07/04/2014

to 08/06/2014

**Contract Location:** CONSTRUCTION OF A ROUNDABOUT ON SR 47 AT SR 223.

**Time Allowed:** 327 Days  
**Elapsed Calender Days:** 455 Days  
**Percent Time:** 139.14

District: 2 Area: 04

**Contractor:** PITTMAN CONSTRUCTION COMPANY  
P. O. BOX 155  
CONYERS GA 30012-0155  
**Phone:** (770)922-8660

**Date Let:** 03/22/2013  
**Date Awarded:** 04/05/2013  
**Date Contract Executed:** 05/03/2013  
**Date Notice to Proceed:** 05/09/2013  
**Date Work Began:** 06/10/2013  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 03/31/2014

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY & SURETY COMPANY OF AMERICA

**Current Contract Amount** \$1,185,654.69  
**Original Contract Amount** \$1,130,542.01  
**Funds Available** \$473,322.82  
**Percent Complete** 62.75%

**Counties:**  
Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004732	\$1,185,654.69	\$1,130,542.01	\$473,322.82	60.08%	\$25,271.18

Chief Engineer

## Estimate Summary By Project

Contract ID: B14516-13-000-0

Estimate Number: 0013

Pay Period: 07/04/2014

to 08/06/2014

Project Number: 0004732 SR 47

Federal State Project Number: STP00-0004-00(732)

	<b>Total to Date</b>	<b>Prev to Date</b>	<b>This Estimate</b>
Participating	\$669,553.13	\$639,250.86	\$30,302.27
Non-Participating	\$74,394.74	\$71,027.83	\$3,366.91
<b>Total Earnings</b>	<b>\$743,947.87</b>	<b>\$710,278.69</b>	<b>\$33,669.18</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$743,947.87</b>	<b>\$710,278.69</b>	<b>\$33,669.18</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$31,616.00)	(\$23,218.00)	(\$8,398.00)
<b>Total:</b>	<b>\$712,331.87</b>	<b>\$687,060.69</b>	

**Total Payable: \$25,271.18**

Estimate Summary By Project

Contract ID: B14516-13-000-0

Estimate Number: 0013

Pay Period: 07/04/2014

to 08/06/2014

Project Number 0004732

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 41100.000	.751 .079 .830	\$3,246.90	\$34,113.00
		STP00-0004-00(732)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,222.000 16.830	4,848.870 135.570 4,984.440	\$2,281.64	\$83,888.13
0035	413-1000	BITUM TACK COAT	GL	850.000 3.500	1,351.000 .000 1,351.000	\$0.00	\$4,728.50
0044	441-0303	CONC SPILLWAY, TP 3	EA	1.000 1600.000	.000 1.000 1.000	\$1,600.00	\$1,600.00
0059	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	377.000 16.000	378.000 .000 378.000	\$0.00	\$6,048.00
0060	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,372.000 19.220	.000 1,332.000 1,332.000	\$25,601.04	\$25,601.04
0064	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		750.000 64.000	750.444 .000 750.444	\$0.00	\$48,028.42
0080	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	179.000 49.200	201.800 .000 201.800	\$0.00	\$9,928.56

Estimate Summary By Project

Contract ID: B14516-13-000-0

Estimate Number: 0013

Pay Period: 07/04/2014  
to 08/06/2014

Project Number 0004732

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0084	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	21.000 47.000	27.000 .000 27.000	\$0.00	\$1,269.00
<b>Category Amount:</b>						\$32,729.58	\$215,204.65
<b>Category Number: 0020 TEMP EROSION CONTROL</b>							
0124	163-0240	MULCH	TN	54.000 160.000	14.068 3.060 17.128	\$489.60	\$2,740.48
0125	163-0232	TEMPORARY GRASSING	AC	2.240 240.000	3.031 .000 3.031	\$0.00	\$727.44
0260	167-1500	WATER QUALITY INSPECTIONS	MO	10.000 450.000	12.000 1.000 13.000	\$450.00	\$5,850.00
<b>Category Amount:</b>						\$939.60	\$9,317.92
<b>Category Number: 0040 PERM EROSION CONTROL</b>							
0284	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	88.000 65.000	257.333 .000 257.333	\$0.00	\$16,726.65
<b>Category Amount:</b>						\$0.00	\$16,726.65
<b>Category Number: 0070 UTILITIES</b>							
0375	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	6.000 150.000	11.000 .000 11.000	\$0.00	\$1,650.00
0380	611-8010	ADJUST HYDRANT TO GRADE	EA	2.000 865.000	3.000 .000 3.000	\$0.00	\$2,595.00
<b>Category Amount:</b>						\$0.00	\$4,245.00

Estimate Summary By Project

Contract ID: B14516-13-000-0

Estimate Number: 0013

Pay Period: 07/04/2014  
to 08/06/2014

Project Number 0004732

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 PERM EROSION CONTROL</b>							
0400	603-7000	PLASTIC FILTER FABRIC	SY	134.000	269.862		
				5.000	.000		
					269.862	\$0.00	\$1,349.31
<b>Category Amount:</b>						\$0.00	\$1,349.31
<b>Category Number: 0010 ROADWAY</b>							
0410	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	286.000	350.600		
				2.000	.000		
					350.600	\$0.00	\$701.20
9080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 59.550	62.420 .000		
		TEMPORARY ASPHALT 19MM			62.420	\$0.00	\$3,717.11
9085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 58.250	98.500 .000		
		TEMPORARY ASHALT 25 MM			98.500	\$0.00	\$5,737.63
<b>Category Amount:</b>						\$0.00	\$10,155.94
<b>Project Total Amount:</b>						\$33,669.18	\$743,947.87