Rpt-ID: RCPESPRJ Georgia Date: 08/19/2019

User: chawilli Department of Transportation Page 1 of 2

**Estimate Summary By Project** 

**Contract ID**: B14530-13-000-0 **Estimate Number**: 0015 **Pay Period**: 06/01/2019

to 08/19/2019

Contract Location: Time Allowed: 1027 Days
SR 280 (SOUTH COBB DR) AT SR 5 (AUSTELL RD. Elapsed Calender Days: 661 Days

Percent Time: 64.36

District: 7 Area: 02

Contractor:

 CMES, INC.
 Date Let:
 04/19/2013

 6555 MCDONOUGH DRIVE
 Date Awarded:
 05/03/2013

Date Contract Executed: 07/24/2013

Date Notice to Proceed: 08/09/2013

NORCROSS GA 30093 **Date Work Began:** 09/29/2014

Escrow Agent: Adjusted Completion Date: 05/31/2016

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount\$1,163,837.60Counties:Original Contract Amount\$1,099,970.92Cobb

Funds Available \$112,029.40 Percent Complete 90.37%

Project	Current	Original	Project	Percent	Project
Number	Project Amount	Project Amount	Funds Available	Complete	Payable
0009211	\$1,163,837.60	\$1,099,970.92	\$112,029.40	90.37%	

Chief Engineer

Rpt-ID: RCPESPRJ Georgia Date: 08/19/2019

User: chawilli Department of Transportation Page 2 of 2

**Estimate Summary By Project** 

 Contract ID:
 B14530-13-000-0
 Estimate Number:
 0015
 Pay Period:
 06/01/2019

to 08/19/2019

**Project Number:** 0009211 SR 280 (SOUTH COBB DR)

Federal State Project Number: CSCMQ-0009-00(211)

	Total to Date	Prev to Date	This Estimate
Participating	\$841,446.55	\$841,446.55	\$0.00
Non-Participating	\$210,361.65	\$210,361.65	\$0.00
Total Earnings	\$1,051,808.20	\$1,051,808.20	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	\$1,051,808.20	\$1,051,808.20	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,051,808.20	\$1,051,808.20	

Total Payable: \$0.00