Rpt-ID: RCPESPRJ		Georgia		Date: 05/05/2017		5/2017	
User: rilee		Department of Transportation		Page 1 of 5			
		Estimate Summary By Project					
Contract ID: B145	35-13-000-0	Estimate Nun	n <b>ber:</b> 0045		Pa	-	04/01/2017 04/30/2017
Contract Location:	:		Time Allowed:		1549	Days	
I-75/SR 401 S OF SR	155 TO N OF SR 13	38 ON I-675/SR 413	Elapsed Calend	•	1365	Days	
District: 3		<b>Area:</b> 01	Percent Time:		88.12		
Contractor:							
C. W. MATTHEWS CO	ONTRACTING CO.,	INC.	Date Let:		C	6/21/2013	
P. O. DRAWER 970			Date Awarded:		C	7/05/2013	
			Date Contract I	Executed:	C	8/01/2013	
			Date Notice to	Proceed:	C	8/05/2013	
MARIETTA		GA 30061-0970	Date Work Beg	an:	1	0/01/2013	
Phone: (770)422-752	20		Date Time Stop	ped:	C	0/00/0000	
			Date Accepted:		C	0/00/0000	
Escrow Agent:			Adjusted Comp	oletion Date:	: 1	0/31/2017	
Surety Co: FEDERA	L INSURANCE COI	MPANY					
Current Contract Amo	ount \$183	,474,940.77	Counties:				
Original Contract Am	ount \$124	,647,578.19 H	Henry				
	\$13	,708,947.66					
Funds Available	•						
		92.53%					
Funds Available Percent Complete Project Number	Current Project Amount	92.53% Original Project Amount	Project Funds Available	Percent Complete		Project Payable	

\$2,950,989.45

95.72%

\$258,401.95

Chief Engineer

0009157

\$69,009,215.91

\$67,802,365.87

Rpt-ID: RCPESPRJ	Georgia	Date: 05/05/2017		
User: rilee	Department of Transportation	Page 2 of 5		
	Estimate Summary By Project			
Contract ID: B14535-13-000-0	Estimate Number: 0045	Pay Period: 04/01/2017		
		to 04/30/2017		

Project Number:

0009156

I-75 - DESIGN BUILD

Federal State Project Number: CSNHS-0009-00(156)

	Total to Date	Prev to Date	This Estimate
Participating	\$82,966,213.32	\$82,470,852.52	\$495,360.80
Non-Participating	\$20,741,553.33	\$20,617,713.13	\$123,840.20
Total Earnings	\$103,707,766.65	\$103,088,565.65	\$619,201.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$103,707,766.65	\$103,088,565.65	\$619,201.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$103,707,766.65	\$103,088,565.65	
		Total Payable:	\$619,201.00

Rpt-ID: RCPESPRJ	Georgia	Date: 05/05/2017
User: rilee	Department of Transportation	Page 3 of 5
	Estimate Summary By Project	
Contract ID: B14535-13-000-0	Estimate Number: 0045	Pay Period: 04/01/2017
		to 04/30/2017

Project Number:

0009157

I-75 - DESIGN BUILD

Federal State Project Number: CSNHS-0009-00(157)

	Total to Date	Prev to Date	This Estimate
Participating	\$52,846,581.19	\$52,639,859.63	\$206,721.56
Non-Participating	\$13,211,645.27	\$13,159,964.88	\$51,680.39
Total Earnings	\$66,058,226.46	\$65,799,824.51	\$258,401.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$66,058,226.46	\$65,799,824.51	\$258,401.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$66,058,226.46	\$65,799,824.51	
		Total Payable:	\$258,401.95

Rpt-ID: RCPESPR.	l Georg	gia		Date: 05/05/201	17		
User: rilee	Department of T	Department of Transportation Estimate Summary By Project			Page 4 of 5		
	Estimate Summ						
Contract ID: B145	35-13-000-0 Estimate Num	Estimate Number: 0045			01/2017 30/2017		
	Project Number	Project Number 0009156					
-IN Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount	
Coto nom Numbr							
Category Numbe	r: 0010 ROADWAY CONSTRUCTION COMPLETE	LS	1.000	.973			
0011 999-2015	CONSTRUCTION COMPLETE	23	51600083.320	.006			
			/1000000.020	.979	\$309,600.50	\$50,516,481.57	
	- 0009156 (50% CONSTRUCTION COM	PLETE ITEM)					
	MUST PAY ON BOTH ITEMS FOR EACH	I ESTIMATE					
0012 999-2015	CONSTRUCTION COMPLETE	LS	.000	.973			
			51600083.320	.006			
				.979	\$309,600.50	\$50,516,481.57	
	0009156 (50% CONSTRUCTION COMPL						
0026 150-9011	MUST PAY ON BOTH ITEMS EACH EST TRAFFIC CONTROL - WORKZONE LAW	3.000.000	3,000.500				
0020 150-9011	INALLIC CONTROL - WORKZONE LAN		55.000	.000			
			55.000	3,000.500	\$.00	\$165,027.50	
	0009156			-,	÷	÷···,·-·	
			Cat	egory Amount:	\$619,201.00	\$101,197,990.64	
			Project <sup>-</sup>	Total Amount:	\$619,201.00	\$103,707,766.65	

Rpt-ID: RCPESPRJ		Georgia	Georgia		Date: 05/05/20		
User: rilee		Department of Tra	Department of Transportation Estimate Summary By Project		Page 5 of 5		
Contract ID: B	14535-13-000-0	Estimate Numbe	er: 0045		Pay Period: 04	/01/2017	
					to 04/30/2017		
		Project Number 0					
	Item Description	1			Prev Qty		
	•	Item Description 2 Supplemental Description 1			Qty This Period	Amount This Period	Cumulative Amount
LIN Item Code	Supplemental De				Qty To Date		
	Supplemental De	Supplemental Description 2					
Category Nu	mber: 0010 ROADW	/AY					
0011 999-2015	CONSTRUCTION	I COMPLETE	LS	1.000	.974		
				\$4600486.870	.004		
					.978	\$258,401.95	\$63,179,276.16
	- 0009157						
				Cat	egory Amount:	\$258,401.95	\$63,179,276.16
				Project Total Amount:		\$258,401.95	\$66,058,226.46