

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Contract Location:

1.023 MILES OF WIDENING AND RECONSTRUCTION FOR AI

Time Allowed: 824 **Days**
Elapsed Calender Days: 824 **Days**
Percent Time: 100.00

District: 2

Area: 05

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 05/17/2013
Date Awarded: 05/31/2013
Date Contract Executed: 07/02/2013
Date Notice to Proceed: 07/08/2013
Date Work Began: 09/30/2013
Date Time Stopped: 10/09/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/09/2015

CONYERS

GA 30012-0155

Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,711,830.19
Original Contract Amount \$4,484,936.75
Funds Available \$763,139.78
Percent Complete 83.80%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000423	\$4,711,830.19	\$4,484,936.75	\$763,139.78	83.80%	\$8,056.07

Chief Engineer

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number: 0000423 SR 16 - WIDENING

Federal State Project Number: STP00-0000-00(423)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,158,952.24	\$3,152,507.39	\$6,444.85
Non-Participating	\$789,738.20	\$788,126.98	\$1,611.22
Total Earnings	\$3,948,690.44	\$3,940,634.37	\$8,056.07
Stockpiled Materials	(\$0.03)	(\$0.03)	\$0.00
Gross Earnings	\$3,948,690.41	\$3,940,634.34	\$8,056.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,948,690.41	\$3,940,634.34	

Total Payable:	\$8,056.07
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	207-0203	FOUND BKFILL MATL, TP II	CY	58.000 51.000	95.067 .000 95.067	\$0.00	\$4,848.42
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	10,220.000 20.150	11,260.620 .000 11,260.620	\$0.00	\$226,901.49
0025	318-3000	AGGR SURF CRS	TN	500.000 20.150	1,175.590 .000 1,175.590	\$0.00	\$23,688.14
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,400.000 70.250	2,790.710 .000 2,790.710	\$0.00	\$196,047.38
0050	413-1000	BITUM TACK COAT	GL	2,515.000 3.000	6,028.000 .000 6,028.000	\$0.00	\$18,084.00
0060	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	459.000 33.950	1,224.331 .000 1,224.331	\$0.00	\$41,566.04
0065	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	191.000 39.500	354.830 .000 354.830	\$0.00	\$14,015.79
0070	441-0104	CONC SIDEWALK, 4 IN	SY	5,310.000 24.750	5,778.039 .000 5,778.039	\$0.00	\$143,006.47
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	11,750.000 10.650	12,254.250 .000 12,254.250	\$0.00	\$130,507.76

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0084	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	200.000 3.000	599.000 .000 599.000	\$0.00	\$1,797.00
0095	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	215.000 325.000	288.963 .000 288.963	\$0.00	\$93,912.98
0100	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	19.000 725.000	31.719 .000 31.719	\$0.00	\$22,996.28
0109	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	800.000 28.900	839.800 .000 839.800	\$0.00	\$24,270.22
0110	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,407.000 33.250	5,661.500 .000 5,661.500	\$0.00	\$188,244.88
0115	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	517.000 39.900	579.500 .000 579.500	\$0.00	\$23,122.05
0125	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	145.000 85.000	202.300 .000 202.300	\$0.00	\$17,195.50
0135	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	345.000 98.750	384.670 .000 384.670	\$0.00	\$37,986.16
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 475.000	8.000 .000 8.000	\$0.00	\$3,800.00

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0150	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	1.000 580.000	2.000 .000 2.000	\$0.00	\$1,160.00
0186	611-9000	CAPPING MINOR STRUCTURE	EA	4.000 475.000	.000 1.000 1.000	\$475.00	\$475.00
0221	668-1100	CATCH BASIN, GP 1	EA	39.000 1949.000	43.000 .000 43.000	\$0.00	\$83,807.00
0226	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	26.000 173.000	.000 16.810 16.810	\$2,908.13	\$2,908.13
0236	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	8.000 188.000	.000 6.080 6.080	\$1,143.04	\$1,143.04
0241	668-2100	DROP INLET, GP 1	EA	39.000 1240.000	40.000 -3.000 37.000	-\$3,720.00	\$45,880.00
0246	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	2.000 126.000	.000 1.400 1.400	\$176.40	\$176.40
0251	668-2200	DROP INLET, GP 2	EA	4.000 2180.000	1.000 2.000 3.000	\$4,360.00	\$6,540.00
0256	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	20.000 150.000	.000 18.090 18.090	\$2,713.50	\$2,713.50

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0261	668-5000	JUNCTION BOX	EA	1.000 1598.000	4.000 .000 4.000	\$0.00	\$6,392.00
Category Amount:						\$8,056.07	\$1,363,185.63
Category Number: 0030 TEMPORARY EROSION CONTROL							
0311	163-0240	MULCH	TN	48.000 100.000	84.602 .000 84.602	\$0.00	\$8,460.20
0316	163-0300	CONSTRUCTION EXIT	EA	2.000 965.000	4.000 .000 4.000	\$0.00	\$3,860.00
0317	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	20.000 225.000	24.000 .000 24.000	\$0.00	\$5,400.00
0341	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,000.000 0.500	1,600.550 .000 1,600.550	\$0.00	\$800.28
0346	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 425.000	5.000 .000 5.000	\$0.00	\$2,125.00
0356	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 100.000	6.000 .000 6.000	\$0.00	\$600.00
0361	167-1500	WATER QUALITY INSPECTIONS	MO	17.000 500.000	25.000 .000 25.000	\$0.00	\$12,500.00

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016
to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0372	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	.000 1.750	233.700 .000 233.700	\$0.00	\$408.98
		CO#3, FA #1 ECTC					
Category Amount:						\$0.00	\$34,154.46
Category Number: 0040 SIGNING AND MARKING							
0386	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		270.000 14.000	281.000 .000 281.000	\$0.00	\$3,934.00
0391	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		47.000 15.000	56.000 .000 56.000	\$0.00	\$840.00
0426	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		1,800.000 1.500	4,363.200 .000 4,363.200	\$0.00	\$6,544.80
0441	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		450.000 0.200	495.000 .000 495.000	\$0.00	\$99.00
0456	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	700.000 2.750	723.167 .000 723.167	\$0.00	\$1,988.71
0461	654-1001	RAISED PVMT MARKERS TP 1	EA	114.000 3.000	244.000 .000 244.000	\$0.00	\$732.00
0466	654-1003	RAISED PVMT MARKERS TP 3	EA	60.000 3.000	63.000 .000 63.000	\$0.00	\$189.00
Category Amount:						\$0.00	\$14,327.51

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 UTILITIES							
0501	670-1060	WATER MAIN, 6 IN	LF	2,890.000 17.800	3,081.500 .000 3,081.500	\$0.00	\$54,850.70
0566	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,170.000 12.000	1,258.000 .000 1,258.000	\$0.00	\$15,096.00
0611	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	26.000 175.000	27.000 .000 27.000	\$0.00	\$4,725.00
0656	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	3,310.000 27.000	3,812.000 .000 3,812.000	\$0.00	\$102,924.00
0666	668-3300	SAN SEWER MANHOLE, TP 1	EA	21.000 3700.000	23.000 .000 23.000	\$0.00	\$85,100.00
0671	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL	LF	30.000 400.000	34.500 .000 34.500	\$0.00	\$13,800.00
0721	664-0100	OVERHEAD ELECTRIC DISTRIBUTION - 12.5 KV	LF	3,590.000 23.300	3,803.500 .000 3,803.500	\$0.00	\$88,621.55
0731	664-0400	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION 12.5 KV	LF	2,910.000 6.440	3,530.500 .000 3,530.500	\$0.00	\$22,736.42
0736	665-0030	SHORT SIDE SERVICE - 1/2 IN, PE	EA	6.000 1475.000	12.000 .000 12.000	\$0.00	\$17,700.00

Estimate Summary By Project

Contract ID: B14550-13-000-0

Estimate Number: 0029

Pay Period: 05/01/2016

to 05/27/2016

Project Number 0000423

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 UTILITIES							
0751	665-0040	LONG SIDE SERVICE - 3/4 IN, PE	EA	1.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
0776	665-0060	LONG SIDE SERVICE TIE OVER - 3/4 IN, PE	EA	1.000 1250.000	2.000 .000 2.000	\$0.00	\$2,500.00
Category Amount:						\$0.00	\$415,053.67
Category Number: 0010 ROADWAY							
16	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	229.630 .000 229.630	\$0.00	\$1,722.23
Category Amount:						\$0.00	\$1,722.23
Project Total Amount:						\$8,056.07	\$3,948,690.44