

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

**Contract Location:** WILLIAM FEW PKWY BEGINNING AT SR 104 AND EXTENDING  
**Time Allowed:** 540 Days  
**Elapsed Calendar Days:** 540 Days  
**Percent Time:** 100.00

District: 2 Area: 04

**Contractor:** REEVES CONSTRUCTION COMPANY  
 101 SHERATON CT.  
 MACON GA 31210-1155  
**Phone:**  
**Escrow Agent:**  
**Surety Co:** LIBERTY MUTUAL INSURANCE COMPANY

**Date Let:** 05/17/2013  
**Date Awarded:** 05/31/2013  
**Date Contract Executed:** 07/02/2013  
**Date Notice to Proceed:** 07/08/2013  
**Date Work Began:** 09/16/2013  
**Date Time Stopped:** 12/29/2014  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 12/29/2014

**Current Contract Amount** \$6,914,868.35  
**Original Contract Amount** \$6,389,777.13  
**Funds Available** \$568,947.41  
**Percent Complete** 91.77%

**Counties:**  
 Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250620-	\$6,914,868.35	\$6,389,777.13	\$568,947.41	91.77%	\$24,913.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number: 250620- WILLIAM FEW PARKWAY - EXTENSION

Federal State Project Number: STP00-7073-00(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,076,736.85	\$5,056,806.45	\$19,930.40
Non-Participating	\$1,269,184.09	\$1,264,201.49	\$4,982.60
<b>Total Earnings</b>	<b>\$6,345,920.94</b>	<b>\$6,321,007.94</b>	<b>\$24,913.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$6,345,920.94</b>	<b>\$6,321,007.94</b>	<b>\$24,913.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$6,345,920.94</b>	<b>\$6,321,007.94</b>	

**Total Payable: \$24,913.00**

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015  
to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN L BITUM MATL & H LIME		4,767.000 53.200	5,001.230 .000 5,001.230	\$0.00	\$266,065.44
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,090.000 56.470	6,323.213 .000 6,323.213	\$0.00	\$357,071.84
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	26,995.000 14.650	33,830.920 .000 33,830.920	\$0.00	\$495,622.98
0045	500-3101	CLASS A CONCRETE	CY	161.000 360.590	168.136 .000 168.136	\$0.00	\$60,628.16
0060	511-1000	BAR REINF STEEL	LB	17,581.140 0.960	18,504.264 .000 18,504.264	\$0.00	\$17,764.09
0065	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	592.000 44.630	596.768 .000 596.768	\$0.00	\$26,633.76
0070	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	63.000 34.360	556.181 .000 556.181	\$0.00	\$19,110.38
0075	603-7000	PLASTIC FILTER FABRIC	SY	655.000 1.690	15,123.104 .000 15,123.104	\$0.00	\$25,558.05
0080	550-1482	STORM DRAIN PIPE, 48 IN, H 15-20	LF	131.000 73.300	136.425 .000 136.425	\$0.00	\$9,999.95

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	47.000 41.670	53.293 .000 53.293	\$0.00	\$2,220.72
0140	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 71180.000	.650 .350 1.000	\$24,913.00	\$71,180.00
0150	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	4,000.000 0.830	5,164.000 .000 5,164.000	\$0.00	\$4,286.12
<b>Category Amount:</b>						\$24,913.00	\$1,356,141.49
<b>Category Number: 0020 EROSION CONTROL</b>							
0290	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		8.000 275.000	47.250 .000 47.250	\$0.00	\$12,993.75
0335	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		4.000 400.000	12.000 .000 12.000	\$0.00	\$4,800.00
0345	170-1000	FLOATING SILT RETENTION BARRIER	LF	200.000 10.500	350.000 .000 350.000	\$0.00	\$3,675.00
0350	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,950.000 2.920	15,777.079 .000 15,777.079	\$0.00	\$46,069.07
0370	716-2000	EROSION CONTROL MATS, SLOPES	SY	13,520.000 1.040	30,205.944 .000 30,205.944	\$0.00	\$31,414.18
<b>Category Amount:</b>						\$0.00	\$98,952.00

## Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 SIGNING AND MARKING</b>							
0415	668-1100	CATCH BASIN, GP 1	EA	8.000 2980.000	11.000 .000 11.000	\$0.00	\$32,780.00
0425	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		4,430.000 0.350	6,407.000 .000 6,407.000	\$0.00	\$2,242.45
0430	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		90.000 7.810	96.786 .000 96.786	\$0.00	\$755.90
0500	654-1003	RAISED PVMT MARKERS TP 3	EA	230.000 2.600	238.000 .000 238.000	\$0.00	\$618.80
0520	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1EA		2.000 888.000	4.000 .000 4.000	\$0.00	\$3,552.00
<b>Category Amount:</b>						\$0.00	\$39,949.15
<b>Category Number: 0040 BRIDGE NO 1 - OVER EUCHEE CREEK</b>							
0550	207-0203	FOUND BKFILL MATL, TP II	CY	13.000 103.500	52.083 .000 52.083	\$0.00	\$5,390.59
0555	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	287.000 20.270	403.328 .000 403.328	\$0.00	\$8,175.46
0570	500-2100	CONCRETE BARRIER	LF	1,108.000 38.700	1,108.200 .000 1,108.200	\$0.00	\$42,887.34

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0040 BRIDGE NO 1 - OVER EUCHEE CREEK							
0585	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	2,502.000 169.460	2,502.724 .000 2,502.724	\$0.00	\$424,111.61
		1					
0605	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	990.000 46.250	1,097.674 .000 1,097.674	\$0.00	\$50,767.42
0610	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	690.000 88.310	1,049.374 .000 1,049.374	\$0.00	\$92,670.22
0615	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	130.000 73.180	215.000 .000 215.000	\$0.00	\$15,733.70
0655	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	693.000 56.610	1,378.826 .000 1,378.826	\$0.00	\$78,055.34
0660	603-7000	PLASTIC FILTER FABRIC	SY	693.000 2.670	1,378.826 .000 1,378.826	\$0.00	\$3,681.47
<b>Category Amount:</b>						\$0.00	\$721,473.15

<b>Category Number:</b> 0050 DRAINAGE							
0665	441-0301	CONC SPILLWAY, TP 1	EA	4.000 1770.000	5.000 .000 5.000	\$0.00	\$8,850.00
0680	441-0050	CONC SLOPE DRAIN	SY	1.000 104.180	8.213 .000 8.213	\$0.00	\$855.63

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 DRAINAGE</b>							
0690	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	28.000 33.210	29.300 .000 29.300	\$0.00	\$973.05
0700	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	86.000 60.000	88.292 .000 88.292	\$0.00	\$5,297.52
0710	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	690.000 31.370	690.780 .000 690.780	\$0.00	\$21,669.77
0715	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	65.000 59.880	66.929 .000 66.929	\$0.00	\$4,007.71
0720	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	191.000 22.720	251.907 .000 251.907	\$0.00	\$5,723.33
0750	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	208.000 39.110	215.000 .000 215.000	\$0.00	\$8,408.65
<b>Category Amount:</b>						\$0.00	\$55,785.66
<b>Category Number: 0010 ROADWAY</b>							
0840	207-0203	FOUND BKFILL MATL, TP II	CY	160.000 42.480	364.878 .000 364.878	\$0.00	\$15,500.02
0845	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	242.000 5.210	254.640 .000 254.640	\$0.00	\$1,326.67
<b>Category Amount:</b>						\$0.00	\$16,826.69

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0019

Pay Period: 02/01/2015

to 03/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 EROSION CONTROL</b>							
9050	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000	86.250		
				136.000	.000		
					86.250	\$0.00	\$11,730.00
<b>Category Amount:</b>						\$0.00	\$11,730.00
<b>Category Number: 0010 ROADWAY</b>							
9060	208-0500	ROCK EMBANKMENT	TN	.000	5,001.960		
				16.890	.000		
					5,001.960	\$0.00	\$84,483.10
9115	641-1200	GUARDRAIL, TP W	LF	.000	3,201.290		
				19.400	.000		
					3,201.290	\$0.00	\$62,105.03
<b>Category Amount:</b>						\$0.00	\$146,588.13
<b>Project Total Amount:</b>						\$24,913.00	\$6,345,920.94