

Rpt-ID: RCPESPRJ

Georgia

Date: 05/16/2016

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016

to 04/30/2016

**Contract Location:**

SR70/SR154 (CAS- PAL HWY)@ RIDGE(CR 1374) & CEDAR C

**Time Allowed:** 978 **Days**  
**Elapsed Calender Days:** 947 **Days**  
**Percent Time:** 96.83

**District:** 7

**Area:** 03

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 08/16/2013  
**Date Awarded:** 08/30/2013  
**Date Contract Executed:** 09/23/2013  
**Date Notice to Proceed:** 09/27/2013  
**Date Work Began:** 11/15/2013  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 05/31/2016

MARIETTA GA 30061-0970  
**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$3,409,760.60  
**Original Contract Amount** \$3,178,543.85  
**Funds Available** \$398,694.07  
**Percent Complete** 88.31%

**Counties:**

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006864	\$3,409,760.60	\$3,178,543.85	\$398,694.07	88.31%	\$5,889.94

Chief Engineer

## Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016  
to 04/30/2016Project Number: 0006864 SR 70/SR 154 (CASCADE-PALMETTO HWY) - ROUTE  
N

Federal State Project Number: CSSTP-0006-00(864)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,011,066.53	\$3,005,176.59	\$5,889.94
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$3,011,066.53</b>	<b>\$3,005,176.59</b>	<b>\$5,889.94</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$3,011,066.53</b>	<b>\$3,005,176.59</b>	<b>\$5,889.94</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$3,011,066.53</b>	<b>\$3,005,176.59</b>	

<b>Total Payable:</b>	<b>\$5,889.94</b>
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016  
to 04/30/2016

Project Number 0006864

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0001	150-1000	TRAFFIC CONTROL -	LS	.000 19011.300	1.000 .000 1.000	\$0.00	\$19,011.30
		SA #1 Detour Signage					
0002	004-0029	EXTRA WORK -	SY	.000 68.720	37.000 .000 37.000	\$0.00	\$2,542.64
		DITCH PAVING 2 FT FLAT BTM 1 FT DP Supplemental Agreement No 2					
0003	441-0303	CONC SPILLWAY, TP 3	EA	.000 1275.000	3.000 .000 3.000	\$0.00	\$3,825.00
		Supplemental Agreement No 2 SA #2					
0004	441-5052	CONC DOWELED INTEGRAL CURB, TP 2, INCL D LF		.000 53.840	72.000 .000 72.000	\$0.00	\$3,876.48
		Supplemental Agreement No 2 SA #2					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 66905.760	1.000 .000 1.000	\$0.00	\$66,905.76
		CSSTP-0006-00(864)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	14,578.000 18.670	15,168.840 .000 15,168.840	\$0.00	\$283,202.24
0035	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,590.000 76.130	1,769.950 .000 1,769.950	\$0.00	\$134,746.29
<b>Category Amount:</b>						\$0.00	\$514,109.71
<b>Category Number: 0040 DRAINAGE</b>							
0075	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	919.000 40.210	1,023.500 .000 1,023.500	\$0.00	\$41,154.94
<b>Category Amount:</b>						\$0.00	\$41,154.94

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016  
to 04/30/2016

Project Number 0006864

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 SIGNING &amp; MARKING</b>							
0090	636-2070	GALV STEEL POSTS, TP 7	LF	855.000 6.700	1,155.000 .000 1,155.000	\$0.00	\$7,738.50
0120	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		30.000 4.750	119.000 .000 119.000	\$0.00	\$565.25
<b>Category Amount:</b>						\$0.00	\$8,303.75
<b>Category Number: 0020 EROSION</b>							
0185	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,275.000 2.950	6,762.938 1,901.250 8,664.188	\$5,608.69	\$25,559.35
0190	700-6910	PERMANENT GRASSING	AC	5.000 1050.000	7.306 .000 7.306	\$0.00	\$7,671.30
<b>Category Amount:</b>						\$5,608.69	\$33,230.65
<b>Category Number: 0010 ROADWAY</b>							
0225	641-1200	GUARDRAIL, TP W	LF	710.000 16.500	731.000 .000 731.000	\$0.00	\$12,061.50
<b>Category Amount:</b>						\$0.00	\$12,061.50
<b>Category Number: 0040 DRAINAGE</b>							
0240	668-1100	CATCH BASIN, GP 1	EA	2.000 2466.000	3.000 .000 3.000	\$0.00	\$7,398.00
<b>Category Amount:</b>						\$0.00	\$7,398.00

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016

to 04/30/2016

Project Number 0006864

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 EROSION</b>							
0255	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	146.000 27.770	549.333 .000 549.333	\$0.00	\$15,254.98
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		8.000 125.000	5.250 2.250 7.500	\$281.25	\$937.50
<b>Category Amount:</b>						\$281.25	\$16,192.48
<b>Category Number: 0010 ROADWAY</b>							
0363	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,092.000 39.650	1,165.888 .000 1,165.888	\$0.00	\$46,227.46
0364	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	988.000 31.600	991.111 .000 991.111	\$0.00	\$31,319.11
<b>Category Amount:</b>						\$0.00	\$77,546.57
<b>Category Number: 0040 DRAINAGE</b>							
0380	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 499.770	5.000 .000 5.000	\$0.00	\$2,498.85
0385	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	247.000 55.880	516.000 .000 516.000	\$0.00	\$28,834.08
0390	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	34.000 123.590	38.000 .000 38.000	\$0.00	\$4,696.42

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016  
to 04/30/2016

Project Number 0006864

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 DRAINAGE</b>							
0410	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000 558.730	6.000 .000 6.000	\$0.00	\$3,352.38
<b>Category Amount:</b>						\$0.00	\$39,381.73
<b>Category Number: 0030 LIGHTING</b>							
0470	682-6140	CONDUIT, RIGID, 4 IN	LF	250.000 22.000	470.000 .000 470.000	\$0.00	\$10,340.00
<b>Category Amount:</b>						\$0.00	\$10,340.00
<b>Category Number: 0070 LANDSCAPING</b>							
0490	700-9300	SOD	SY	260.000 4.500	260.004 .000 260.004	\$0.00	\$1,170.02
<b>Category Amount:</b>						\$0.00	\$1,170.02
<b>Category Number: 0080 UTILITY RELOCATION</b>							
0515	500-3101	CLASS A CONCRETE	CY	18.000 350.000	18.014 .000 18.014	\$0.00	\$6,304.90
0525	670-1060	WATER MAIN, 6 IN	LF	52.000 30.000	83.000 .000 83.000	\$0.00	\$2,490.00
0565	670-5620	WATER SERVICE LINE, 3/4 IN	LF	479.000 30.000	575.000 .000 575.000	\$0.00	\$17,250.00
0570	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	2.000 1500.000	5.000 .000 5.000	\$0.00	\$7,500.00
<b>Category Amount:</b>						\$0.00	\$33,544.90

Estimate Summary By Project

Contract ID: B14634-13-000-0

Estimate Number: 0021

Pay Period: 03/01/2016  
to 04/30/2016

Project Number 0006864

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0050 SIGNING & MARKING							
0635	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		180.000 0.240	286.000 .000 286.000	\$0.00	\$68.64
0675	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		322.000 16.050	334.500 .000 334.500	\$0.00	\$5,368.73
<b>Category Amount:</b>						\$0.00	\$5,437.37
<b>Category Number:</b> 0010 ROADWAY							
9050	210-0250	UNDERCUT EXCAVATION	CY	.000 5.000	88.889 .000 88.889	\$0.00	\$444.45
		Undercut Excavation SR 70/SR154 Cascade- Palmetto Hwy. 88.89 cy.					
<b>Category Amount:</b>						\$0.00	\$444.45
<b>Project Total Amount:</b>						\$5,889.94	\$3,011,066.53