

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0014

Pay Period: 07/02/2015
to 08/03/2015

Contract Location:

SR 400 BEGINNING AT I-85/SR 403 AND EXTENDING TO I-28

Time Allowed:

440 Days

Elapsed Calender Days:

476 Days

Percent Time:

108.18

District: 7

Area: 01

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
P. O. BOX 1767

Date Let:

02/21/2014

Date Awarded:

03/07/2014

Date Contract Executed:

04/02/2014

Date Notice to Proceed:

04/15/2014

Date Work Began:

06/30/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/28/2015

FOREST PARK

GA 30298-1767

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$4,656,595.48

Original Contract Amount \$4,106,749.90

Funds Available \$527,627.49

Percent Complete 88.97%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011692	\$4,656,595.48	\$4,106,749.90	\$527,627.49	88.67%	\$79,443.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0014

Pay Period: 07/02/2015
to 08/03/2015

Project Number: 0011692 SR 400 - HWY SURVEILLANCE

Federal State Project Number: 0011692

	Total to Date	Prev to Date	This Estimate
Participating	\$3,314,435.20	\$3,240,558.00	\$73,877.20
Non-Participating	\$828,608.79	\$810,139.49	\$18,469.30
Total Earnings	\$4,143,043.99	\$4,050,697.49	\$92,346.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,143,043.99	\$4,050,697.49	\$92,346.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$14,076.00)	(\$1,173.00)	(\$12,903.00)
Total:	\$4,128,967.99	\$4,049,524.49	

Total Payable: **\$79,443.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0014

Pay Period: 07/02/2015
to 08/03/2015

Project Number 0011692

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	639-4004	STRAIN POLE, TP IV	EA	10.000	9.000		
				8784.000	1.000		
					10.000	\$8,784.00	\$87,840.00
Category Amount:						\$8,784.00	\$87,840.00
Category Number: 0030 ITS							
0055	647-2170	PULL BOX, PB-7	EA	7.000	14.000		
				1232.000	.000		
					14.000	\$0.00	\$17,248.00
0080	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		24,845.000	48,969.000		
				10.750	.000		
					48,969.000	\$0.00	\$526,416.75
0155	936-1000	CCTV SYSTEM	EA	19.000	9.000		
				4620.000	5.000		
					14.000	\$23,100.00	\$64,680.00
		, TYPE C					
0210	939-4040	TYPE D CABINET	EA	16.000	7.000		
				5332.000	2.000		
					9.000	\$10,664.00	\$47,988.00
Category Amount:						\$33,764.00	\$656,332.75
Category Number: 0010 ROADWAY							
0305	682-9950	DIRECTIONAL BORE -	LF	6,760.000	8,599.000		
				4.500	.000		
					8,599.000	\$0.00	\$38,695.50
		5 IN					
0341	004-0012	EXTRA WORK -	EA	.000	19.000		
				685.710	2.000		
					21.000	\$1,371.42	\$14,399.91
		EXISTING POLES/LIGHTNING RODS WITH 3/4" PVC CO #2					
0342	004-0012	EXTRA WORK -	EA	.000	16.000		
				481.770	4.000		
					20.000	\$1,927.08	\$9,635.40
		GOUNDING OF EXISTING ELECTRICAL CABINETS CO #2					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0014

Pay Period: 07/02/2015
to 08/03/2015

Project Number 0011692

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0343	004-0012	EXTRA WORK -	EA	.000	66.000		
				1973.650	.000		
					66.000	\$.00	\$130,260.90
		BRIDGE CORES DIAPHRAMS PRICING FRM CONDUIT CONSTR					
		CO #2					
0346	937-1000	VIDEO CAMERA SENSOR ASSEMBLY	EA	.000	32.000		
				4650.000	10.000		
					42.000	\$46,500.00	\$195,300.00
		SUPPLEMENTAL AGREEMENT NO 1					
		CO #2					
Category Amount:						\$49,798.50	\$388,291.71
Project Total Amount:						\$92,346.50	\$4,143,043.99