

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14741-14-000-0

Estimate Number: 0008

Pay Period: 04/23/2016
to 05/26/2016

Contract Location:

SR 280 (SOUTH COBB DR) AT I-285/SR 407.

Time Allowed: 327 Days

Elapsed Calender Days: 227 Days

Percent Time: 69.42

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 04/02/2014

Date Notice to Proceed: 04/08/2014

Date Work Began: 05/28/2014

Date Time Stopped: 11/20/2014

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/28/2015

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$206,981.38

Original Contract Amount \$206,981.38

Funds Available \$1,173.69

Percent Complete 99.43%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010363	\$206,981.37	\$206,981.37	\$1,173.68	99.43%	\$1,192.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14741-14-000-0

Estimate Number: 0008

Pay Period: 04/23/2016
to 05/26/2016

Project Number: 0010363 SR 280 - OPERATIONAL IMPROVEMENTS

Federal State Project Number: 0010363

	Total to Date	Prev to Date	This Estimate
Participating	\$164,646.15	\$163,692.32	\$953.83
Non-Participating	\$41,161.54	\$40,923.08	\$238.46
Total Earnings	\$205,807.69	\$204,615.40	\$1,192.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$205,807.69	\$204,615.40	\$1,192.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$205,807.69	\$204,615.40	

Total Payable: **\$1,192.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14741-14-000-0

Estimate Number: 0008

Pay Period: 04/23/2016
to 05/26/2016

Project Number 0010363

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,053.980		
				1.000	.000		
					1,053.980	\$.00	\$1,053.98
		Add Index Item					
		Add Index Item					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	710.000	671.580		
				30.720	20.350		
					691.930	\$625.15	\$21,256.09
Category Amount:						\$625.15	\$22,310.07
Category Number: 0020 ASPHALT							
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		270.000	293.230		
		TL & H LIME		92.910	.000		
					293.230	\$.00	\$27,244.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		94.000	124.980		
		MATL & H LIME		100.390	.000		
					124.980	\$.00	\$12,546.74
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		130.000	148.850		
		L & H LIME		94.800	.000		
					148.850	\$.00	\$14,110.98
0040	413-1000	BITUM TACK COAT	GL	85.000	230.000		
				3.100	.000		
					230.000	\$.00	\$713.00
Category Amount:						\$0.00	\$54,614.72
Category Number: 0030 EROSION CONTROL							
0105	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		2.000	.000		
				116.190	1.000		
					1.000	\$116.19	\$116.19

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14741-14-000-0

Estimate Number: 0008

Pay Period: 04/23/2016
to 05/26/2016

Project Number 0010363

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0149	700-9300	SOD	SY	320.000 5.190	106.667 86.889 193.556	\$450.95	\$1,004.56
Category Amount:						\$567.14	\$1,120.75
Category Number: 0040 SIGNING AND MARKING							
0235	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		140.000 0.270	153.000 .000 153.000	\$0.00	\$41.31
0245	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	200.000 2.160	270.000 .000 270.000	\$0.00	\$583.20
Category Amount:						\$0.00	\$624.51
Category Number: 0010 ROADWAY							
0255	682-9950	DIRECTIONAL BORE - 3 IN	LF	200.000 15.950	270.000 .000 270.000	\$0.00	\$4,306.50
Category Amount:						\$0.00	\$4,306.50
Project Total Amount:						\$1,192.29	\$205,807.69