

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed:

1885 Days

Elapsed Calender Days:

669 Days

Percent Time:

35.49

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/21/2014

Date Awarded:

03/07/2014

Date Contract Executed:

03/31/2014

Date Notice to Proceed:

04/03/2014

Date Work Began:

05/27/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,521,605.81

Original Contract Amount \$18,891,165.00

Funds Available \$17,070,670.04

Percent Complete 20.68%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$21,521,605.81	\$18,891,165.00	\$17,070,670.04	20.68%	\$671,111.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,560,748.57	\$3,023,859.30	\$536,889.27
Non-Participating	\$890,187.20	\$755,964.90	\$134,222.30
Total Earnings	\$4,450,935.77	\$3,779,824.20	\$671,111.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,450,935.77	\$3,779,824.20	\$671,111.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,450,935.77	\$3,779,824.20	

Total Payable: **\$671,111.57**

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	4,780.640 2,537.290 7,317.930	\$40,038.44	\$115,476.94
0085	150-1000	TRAFFIC CONTROL -	LS	1.000 384618.520	.415 .011 .426	\$4,230.80	\$163,847.49
		STP00-0002-00(392)					
Category Amount:						\$44,269.24	\$279,324.43
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	3,808.900 1,211.200 5,020.100	\$44,669.06	\$185,141.29
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000 44.570	1,079.700 1,121.500 2,201.200	\$49,985.26	\$98,107.48
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	13.500 6.500 20.000	\$12,025.00	\$37,000.00
0175	668-2100	DROP INLET, GP 1	EA	34.000 1458.000	4.750 3.250 8.000	\$4,738.50	\$11,664.00
0185	668-2200	DROP INLET, GP 2	EA	2.000 1600.000	.000 1.000 1.000	\$1,600.00	\$1,600.00
0195	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1450.000	2.500 .500 3.000	\$725.00	\$4,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	.000 268.000 268.000	\$8,814.52	\$8,814.52
Category Amount:						\$122,557.34	\$346,677.29
Category Number: 0030 EROSION CONTROL							
0240	163-0232	TEMPORARY GRASSING	AC	31.000 400.000	19.606 .500 20.106	\$200.00	\$8,042.40
0245	163-0240	MULCH	TN	3,300.000 75.000	299.302 59.220 358.522	\$4,441.50	\$26,889.15
0250	163-0300	CONSTRUCTION EXIT	EA	11.000 1186.000	6.750 .750 7.500	\$889.50	\$8,895.00
0265	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	3,238.000 3.600	1,125.128 423.750 1,548.878	\$1,525.50	\$5,575.96
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA	EA	158.000 100.000	18.750 4.500 23.250	\$450.00	\$2,325.00
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	12,093.000 0.800	12,337.500 544.000 12,881.500	\$435.20	\$10,305.20
0290	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,619.000 1.200	715.000 132.000 847.000	\$158.40	\$1,016.40

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0310	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	11.000 865.620	.000 2.000 2.000	\$1,731.24	\$1,731.24
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000 50.000	7.000 36.000 43.000	\$1,800.00	\$2,150.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	17.000 3.000 20.000	\$300.00	\$2,000.00
0330	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	18,691.000 1.200	9,841.463 11.250 9,852.713	\$13.50	\$11,823.26
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000 2.300	25,407.000 575.750 25,982.750	\$1,324.23	\$59,760.33
0350	700-8000	FERTILIZER MIXED GRADE	TN	44.000 400.000	2.046 .100 2.146	\$40.00	\$858.40
Category Amount:						\$13,309.07	\$141,372.34
Category Number: 0020 DRAINAGE							
0585	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	600.000 30.010	.000 60.000 60.000	\$1,800.60	\$1,800.60
0590	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	360.000 35.050	.000 60.000 60.000	\$2,103.00	\$2,103.00
Category Amount:						\$3,903.60	\$3,903.60

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000	2,823.000		
				1.200	.000		
					2,823.000	\$.00	\$3,387.60
0625	201-1500	CLEARING & GRUBBING -	LS	1.000	.550		
				2437309.450	.150		
					.700	\$365,596.42	\$1,706,116.62
		STP00-0002-00(392)					
Category Amount:						\$365,596.42	\$1,709,504.22
Category Number: 0030 EROSION CONTROL							
0740	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	219.000		
				14.700	45.000		
					264.000	\$661.50	\$3,880.80
Category Amount:						\$661.50	\$3,880.80
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BK FILL MATL, TP II	CY	140.000	178.602		
				58.610	.000		
					178.602	\$.00	\$10,467.86
Category Amount:						\$0.00	\$10,467.86
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000	110.444		
				524.100	.000		
					110.444	\$.00	\$57,883.70
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$0.00	\$57,883.70
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000	41,550.000		
				7.500	3,818.000		
					45,368.000	\$28,635.00	\$340,260.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0865	206-0002	BORROW EXCAV, INCL MATL	CY	241,969.000 7.500	91,630.000 3,360.000 94,990.000	\$25,200.00	\$712,425.00
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	901.330 279.880 1,181.210	\$4,743.97	\$20,021.51
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	12,923.200 .000 12,923.200	\$0.00	\$11,501.65
0900	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000 6000.000	.000 4.000 4.000	\$24,000.00	\$24,000.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 -16,539.600 -16,539.600	\$-16,539.60	(\$16,539.60)
		(IN# 1)					
Category Amount:						\$66,039.37	\$1,091,668.56
Category Number: 0020 DRAINAGE							
9060	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		.000 386.270	.000 63.000 63.000	\$24,335.01	\$24,335.01
		Const. and Remove Rock Check Dam					
9065	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		.000 7031.090	.000 .750 .750	\$5,273.32	\$5,273.32
		Const. and Remove Rock Filter Dam					
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000 47.080	.000 499.500 499.500	\$23,516.46	\$23,516.46
		Const. and Remove Stone Filter Berm					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2016

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0015

Pay Period: 11/01/2015
to 01/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020 DRAINAGE					
9075	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000	.000		
				15.280	108.000		
					108.000	\$1,650.24	\$1,650.24
		Maint. of Stone Filter Berm					
Category Amount:						\$54,775.03	\$54,775.03
Project Total Amount:						\$671,111.57	\$4,450,935.77