

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed:

2251 Days

Elapsed Calender Days:

1400 Days

Percent Time:

62.19

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/21/2014

Date Awarded:

03/07/2014

Date Contract Executed:

03/31/2014

Date Notice to Proceed:

04/03/2014

Date Work Began:

05/27/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,519,017.82

Original Contract Amount \$18,891,165.00

Funds Available \$5,893,245.64

Percent Complete 73.83%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$22,519,017.82	\$18,891,165.00	\$5,893,245.64	73.83%	\$1,481,344.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,300,617.68	\$12,115,542.07	\$1,185,075.61
Non-Participating	\$3,325,154.50	\$3,028,885.61	\$296,268.89
Total Earnings	\$16,625,772.18	\$15,144,427.68	\$1,481,344.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,625,772.18	\$15,144,427.68	\$1,481,344.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,625,772.18	\$15,144,427.68	
		Total Payable:	\$1,481,344.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		27,178.000 59.040	18,648.820 4,146.220 22,795.040	\$244,792.83	\$1,345,819.16
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		67,701.000 55.670	58,248.668 1,546.600 59,795.268	\$86,099.22	\$3,328,802.57
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	133,760.170 1,000.440 134,760.610	\$15,786.94	\$2,126,522.43
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	18,802.000 2,514.000 21,316.000	\$7,466.58	\$63,308.52
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	31,317.650 280.000 31,597.650	\$3,626.00	\$409,189.57
0085	150-1000	TRAFFIC CONTROL - STP00-0002-00(392)	LS	1.000 384618.520	.898 .025 .923	\$9,615.46	\$355,002.89
Category Amount:						\$367,387.03	\$7,628,645.14
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	14,140.100 3.000 14,143.100	\$110.64	\$521,597.53
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000 44.570	4,474.500 .000 4,474.500	\$0.00	\$199,428.47

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0105	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,744.000 56.480	2,838.240 .000 2,838.240	\$0.00	\$160,303.80
0110	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	310.000 68.240	336.950 .000 336.950	\$0.00	\$22,993.47
0130	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	86.000 66.930	87.000 .000 87.000	\$0.00	\$5,822.91
0140	550-1604	STORM DRAIN PIPE, 60 IN, H 25-30	LF	106.000 186.680	130.000 .000 130.000	\$0.00	\$24,268.40
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 533.200	11.000 .000 11.000	\$0.00	\$5,865.20
0150	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000 689.740	4.000 .000 4.000	\$0.00	\$2,758.96
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	91.250 .500 91.750	\$925.00	\$169,737.50
0175	668-2100	DROP INLET, GP 1	EA	34.000 1458.000	23.500 2.750 26.250	\$4,009.50	\$38,272.50
0195	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1450.000	6.000 .000 6.000	\$0.00	\$8,700.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	888.000 .000 888.000	\$0.00	\$29,206.32
0235	668-2100	DROP INLET, GP 1	EA	11.000 1210.000	3.000 1.000 4.000	\$1,210.00	\$4,840.00
		TEMPORARY					
Category Amount:						\$6,255.14	\$1,193,795.06
Category Number: 0030 EROSION CONTROL							
0265	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	3,238.000 3.600	3,451.628 .000 3,451.628	\$0.00	\$12,425.86
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	12,093.000 0.800	19,481.500 117.000 19,598.500	\$93.60	\$15,678.80
0290	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,619.000 1.200	2,481.000 85.000 2,566.000	\$102.00	\$3,079.20
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000 50.000	290.000 6.000 296.000	\$300.00	\$14,800.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	42.000 1.000 43.000	\$100.00	\$4,300.00
0330	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	18,691.000 1.200	9,973.963 307.500 10,281.463	\$369.00	\$12,337.76

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000	36,954.750		
				2.300	.000		
					36,954.750	\$.00	\$84,995.93
Category Amount:						\$964.60	\$147,617.55
Category Number: 0050 SIGNALS							
0465	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.400		
				63852.000	.200		
					.600	\$12,770.40	\$38,311.20
		1					
0470	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.400		
				65987.000	.200		
					.600	\$13,197.40	\$39,592.20
		2					
Category Amount:						\$25,967.80	\$77,903.40
Category Number: 0060 UTILITY RELOCATION							
0540	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	2.000	3.000		
				1750.000	.000		
					3.000	\$.00	\$5,250.00
Category Amount:						\$0.00	\$5,250.00
Category Number: 0020 DRAINAGE							
0590	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	360.000	426.700		
				35.050	.000		
					426.700	\$.00	\$14,955.84
Category Amount:						\$0.00	\$14,955.84
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000	3,023.000		
				1.200	.000		
					3,023.000	\$.00	\$3,627.60

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0605	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,230.000 15.060	14,277.740 351.000 14,628.740	\$5,286.06	\$220,308.82
0625	201-1500	CLEARING & GRUBBING - STP00-0002-00(392)	LS	1.000 2437309.450	.700 .250 .950	\$609,327.36	\$2,315,443.98
0660	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	199.000 42.320	464.451 .000 464.451	\$0.00	\$19,655.57
Category Amount:						\$614,613.42	\$2,559,035.97
Category Number: 0030 EROSION CONTROL							
0670	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	213.000 39.460	580.980 116.333 697.313	\$4,590.50	\$27,515.97
0755	603-7000	PLASTIC FILTER FABRIC	SY	1,710.000 3.510	2,355.959 151.333 2,507.292	\$531.18	\$8,800.59
Category Amount:						\$5,121.68	\$36,316.56
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000 58.610	337.467 .000 337.467	\$0.00	\$19,778.94
Category Amount:						\$0.00	\$19,778.94
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE WINGWALL/PARAPET/CULVERT	CY	101.000 524.100	112.054 .000 112.054	\$0.00	\$58,727.50
Category Amount:						\$0.00	\$58,727.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000 7.500	117,384.148 4,863.333 122,247.481	\$36,475.00	\$916,856.11
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 80.300	1,840.490 1,261.130 3,101.620	\$101,268.74	\$249,060.09
0860	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 180.200	36.288 1.639 37.927	\$295.35	\$6,834.45
0865	206-0002	BORROW EXCAV, INCL MATL	CY	241,969.000 7.500	124,056.000 17,640.000 141,696.000	\$132,300.00	\$1,062,720.00
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	4,056.570 .000 4,056.570	\$.00	\$68,758.86
0880	441-0740	CONCRETE MEDIAN, 4 IN	SY	9,831.000 25.990	3,924.419 1,036.528 4,960.947	\$26,939.36	\$128,935.01
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	13,050.200 .000 13,050.200	\$.00	\$11,614.68
0895	621-4085	CONCRETE SIDE BARRIER, TYPE 7W	LF	316.000 49.100	395.500 .000 395.500	\$.00	\$19,419.05

Category Amount:

\$297,278.45

\$2,464,198.25

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
8050	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	.000 2707.740	6.000 .000 6.000	\$0.00	\$16,246.44
		Rec. Storm Sewer Manhole, TP 1					
8060	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S	EA	.000 886.170	22.000 .000 22.000	\$0.00	\$19,495.74
		Safety End Section 24,SD 4:1					
Category Amount:						\$0.00	\$35,742.18
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-366,342.690 -10,930.210 -377,272.900	\$-10,930.21	(\$377,272.90)
		(IN# 1)					
9055	004-0049	EXTRA WORK -	MO	.000 17129.710	9.000 .000 9.000	\$0.00	\$154,167.39
		EXTRA WORK - PROJECT OVERHEAD Supplemental Agreement No 1					
Category Amount:						\$-10,930.21	\$-223,105.51
Category Number: 0020 DRAINAGE							
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000 47.080	606.750 .000 606.750	\$0.00	\$28,565.79
		Const. and Remove Stone Filter Berm					
9075	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000 15.280	299.000 9.000 308.000	\$137.52	\$4,706.24
		Maint. of Stone Filter Berm					
Category Amount:						\$137.52	\$33,272.03
Category Number: 0030 EROSION CONTROL							
9080	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 1433.690	49.921 .000 49.921	\$0.00	\$71,571.24
		Head Wall For 72 Inch Pipe					
Category Amount:						\$0.00	\$71,571.24

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30	LF	.000	89.100		
				399.390	.000		
		72 Inch Storm Drain Pipe H 30-35			89.100	\$0.00	\$35,585.65
Category Amount:						\$0.00	\$35,585.65
Category Number: 0010 ROADWAY							
9095	611-9000	CAPPING MINOR STRUCTURE	EA	.000	8.000		
				1135.010	2.000		
		Capping Minor Structure			10.000	\$2,270.02	\$11,350.10
Category Amount:						\$2,270.02	\$11,350.10
Category Number: 0020 DRAINAGE							
9100	615-1000	JACK OR BORE PIPE -	LF	.000	153.000		
				1687.000	.000		
		72 Inch Jack or Bore Pipe			153.000	\$0.00	\$258,111.00
Category Amount:						\$0.00	\$258,111.00
Category Number: 0030 EROSION CONTROL							
9110	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000	3,520.667		
				1.730	.000		
		Wood Fiber Blanket TP II			3,520.667	\$0.00	\$6,090.75
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	980.000		
				7.940	.000		
		Maintenance of Check Dams			980.000	\$0.00	\$7,781.20
Category Amount:						\$0.00	\$13,871.95
Category Number: 0010 ROADWAY							
9150	004-0022	EXTRA WORK -	LS	.000	.000		
				134556.950	.240		
		Escalation Costs 2018			.240	\$32,293.67	\$32,293.67

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: spanah

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0039

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0002392

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9180	004-0049	EXTRA WORK -	MO	.000	6.000		
				17129.710	1.000		
					7.000	\$17,129.71	\$119,907.97
		PROJECT OVERHEAD					
9185	004-0022	EXTRA WORK -	LS	.000	.000		
				122855.670	1.000		
					1.000	\$122,855.67	\$122,855.67
		STREAM RELOCATION AT STATION 1221+00 RT					
Category Amount:						\$172,279.05	\$275,057.31
Project Total Amount:						\$1,481,344.50	\$16,625,772.18