

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Contract Location:

I-285/SR 407 AT ATLANTA RD (CR 4519); 2 BRIDGES AND API

Time Allowed: 1239 Days

Elapsed Calender Days: 564 Days

Percent Time: 45.52

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/21/2014

Date Awarded: 03/21/2014

Date Contract Executed: 05/14/2014

Date Notice to Proceed: 05/16/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 06/04/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/05/2017

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$41,034,145.62

Original Contract Amount \$40,231,909.86

Funds Available \$31,111,611.00

Percent Complete 22.35%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752300-	\$41,034,145.62	\$40,231,909.86	\$31,111,611.00	24.18%	\$1,143,876.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Project Number: 752300- SR 407 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0222-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,336,083.36	\$6,420,982.46	\$915,100.90
Non-Participating	\$1,834,020.45	\$1,605,245.26	\$228,775.19
Total Earnings	\$9,170,103.81	\$8,026,227.72	\$1,143,876.09
Stockpiled Materials	\$752,430.81	\$752,430.81	\$0.00
Gross Earnings	\$9,922,534.62	\$8,778,658.53	\$1,143,876.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,922,534.62	\$8,778,658.53	

Total Payable: **\$1,143,876.09**

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1005	150-1000	TRAFFIC CONTROL -	LS	1.000	.437		
				459288.050	.027		
		STP00-0222-01(001)			.464	\$12,400.78	\$213,109.66
1020	210-0100	GRADING COMPLETE -	LS	1.000	.435		
				7750127.150	.030		
		STP00-0222-01(001)			.465	\$232,503.81	\$3,603,809.12
1025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,080.000	18,404.150		
				20.150	53.950		
					18,458.100	\$1,087.09	\$371,930.72
1030	318-3000	AGGR SURF CRS	TN	2,000.000	17.740		
				19.970	18.300		
					36.040	\$365.45	\$719.72
1040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,660.000	1,407.920		
				79.980	752.000		
					2,159.920	\$60,144.96	\$172,750.40
1055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,350.000	1,261.960		
				72.100	297.880		
					1,559.840	\$21,477.15	\$112,464.46
1065	413-1000	BITUM TACK COAT	GL	7,810.000	2,250.000		
				2.480	855.000		
					3,105.000	\$2,120.40	\$7,700.40
1110	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	3,420.000	70.771		
				27.490	138.054		
					208.825	\$3,795.10	\$5,740.60
1145	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	230.000	527.833		
				22.260	119.500		
					647.333	\$2,660.07	\$14,409.63

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1150	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,780.000 13.240	3,202.500 128.500 3,331.000	\$1,701.34	\$44,102.44
1165	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		5,640.000 5.040	.000 347.000 347.000	\$1,748.88	\$1,748.88
1185	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	110.000 171.820	199.641 10.712 210.353	\$1,840.54	\$36,142.85
1195	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,837.000 41.370	6,023.367 5.500 6,028.867	\$227.54	\$249,414.23
1205	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	718.000 84.880	487.000 16.000 503.000	\$1,358.08	\$42,694.64
1230	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	13.000 553.730	10.000 1.000 11.000	\$553.73	\$6,091.03
1270	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	278.000 32.170	9.000 9.000 18.000	\$289.53	\$579.06
1275	603-7000	PLASTIC FILTER FABRIC	SY	278.000 4.780	9.000 9.000 18.000	\$43.02	\$86.04
1327	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	5,197.000 372.160	566.000 345.000 911.000	\$128,395.20	\$339,037.76

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1328	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	326.000 509.040	46.200 28.300 74.500	\$14,405.83	\$37,923.48
1330	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	1,477.000 377.260	141.375 11.675 153.050	\$4,404.51	\$57,739.64
1395	668-2100	DROP INLET, GP 1	EA	46.000 1777.000	21.000 .500 21.500	\$888.50	\$38,205.50
1405	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	10.000 2726.000	1.000 .500 1.500	\$1,363.00	\$4,089.00
2001	004-0052	EXTRA WORK -	SF	.000 23.930	10,516.080 15,133.130 25,649.210	\$362,135.80	\$613,785.60
		SOUND BARRIER TYPE C, PANEL REPLACE WITH AAA SCC MIX DES SA #2					
Category Amount:						\$855,910.31	\$5,974,274.86

Category Number: 0020 EROSION CONTROL

2005	163-0240	MULCH	TN	2,100.000 170.000	184.993 6.923 191.916	\$1,176.91	\$32,625.72
2010	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		2,044.000 16.080	231.000 60.000 291.000	\$964.80	\$4,679.28
2015	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		148.000 125.000	47.500 2.250 49.750	\$281.25	\$6,218.75

Date: 12/07/2015

Page 6 of 7

Pay Period: 11/01/2015
to 11/30/2015

		Item Description 1			Prev Qty			Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period			This Period	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date				Amount
		Supplemental Description 2							
Category Number:		0020	EROSION CONTROL						
2035	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	16,736.000	7,542.000				
				0.250	762.000				
					8,304.000			\$190.50	\$2,076.00
2040	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,380.000	1,398.000				
				6.420	416.000				
					1,814.000			\$2,670.72	\$11,645.88
2065	167-1500	WATER QUALITY INSPECTIONS	MO	40.000	16.000				
				125.000	1.000				
					17.000			\$125.00	\$2,125.00
2070	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,472.000	26,968.250				
				2.700	311.250				
					27,279.500			\$840.38	\$73,654.65
Category Amount:								\$6,249.56	\$133,025.28
Category Number:		0050	ITS						
5060	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	20,000.000	.000				
				1.900	6,912.000				
					6,912.000			\$13,132.80	\$13,132.80
5080	682-9950	DIRECTIONAL BORE -	LF	3,044.000	99.000				
				18.000	1,678.000				
					1,777.000			\$30,204.00	\$31,986.00
		7 IN							
Category Amount:								\$43,336.80	\$45,118.80
Category Number:		0060	MISC STRUCTURES						
6000	624-0410	SOUND BARRIER	SF	314,000.000	.005				
				23.930	-.005				
					.000			\$-.12	\$0.00
		TYPE C							
Category Amount:								\$-0.12	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0018

Pay Period: 11/01/2015
to 11/30/2015

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
7010	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.169		
				1509575.200	.105		
					.274	\$158,505.40	\$413,623.60
		1					
7040	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.059		
				206509.710	.201		
					.260	\$41,508.45	\$53,692.52
		1					
7045	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				176486.790	.260		
					.260	\$45,886.57	\$45,886.57
		1					
Category Amount:						\$245,900.42	\$513,202.69
Category Number: 0010 ROADWAY							
7190	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	1,229.500		
				65.000	17.750		
					1,247.250	\$1,153.75	\$81,071.25
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-3,197.540		
				1.000	-8,674.630		
					-11,872.170	\$-8,674.63	(\$11,872.17)
		(IN #1)					
Category Amount:						\$-7,520.88	\$69,199.08
Project Total Amount:						\$1,143,876.09	\$9,170,103.81