

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Contract Location:

I-285/SR 407 AT ATLANTA RD (CR 4519); 2 BRIDGES AND APF

Time Allowed: 1239 Days

Elapsed Calender Days: 992 Days

Percent Time: 80.06

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/21/2014

Date Awarded: 03/21/2014

Date Contract Executed: 05/14/2014

Date Notice to Proceed: 05/16/2014

Date Work Began: 06/04/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/05/2017

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$41,227,681.99

Original Contract Amount \$40,231,909.86

Funds Available \$15,826,257.42

Percent Complete 60.06%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752300-	\$41,227,681.99	\$40,231,909.86	\$15,826,257.42	61.61%	\$1,014,701.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number: 752300- SR 407 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0222-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,808,921.89	\$19,182,753.75	\$626,168.14
Non-Participating	\$4,952,229.89	\$4,795,687.90	\$156,541.99
Total Earnings	\$24,761,151.78	\$23,978,441.65	\$782,710.13
Stockpiled Materials	\$640,272.79	\$408,281.19	\$231,991.60
Gross Earnings	\$25,401,424.57	\$24,386,722.84	\$1,014,701.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,401,424.57	\$24,386,722.84	

Total Payable: **\$1,014,701.73**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1005	150-1000	TRAFFIC CONTROL -	LS	1.000	.816		
				459288.050	.026		
		STP00-0222-01(001)			.842	\$11,941.49	\$386,720.54
1020	210-0100	GRADING COMPLETE -	LS	1.000	.855		
				7750127.150	.020		
		STP00-0222-01(001)			.875	\$155,002.54	\$6,781,361.26
1025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,080.000	33,727.380		
				20.150	17.290		
					33,744.670	\$348.39	\$679,955.10
1050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		21,880.000	7,005.310		
				65.080	360.480		
					7,365.790	\$23,460.04	\$479,365.61
1055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		12,350.000	3,548.620		
				72.100	579.970		
					4,128.590	\$41,815.84	\$297,671.34
1060	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		6,610.000	784.130		
				84.460	377.760		
					1,161.890	\$31,905.61	\$98,133.23
1065	413-1000	BITUM TACK COAT	GL	7,810.000	4,231.000		
				2.480	270.000		
					4,501.000	\$669.60	\$11,162.48
1185	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	110.000	292.333		
				171.820	45.574		
					337.907	\$7,830.52	\$58,059.18
1195	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,837.000	6,493.367		
				41.370	72.000		
					6,565.367	\$2,978.64	\$271,609.23

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1270	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	278.000 32.170	44.667 20.773 65.440	\$668.27	\$2,105.20
1275	603-7000	PLASTIC FILTER FABRIC	SY	278.000 4.780	44.667 20.773 65.440	\$99.29	\$312.80
1327	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	5,197.000 372.160	2,512.840 301.000 2,813.840	\$112,020.16	\$1,047,198.69
1330	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	1,477.000 377.260	816.610 119.750 936.360	\$45,176.89	\$353,251.17
1385	668-1100	CATCH BASIN, GP 1	EA	24.000 2177.000	17.500 2.000 19.500	\$4,354.00	\$42,451.50
1395	668-2100	DROP INLET, GP 1	EA	46.000 1777.000	29.500 2.250 31.750	\$3,998.25	\$56,419.75
Category Amount:						\$442,269.53	\$10,565,777.08
Category Number: 0020 EROSION CONTROL							
2000	163-0232	TEMPORARY GRASSING	AC	25.000 100.000	17.338 .425 17.763	\$42.50	\$1,776.30
Category Amount:						\$42.50	\$1,776.30

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
2001	004-0052	EXTRA WORK -	SF	.000	189,405.431		
				23.930	12,947.920		
					202,353.351	\$309,843.73	\$4,842,315.69
		SOUND BARRIER TYPE C, PANEL REPLACE WITH AAA SCC MIX DES SA #2					
Category Amount:						\$309,843.73	\$4,842,315.69
Category Number: 0020 EROSION CONTROL							
2005	163-0240	MULCH	TN	2,100.000	338.686		
				170.000	20.094		
					358.780	\$3,415.98	\$60,992.60
2010	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		2,044.000	366.000		
				16.080	75.000		
					441.000	\$1,206.00	\$7,091.28
2015	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		148.000	59.500		
				125.000	.750		
					60.250	\$93.75	\$7,531.25
2025	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		238.000	54.500		
				359.260	.750		
					55.250	\$269.45	\$19,849.12
2035	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,736.000	17,670.000		
				0.250	518.000		
					18,188.000	\$129.50	\$4,547.00
2040	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,380.000	2,420.000		
				6.420	19.000		
					2,439.000	\$121.98	\$15,658.38
2050	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	148.000	117.000		
				15.000	7.000		
					124.000	\$105.00	\$1,860.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
2065	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 125.000	30.000 1.000 31.000	\$125.00	\$3,875.00
2070	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,472.000 2.700	34,143.500 45.000 34,188.500	\$121.50	\$92,308.95
2080	700-6910	PERMANENT GRASSING	AC	45.000 675.000	5.049 .599 5.648	\$404.33	\$3,812.40
2085	700-7000	AGRICULTURAL LIME	TN	143.000 100.000	5.740 1.380 7.120	\$138.00	\$712.00
2090	700-8000	FERTILIZER MIXED GRADE	TN	37.000 350.000	3.615 .380 3.995	\$133.00	\$1,398.25
2105	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,664.000 0.700	21,042.820 5,441.333 26,484.153	\$3,808.93	\$18,538.91
Category Amount:						\$10,072.42	\$238,175.14
Category Number: 0030 SIGNING & MARKING							
3090	610-9310	REM STR SUPPORT, TP - 1, STA - 303+61	LS	1.000 4986.810	.000 1.000 1.000	\$4,986.81	\$4,986.81
3239	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS 252+13	LS	1.000 88942.940	.200 .000 .200	\$.00	\$17,788.59

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
3240	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.400		
				82798.440	.000		
		257+80			.400	\$.00	\$33,119.38
3243	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.400		
				94180.560	.000		
		303+67			.400	\$.00	\$37,672.22
3244	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.200		
				73262.060	.000		
		319+30			.200	\$.00	\$14,652.41
3247	638-1007	STR SUPPORT FOR OVERHEAD SIGN, TP VII, ST LS		1.000	.000		
				22841.880	.000		
		282+08			.000	\$.00	\$0.00
3248	638-1007	STR SUPPORT FOR OVERHEAD SIGN, TP VII, ST LS		1.000	.000		
				20227.060	.000		
		282+58			.000	\$.00	\$0.00
Category Amount:						\$4,986.81	\$108,219.41
Category Number: 0070 BRIDGES							
7005	500-0100	GROOVED CONCRETE	SY	5,587.000	1,643.333		
				6.300	1,917.222		
					3,560.555	\$12,078.50	\$22,431.50
7130	643-1452	CH LK FENCE, PVC, 6 FT, 9 GA	LF	406.000	406.000		
				38.000	483.000		
					889.000	\$18,354.00	\$33,782.00
Category Amount:						\$30,432.50	\$56,213.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0032

Pay Period: 12/30/2016
to 01/31/2017

Project Number 752300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-66,129.570		
				1.000	-14,937.360		
					-81,066.930	\$-14,937.36	(\$81,066.93)
		(IN #1)					
Category Amount:						\$-14,937.36	\$-81,066.93
Project Total Amount:						\$782,710.13	\$24,761,151.78