

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: jsatterf

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0031

Pay Period: 11/01/2017  
to 11/30/2017

Contract Location:

SR 225 OVER NEW TOWN CREEK AND OVER THE COOSAW

Time Allowed:

1733 Days

Elapsed Calender Days:

1186 Days

Percent Time:

68.44

District: 6

Area: 01

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.  
P. O. BOX 357

Date Let:

03/21/2014

Date Awarded:

03/21/2014

Date Contract Executed:

08/18/2014

Date Notice to Proceed:

09/02/2014

Date Work Began:

12/23/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

ROSSVILLE

GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$7,193,272.87

Original Contract Amount \$6,667,555.22

Funds Available \$1,085,560.99

Percent Complete 84.91%

Counties:

Gordon

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 631570-        | \$7,193,272.87         | \$6,667,555.22          | \$1,085,560.99          | 84.91%           | \$479,157.31    |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: jsatterf

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0031

Pay Period: 11/01/2017  
to 11/30/2017

Project Number: 631570- SR 225 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0151-01(006)

---

|                          | Total to Date         | Prev to Date          | This Estimate       |
|--------------------------|-----------------------|-----------------------|---------------------|
| Participating            | \$4,886,169.46        | \$4,502,843.62        | \$383,325.84        |
| Non-Participating        | \$1,221,542.42        | \$1,125,710.95        | \$95,831.47         |
| Total Earnings           | <b>\$6,107,711.88</b> | <b>\$5,628,554.57</b> | <b>\$479,157.31</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00              |
| Gross Earnings           | <b>\$6,107,711.88</b> | <b>\$5,628,554.57</b> | <b>\$479,157.31</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00              |
| Other Adjustments        | \$0.00                | \$0.00                | \$0.00              |
| Retainage                | \$0.00                | \$0.00                | \$0.00              |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00              |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00              |
| Liq Dam/Incent/Disincent | \$0.00                | \$0.00                | \$0.00              |
| Total:                   | <b>\$6,107,711.88</b> | <b>\$5,628,554.57</b> |                     |
|                          |                       | <b>Total Payable:</b> | <b>\$479,157.31</b> |

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: jsatterf

Department of Transportation

Page 3 of 4

## Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0031

Pay Period: 11/01/2017  
to 11/30/2017

Project Number 631570-

| LIN                                          | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|----------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0010 ROADWAY</b>         |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0086                                         | 402-3190  | RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN<br>L & H LIME                                              |       | 1,267.000<br>80.790    | 821.770<br>1,021.240<br>1,843.010          | \$82,505.98              | \$148,896.78         |
| 0091                                         | 402-3121  | RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN<br>TL & H LIME                                             |       | 3,594.000<br>71.070    | 2,006.490<br>1,203.300<br>3,209.790        | \$85,518.53              | \$228,119.78         |
| 0096                                         | 402-1812  | RECYCLED ASPH CONC LEVELING, INCL BITUM TN                                                           |       | 1,214.000<br>87.460    | 48.240<br>1,004.440<br>1,052.680           | \$87,848.32              | \$92,067.39          |
| 0126                                         | 210-0100  | GRADING COMPLETE -<br><br>BHF00-0151-01(006)                                                         | LS    | 1.000<br>1652040.480   | .875<br>.075<br>.950                       | \$123,903.04             | \$1,569,438.46       |
| 0181                                         | 603-2182  | STN DUMPED RIP RAP, TP 3, 24 IN                                                                      | SY    | 238.000<br>37.520      | .000<br>229.333<br>229.333                 | \$8,604.57               | \$8,604.57           |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$388,380.44             | \$2,047,126.98       |
| <b>Category Number: 0020 EROSION CONTROL</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0286                                         | 167-1500  | WATER QUALITY INSPECTIONS                                                                            | MO    | 34.000<br>675.000      | 32.000<br>1.000<br>33.000                  | \$675.00                 | \$22,275.00          |
| 0311                                         | 163-0240  | MULCH                                                                                                | TN    | 1,000.000<br>229.000   | 400.403<br>14.550<br>414.953               | \$3,331.95               | \$95,024.24          |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$4,006.95               | \$117,299.24         |

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: jsatterf

Department of Transportation

Page 4 of 4

## Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0031

Pay Period: 11/01/2017  
to 11/30/2017

Project Number 631570-

| LIN                   | Item Code        | Item Description 1            | Units | Auth Qty   | Prev Qty        | Amount<br>This<br>Period | Cumulative<br>Amount |
|-----------------------|------------------|-------------------------------|-------|------------|-----------------|--------------------------|----------------------|
|                       |                  | Item Description 2            |       | Unit Price | Qty This Period |                          |                      |
|                       |                  | Supplemental Description 1    |       |            | Qty To Date     |                          |                      |
|                       |                  | Supplemental Description 2    |       |            |                 |                          |                      |
|                       |                  |                               |       |            |                 |                          |                      |
|                       | Category Number: | 0050 BRIDGES                  |       |            |                 |                          |                      |
| 0356                  | 500-2110         | CONCRETE PARAPET, SPCL DESIGN | LF    | 1,616.000  | 320.000         |                          |                      |
|                       |                  |                               |       | 106.330    | 648.000         |                          |                      |
|                       |                  |                               |       |            | 968.000         | \$68,901.84              | \$102,927.44         |
|                       |                  |                               |       |            |                 |                          |                      |
| Category Amount:      |                  |                               |       |            |                 | \$68,901.84              | \$102,927.44         |
|                       |                  |                               |       |            |                 |                          |                      |
|                       | Category Number: | 0010 ROADWAY                  |       |            |                 |                          |                      |
| 0626                  | 310-1101         | GR AGGR BASE CRS, INCL MATL   | TN    | 7,909.000  | 6,404.050       |                          |                      |
|                       |                  |                               |       | 19.730     | 905.630         |                          |                      |
|                       |                  |                               |       |            | 7,309.680       | \$17,868.08              | \$144,219.99         |
|                       |                  |                               |       |            |                 |                          |                      |
| Category Amount:      |                  |                               |       |            |                 | \$17,868.08              | \$144,219.99         |
| Project Total Amount: |                  |                               |       |            |                 | \$479,157.31             | \$6,107,711.88       |