

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2018

User: jsatterf

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0032

Pay Period: 12/01/2017
to 12/31/2017

Contract Location:

SR 225 OVER NEW TOWN CREEK AND OVER THE COOSAW

Time Allowed:

1733 Days

Elapsed Calender Days:

1217 Days

Percent Time:

70.23

District: 6

Area: 01

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

03/21/2014

Date Awarded:

03/21/2014

Date Contract Executed:

08/18/2014

Date Notice to Proceed:

09/02/2014

Date Work Began:

12/23/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

ROSSVILLE

GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$7,193,272.87

Original Contract Amount \$6,667,555.22

Funds Available \$994,531.89

Percent Complete 86.17%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631570-	\$7,193,272.87	\$6,667,555.22	\$994,531.89	86.17%	\$91,029.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2018

User: jsatterf

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0032

Pay Period: 12/01/2017
to 12/31/2017

Project Number: 631570- SR 225 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0151-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,958,992.74	\$4,886,169.46	\$72,823.28
Non-Participating	\$1,239,748.24	\$1,221,542.42	\$18,205.82
Total Earnings	\$6,198,740.98	\$6,107,711.88	\$91,029.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,198,740.98	\$6,107,711.88	\$91,029.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,198,740.98	\$6,107,711.88	
		Total Payable:	\$91,029.10

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2018

User: jsatterf

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0032

Pay Period: 12/01/2017
to 12/31/2017

Project Number 631570-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0251	716-2000	EROSION CONTROL MATS, SLOPES	SY	70,000.000 0.900	29,704.683 1,700.000 31,404.683	\$1,530.00	\$28,264.21
0286	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 675.000	33.000 1.000 34.000	\$675.00	\$22,950.00
0296	700-7000	AGRICULTURAL LIME	TN	29.000 62.000	1.350 .460 1.810	\$28.52	\$112.22
0301	700-8000	FERTILIZER MIXED GRADE	TN	12.000 650.000	2.430 .570 3.000	\$370.50	\$1,950.00
0311	163-0240	MULCH	TN	1,000.000 229.000	414.953 5.500 420.453	\$1,259.50	\$96,283.74
0316	700-6910	PERMANENT GRASSING	AC	14.330 524.000	19.192 2.389 21.581	\$1,251.84	\$11,308.44
0321	163-0232	TEMPORARY GRASSING	AC	14.610 290.000	3.782 .545 4.327	\$158.05	\$1,254.83
Category Amount:						\$5,273.41	\$162,123.44
Category Number: 0050 BRIDGES							
0346	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	731.000 39.740	5,883.266 190.000 6,073.266	\$7,550.60	\$241,351.59

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2018

User: jsatterf

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0032

Pay Period: 12/01/2017
to 12/31/2017

Project Number 631570-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0356	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	1,616.000 106.330	968.000 648.000 1,616.000	\$68,901.84	\$171,829.28
Category Amount:						\$76,452.44	\$413,180.87
Category Number: 0010 ROADWAY							
0651	611-5551	RESET SIGN	EA	1.000 200.000	.000 1.000 1.000	\$200.00	\$200.00
Category Amount:						\$200.00	\$200.00
Category Number: 0030 DRAINAGE							
0676	550-2182	SIDE DRAIN PIPE, 18 IN, H 15-20	LF	260.000 30.480	174.000 72.000 246.000	\$2,194.56	\$7,498.08
0796	441-0050	CONC SLOPE DRAIN	SY	150.000 60.250	.000 114.667 114.667	\$6,908.69	\$6,908.69
Category Amount:						\$9,103.25	\$14,406.77
Project Total Amount:						\$91,029.10	\$6,198,740.98