

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2014

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14753-14-000-0

Estimate Number: 0003

Pay Period: 08/30/2014
to 10/06/2014

Contract Location:

SR 204 (ABERCORN ST) AT LARGO DR (CS 1149)

Time Allowed: 316 Days

Elapsed Calender Days: 140 Days

Percent Time: 44.30

District: 5

Area: 05

Contractor:

MATRIARCH CONSTRUCTION CO., INC.
P. O. BOX 91816

Date Let: 03/21/2014

Date Awarded: 03/21/2014

Date Contract Executed: 05/13/2014

Date Notice to Proceed: 05/20/2014

ATLANTA GA 30364-1816

Phone:

Date Work Began: 06/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2015

Surety Co: AMERICAN SOUTHERN INSURANCE CO.

Current Contract Amount \$560,879.88

Original Contract Amount \$535,118.69

Funds Available \$246,561.77

Percent Complete 56.04%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
532780-	\$560,879.88	\$535,118.69	\$246,561.77	56.04%	\$159,064.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2014

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14753-14-000-0

Estimate Number: 0003

Pay Period: 08/30/2014
to 10/06/2014

Project Number: 532780- SR 204 - INTERSECTION IMPROVEMENTS

Federal State Project Number: STP00-0111-01(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$282,886.30	\$139,728.36	\$143,157.94
Non-Participating	\$31,431.81	\$15,525.37	\$15,906.44
Total Earnings	\$314,318.11	\$155,253.73	\$159,064.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$314,318.11	\$155,253.73	\$159,064.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$314,318.11	\$155,253.73	

Total Payable: **\$159,064.38**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2014

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14753-14-000-0

Estimate Number: 0003

Pay Period: 08/30/2014
to 10/06/2014

Project Number 532780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40.000 109.000	.000 9.580 9.580	\$1,044.22	\$1,044.22
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		80.000 99.000	.000 38.830 38.830	\$3,844.17	\$3,844.17
0025	413-1000	BITUM TACK COAT	GL	837.000 3.000	.000 766.000 766.000	\$2,298.00	\$2,298.00
0030	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	15,956.000 1.650	.000 14,057.300 14,057.300	\$23,194.55	\$23,194.55
0195	441-0104	CONC SIDEWALK, 4 IN	SY	111.000 35.000	.000 41.337 41.337	\$1,446.80	\$1,446.80
0255	210-0100	GRADING COMPLETE - STP00-0111-01(028)	LS	1.000 184388.000	.770 .040 .810	\$7,375.52	\$149,354.28
Category Amount:						\$39,203.26	\$181,182.02
Category Number: 0050 SIGNALS							
0295	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 6500.000	.000 2.000 2.000	\$13,000.00	\$13,000.00
Category Amount:						\$13,000.00	\$13,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2014

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14753-14-000-0

Estimate Number: 0003

Pay Period: 08/30/2014
to 10/06/2014

Project Number 532780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0385	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	1,787.000	1,331.580		
				1.100	-1,331.580		
					.000	\$-1,464.74	\$0.00
Category Amount:						\$-1,464.74	\$0.00
Category Number: 0010 ROADWAY							
0405	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,347.000	.000		
		R-MODIFIED BITUM MATL & H LIME		99.600	1,147.850		
					1,147.850	\$114,325.86	\$114,325.86
Category Amount:						\$114,325.86	\$114,325.86
Category Number: 0060 HOURLY MILESTONES							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	.000		
				1000.000	-6.000		
					-6.000	\$-6,000.00	(\$6,000.00)
		MILESTONE 02 - FAIL TO REOPEN TRAVEL LANES					
		SEE SPEC PROV SEC 108					
Category Amount:						\$-6,000.00	\$-6,000.00
Project Total Amount:						\$159,064.38	\$314,318.11