

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed: 1048 Days

Elapsed Calender Days: 440 Days

Percent Time: 41.98

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/09/2014

Date Notice to Proceed: 06/18/2014

Date Work Began: 09/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,453,740.41

Original Contract Amount \$15,106,716.86

Funds Available \$13,015,120.37

Percent Complete 15.78%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,453,740.41	\$15,106,716.86	\$13,015,120.37	15.78%	\$593,013.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,950,896.00	\$1,476,485.24	\$474,410.76
Non-Participating	\$487,724.04	\$369,121.35	\$118,602.69
Total Earnings	\$2,438,620.04	\$1,845,606.59	\$593,013.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,438,620.04	\$1,845,606.59	\$593,013.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,438,620.04	\$1,845,606.59	

Total Payable: **\$593,013.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 PERMANENT EROSION CONTROL							
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENUEA		12.000 8029.170	6.000 7.000 13.000	\$56,204.19	\$104,379.21
Category Amount:						\$56,204.19	\$104,379.21
Category Number: 0010 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000 2158588.180	.312 .038 .350	\$82,026.35	\$755,505.86
		CSNHS-0007-00(421)					
0035	318-3000	AGGR SURF CRS	TN	2,400.000 35.970	95.000 447.750 542.750	\$16,105.57	\$19,522.72
0095	441-0104	CONC SIDEWALK, 4 IN	SY	3,900.000 33.220	.000 326.111 326.111	\$10,833.41	\$10,833.41
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	122.000 14.710	.000 103.000 103.000	\$1,515.13	\$1,515.13
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 260.700	.000 6.000 6.000	\$1,564.20	\$1,564.20
0119	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,428.000 27.380	2,244.700 32.000 2,276.700	\$876.16	\$62,336.05
0400	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,992.000 18.350	1,316.250 1,968.750 3,285.000	\$36,126.56	\$60,279.75
Category Amount:						\$149,047.38	\$911,557.12

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0435	163-0232	TEMPORARY GRASSING	AC	10.000 1000.000	5.252 2.180 7.432	\$2,180.00	\$7,432.00
0450	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,265.000 13.360	479.250 60.000 539.250	\$801.60	\$7,204.38
0470	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,700.000 0.650	505.000 4,320.000 4,825.000	\$2,808.00	\$3,136.25
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	5.000 1.000 6.000	\$100.00	\$600.00
0515	163-0240	MULCH	TN	381.000 155.000	16.320 10.910 27.230	\$1,691.05	\$4,220.65
Category Amount:						\$7,580.65	\$22,593.28
Category Number: 0070 PERMANENT EROSION CONTROL							
0520	700-6910	PERMANENT GRASSING	AC	20.000 1350.000	1.491 3.670 5.161	\$4,954.50	\$6,967.35
0535	700-8000	FERTILIZER MIXED GRADE	TN	36.000 500.000	2.025 2.705 4.730	\$1,352.50	\$2,365.00
0545	716-2000	EROSION CONTROL MATS, SLOPES	SY	15,520.000 1.450	3,154.547 6,096.083 9,250.630	\$8,839.32	\$13,413.41
Category Amount:						\$15,146.32	\$22,745.76

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0550	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,374.000 31.040	1,037.287 956.467 1,993.754	\$29,688.74	\$61,886.12
0620	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,323.000 13.610	.000 2,518.000 2,518.000	\$34,269.98	\$34,269.98
Category Amount:						\$63,958.72	\$96,156.10
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0855	207-0203	FOUND BKFill MATL, TP II	CY	81.000 61.270	23.148 20.250 43.398	\$1,240.72	\$2,659.00
0865	441-0004	CONC SLOPE PAV, 4 IN	SY	1,283.000 55.000	.000 347.827 347.827	\$19,130.49	\$19,130.49
0880	500-3002	CLASS AA CONCRETE	CY	805.000 650.000	138.576 109.521 248.097	\$71,188.65	\$161,263.05
0895	511-1000	BAR REINF STEEL	LB	118,136.000 1.000	20,625.000 15,428.000 36,053.000	\$15,428.00	\$36,053.00
0905	520-2216	PILING, PSC, 16 IN SQ	LF	1,965.000 70.000	320.000 420.000 740.000	\$29,400.00	\$51,800.00
0910	520-2218	PILING, PSC, 18 IN SQ	LF	3,510.000 72.000	637.500 1,395.000 2,032.500	\$100,440.00	\$146,340.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0915	520-3216	TEST PILE, PSC, 16 IN SQ	EA	1.000 6000.000	.000 1.000 1.000	\$6,000.00	\$6,000.00
0920	520-3218	TEST PILE, PSC, 18 IN SQ	EA	2.000 4000.000	1.000 1.000 2.000	\$4,000.00	\$8,000.00
0935	520-5000	PILOT HOLES	LF	860.000 85.000	252.000 268.000 520.000	\$22,780.00	\$44,200.00
Category Amount:						\$269,607.86	\$475,445.54
Category Number: 0020 LIGHTING							
0980	610-5815	REMOVE HIGHMAST LIGHT TOWER	EA	9.000 4000.000	1.000 5.000 6.000	\$20,000.00	\$24,000.00
Category Amount:						\$20,000.00	\$24,000.00
Category Number: 0070 PERMANENT EROSION CONTROL							
1090	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	97.000 129.250	170.722 136.103 306.825	\$17,591.31	\$39,657.13
Category Amount:						\$17,591.31	\$39,657.13
Category Number: 0010 ROADWAY							
1105	150-1000	TRAFFIC CONTROL -	LS	1.000 147323.960	.345 .024 .369	\$3,535.78	\$54,362.54
		CSNHS-0007-00(421)					
1120	611-8050	ADJUST MANHOLE TO GRADE	EA	5.000 399.300	2.000 3.000 5.000	\$1,197.90	\$1,996.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0011

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1250	670-9731	RELOCATE BACKFLOW PREVENTION ASSEMBL EA		2.000	.000		
				368.440	.000		
					.000	\$.00	\$0.00
1255	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	2.000	.000		
				276.170	2.000		
					2.000	\$552.34	\$552.34
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-5,409.000		
					-5,409.000	\$-5,409.00	(\$5,409.00)
		(IN #1)					
Category Amount:						\$-122.98	\$51,502.38
Category Number: 0080 HOURLY MILESTONES							
9060	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000	.000		
				1500.000	-4.000		
					-4.000	\$-6,000.00	(\$6,000.00)
Category Amount:						\$-6,000.00	\$-6,000.00
Project Total Amount:						\$593,013.45	\$2,438,620.04