

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0015

Pay Period: 12/01/2015
to 12/31/2015

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed: 1048 Days

Elapsed Calender Days: 562 Days

Percent Time: 53.63

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/09/2014

Date Notice to Proceed: 06/18/2014

Date Work Began: 09/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,453,740.41

Original Contract Amount \$15,106,716.86

Funds Available \$9,811,955.32

Percent Complete 36.51%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,453,740.41	\$15,106,716.86	\$9,811,955.32	36.51%	\$879,250.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0015

Pay Period: 12/01/2015
to 12/31/2015

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,513,428.02	\$3,810,027.72	\$703,400.30
Non-Participating	\$1,128,357.07	\$952,506.99	\$175,850.08
Total Earnings	\$5,641,785.09	\$4,762,534.71	\$879,250.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,641,785.09	\$4,762,534.71	\$879,250.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,641,785.09	\$4,762,534.71	

Total Payable: **\$879,250.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0015

Pay Period: 12/01/2015

to 12/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,500.000 30.000	86.000 16.000 102.000	\$480.00	\$3,060.00
0025	210-0100	GRADING COMPLETE - CSNHS-0007-00(421)	LS	1.000 2158588.180	.422 .022 .444	\$47,488.94	\$958,413.15
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,410.000 84.250	.000 615.880 615.880	\$51,887.89	\$51,887.89
0060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,825.000 79.270	1,427.207 1,832.732 3,259.939	\$145,280.67	\$258,415.36
0070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,911.000 82.270	344.830 2,103.464 2,448.294	\$173,051.98	\$201,421.15
0075	413-1000	BITUM TACK COAT	GL	3,703.000 2.890	959.000 546.000 1,505.000	\$1,577.94	\$4,349.45
Category Amount:						\$419,767.42	\$1,477,547.00
Category Number: 0020 LIGHTING							
0200	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	4,160.000 7.500	1,765.000 150.000 1,915.000	\$1,125.00	\$14,362.50
Category Amount:						\$1,125.00	\$14,362.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0015

Pay Period: 12/01/2015
to 12/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	9.000 1.000 10.000	\$100.00	\$1,000.00
Category Amount:						\$100.00	\$1,000.00
Category Number: 0010 ROADWAY							
0605	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	8,419.000 18.520	4,755.916 1,741.000 6,496.916	\$32,243.32	\$120,322.88
0610	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	47,944.000 23.560	27,280.000 1,465.000 28,745.000	\$34,515.40	\$677,232.20
0645	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		410.000 190.000	.000 205.000 205.000	\$38,950.00	\$38,950.00
0735	511-1000	BAR REINF STEEL	LB	30,520.000 1.000	995.000 15,856.000 16,851.000	\$15,856.00	\$16,851.00
Category Amount:						\$121,564.72	\$853,356.08
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0875	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1325000.000	.297 .171 .468	\$226,575.00	\$620,100.00
	1						
0900	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 213000.000	.297 .171 .468	\$36,423.00	\$99,684.00
	1						
Category Amount:						\$262,998.00	\$719,784.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0015

Pay Period: 12/01/2015
to 12/31/2015

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 LIGHTING							
1100	500-3101	CLASS A CONCRETE	CY	178.000	.000		
				1094.330	90.400		
					90.400	\$98,927.43	\$98,927.43
Category Amount:						\$98,927.43	\$98,927.43
Category Number: 0010 ROADWAY							
1105	150-1000	TRAFFIC CONTROL -	LS	1.000	.525		
				147323.960	.033		
					.558	\$4,861.69	\$82,206.77
		CSNHS-0007-00(421)					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-17,253.660		
				1.000	-30,093.880		
					-47,347.540	\$-30,093.88	(\$47,347.54)
		(IN #1)					
Category Amount:						\$-25,232.19	\$34,859.23
Project Total Amount:						\$879,250.38	\$5,641,785.09