

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed: 1048 Days

Elapsed Calender Days: 683 Days

Percent Time: 65.17

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/09/2014

Date Notice to Proceed: 06/18/2014

Date Work Began: 09/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,610,552.00

Original Contract Amount \$15,106,716.86

Funds Available \$7,161,045.44

Percent Complete 54.13%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,610,552.00	\$15,106,716.86	\$7,161,045.44	54.13%	\$580,448.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,759,605.22	\$6,294,475.82	\$465,129.40
Non-Participating	\$1,689,901.34	\$1,573,618.99	\$116,282.35
Total Earnings	\$8,449,506.56	\$7,868,094.81	\$581,411.75
Stockpiled Materials	\$0.00	\$963.00	(\$963.00)
Gross Earnings	\$8,449,506.56	\$7,869,057.81	\$580,448.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,449,506.56	\$7,869,057.81	

Total Payable: **\$580,448.75**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016

to 04/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,500.000 30.000	144.500 20.000 164.500	\$600.00	\$4,935.00
0025	210-0100	GRADING COMPLETE -	LS	1.000 2158588.180	.520 .101 .621	\$218,017.41	\$1,340,483.26
		CSNHS-0007-00(421)					
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,410.000 84.250	2,048.440 584.530 2,632.970	\$49,246.65	\$221,827.72
0070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,911.000 82.270	3,655.709 193.081 3,848.790	\$15,884.77	\$316,639.95
0075	413-1000	BITUM TACK COAT	GL	3,703.000 2.890	2,657.000 339.000 2,996.000	\$979.71	\$8,658.44
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 260.700	25.600 2.495 28.095	\$650.45	\$7,324.37
0120	641-1100	GUARDRAIL, TP T	LF	84.000 63.000	20.800 20.800 41.600	\$1,310.40	\$2,620.80
0125	641-1200	GUARDRAIL, TP W	LF	6,065.000 15.970	1,072.100 444.000 1,516.100	\$7,090.68	\$24,212.12
0130	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 695.000	5.000 1.000 6.000	\$695.00	\$4,170.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	6.000 1899.000	2.000 1.000 3.000	\$1,899.00	\$5,697.00
Category Amount:						\$296,374.07	\$1,936,568.66
Category Number: 0020 LIGHTING							
0150	681-6850	LUMINAIRE, LOW MOUNTING, 150W, HP SODIUM EA		2.000 931.000	.000 2.000 2.000	\$1,862.00	\$1,862.00
0160	682-1405	CABLE, TP XHHW, AWG NO 8	LF	2,050.000 0.920	495.000 1,440.000 1,935.000	\$1,324.80	\$1,780.20
0165	682-1407	CABLE, TP XHHW, AWG NO 4	LF	9,340.000 2.100	8,295.000 92.000 8,387.000	\$193.20	\$17,612.70
0170	682-1408	CABLE, TP XHHW, AWG NO 2	LF	29,000.000 3.000	25,454.000 1,801.000 27,255.000	\$5,403.00	\$81,765.00
0175	682-6110	CONDUIT, RIGID, 1 IN	LF	400.000 14.000	.000 240.000 240.000	\$3,360.00	\$3,360.00
0190	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	5,600.000 7.500	5,160.000 234.000 5,394.000	\$1,755.00	\$40,455.00
0200	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	4,160.000 7.500	2,890.000 571.000 3,461.000	\$4,282.50	\$25,957.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016

to 04/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 LIGHTING							
0210	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 19278.000	.000 1.000 1.000	\$19,278.00	\$19,278.00
	B						
Category Amount:						\$37,458.50	\$192,070.40
Category Number: 0060 TEMPORARY EROSION CONTROL							
0450	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE E LF		1,265.000 13.360	719.250 132.500 851.750	\$1,770.20	\$11,379.38
0470	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,700.000 0.650	5,725.000 100.000 5,825.000	\$65.00	\$3,786.25
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	13.000 1.000 14.000	\$100.00	\$1,400.00
0515	163-0240	MULCH	TN	381.000 155.000	49.145 6.975 56.120	\$1,081.13	\$8,698.60
Category Amount:						\$3,016.33	\$25,264.23
Category Number: 0070 PERMANENT EROSION CONTROL							
0520	700-6910	PERMANENT GRASSING	AC	20.000 1350.000	7.981 4.300 12.281	\$5,805.00	\$16,579.35
0535	700-8000	FERTILIZER MIXED GRADE	TN	36.000 500.000	7.840 2.500 10.340	\$1,250.00	\$5,170.00
Category Amount:						\$7,055.00	\$21,749.35

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0610	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	47,944.000 23.560	28,745.000 3,213.000 31,958.000	\$75,698.28	\$752,930.48
0945	002-0002	ADJUSTMENT IN PAY	LS	.000 156811.590	.000 1.000 1.000	\$156,811.59	\$156,811.59
CHANGE SEQUENCE OF OPERATION ELIMINATING MAJORITY OF WORK DURING STAGE 1							
Category Amount:						\$232,509.87	\$909,742.07
Category Number: 0020 LIGHTING							
0985	615-1100	DIRECTIONAL BORE PIPE - 4 IN	LF	600.000 24.980	650.000 407.000 1,057.000	\$10,166.86	\$26,403.86
0990	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI EA 12 IN X 10 IN X 8 IN		1.000 300.000	.000 3.000 3.000	\$900.00	\$900.00
Category Amount:						\$11,066.86	\$27,303.86
Category Number: 0010 ROADWAY							
1105	150-1000	TRAFFIC CONTROL - CSNHS-0007-00(421)	LS	1.000 147323.960	.739 .015 .754	\$2,209.86	\$111,082.27
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-79,082.100 -8,278.740 -87,360.840	\$-8,278.74	(\$87,360.84)
Category Amount:						\$-6,068.88	\$23,721.43
Project Total Amount:						\$581,411.75	\$8,449,506.56