

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0024

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed: 1048 Days

Elapsed Calender Days: 836 Days

Percent Time: 79.77

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/09/2014

Date Notice to Proceed: 06/18/2014

Date Work Began: 09/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,600,791.30

Original Contract Amount \$15,106,716.86

Funds Available \$5,505,639.51

Percent Complete 62.66%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,600,791.30	\$15,106,716.86	\$5,505,639.51	64.71%	\$334,461.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0024

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,820,597.99	\$7,808,552.39	\$12,045.60
Non-Participating	\$1,955,149.54	\$1,952,138.14	\$3,011.40
Total Earnings	\$9,775,747.53	\$9,760,690.53	\$15,057.00
Stockpiled Materials	\$319,404.26	\$0.00	\$319,404.26
Gross Earnings	\$10,095,151.79	\$9,760,690.53	\$334,461.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,095,151.79	\$9,760,690.53	

Total Payable: **\$334,461.26**

Rpt-ID: RCPEsprj

Georgia

Date: 10/25/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0024

Pay Period: 09/01/2016
to 09/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	641-1200	GUARDRAIL, TP W	LF	6,065.000 15.970	3,178.600 128.000 3,306.600	\$2,044.16	\$52,806.40
Category Amount:						\$2,044.16	\$52,806.40
Category Number: 0070 PERMANENT EROSION CONTROL							
0395	603-7000	PLASTIC FILTER FABRIC	SY	112.000 3.210	182.611 122.222 304.833	\$392.33	\$978.51
Category Amount:						\$392.33	\$978.51
Category Number: 0060 TEMPORARY EROSION CONTROL							
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	17.000 1.000 18.000	\$100.00	\$1,800.00
Category Amount:						\$100.00	\$1,800.00
Category Number: 0070 PERMANENT EROSION CONTROL							
0700	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	15.000 90.730	.000 88.889 88.889	\$8,064.90	\$8,064.90
Category Amount:						\$8,064.90	\$8,064.90
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,155.000 150.000	577.750 .000 577.750	\$0.00	\$86,662.50
0890	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 1		3,641.000 285.000	1,821.740 .000 1,821.740	\$0.00	\$519,195.90
Category Amount:						\$0.00	\$605,858.40

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0024

Pay Period: 09/01/2016
to 09/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0070 PERMANENT EROSION CONTROL							
1090	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	97.000	329.825		
				129.250	33.333		
					363.158	\$4,308.29	\$46,938.17
Category Amount:						\$4,308.29	\$46,938.17
Category Number: 0010 ROADWAY							
1105	150-1000	TRAFFIC CONTROL -	LS	1.000	.875		
				147323.960	.001		
					.876	\$147.32	\$129,055.79
		CSNHS-0007-00(421)					
Category Amount:						\$147.32	\$129,055.79
Project Total Amount:						\$15,057.00	\$9,775,747.53