

Rpt-ID: RCPESPRJ

Georgia

Date: 12/13/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0026

Pay Period: 11/01/2016
to 11/30/2016

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed:

1048 Days

Elapsed Calender Days:

897 Days

Percent Time:

85.59

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

06/09/2014

Date Notice to Proceed:

06/18/2014

Date Work Began:

09/29/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2017

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,600,791.30

Original Contract Amount \$15,106,716.86

Funds Available \$4,968,088.79

Percent Complete 66.11%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,600,791.30	\$15,106,716.86	\$4,968,088.79	68.15%	\$269,696.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/13/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0026

Pay Period: 11/01/2016
to 11/30/2016

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,250,638.59	\$8,034,881.46	\$215,757.13
Non-Participating	\$2,062,659.66	\$2,008,720.40	\$53,939.26
Total Earnings	\$10,313,298.25	\$10,043,601.86	\$269,696.39
Stockpiled Materials	\$319,404.26	\$319,404.26	\$0.00
Gross Earnings	\$10,632,702.51	\$10,363,006.12	\$269,696.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,632,702.51	\$10,363,006.12	

Total Payable: **\$269,696.39**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/13/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0026

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	318-3000	AGGR SURF CRS	TN	2,400.000 35.970	803.010 116.240 919.250	\$4,181.15	\$33,065.42
0095	441-0104	CONC SIDEWALK, 4 IN	SY	3,900.000 33.220	1,571.736 999.492 2,571.228	\$33,203.12	\$85,416.19
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 260.700	28.095 29.503 57.598	\$7,691.43	\$15,015.80
0370	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		5.000 352.900	2.000 2.000 4.000	\$705.80	\$1,411.60
Category Amount:						\$45,781.50	\$134,909.01
Category Number: 0060 TEMPORARY EROSION CONTROL							
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		59.000 192.640	21.750 2.500 24.250	\$481.60	\$4,671.52
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	19.000 1.000 20.000	\$100.00	\$2,000.00
0510	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	19,400.000 2.850	19,163.000 920.750 20,083.750	\$2,624.14	\$57,238.69
0585	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		36.000 437.010	19.750 .750 20.500	\$327.76	\$8,958.71
Category Amount:						\$3,533.50	\$72,868.92

Rpt-ID: RCPEsprj

Georgia

Date: 12/13/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0026

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0610	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	47,944.000 23.560	34,897.670 2,057.000 36,954.670	\$48,462.92	\$870,652.03
0620	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,323.000 13.610	3,694.460 2,612.900 6,307.360	\$35,561.57	\$85,843.17
Category Amount:						\$84,024.49	\$956,495.20
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0880	500-3002	CLASS AA CONCRETE	CY	805.000 650.000	402.581 113.300 515.881	\$73,645.00	\$335,322.65
0895	511-1000	BAR REINF STEEL	LB	118,136.000 1.000	59,436.000 17,021.000 76,457.000	\$17,021.00	\$76,457.00
0910	520-2218	PILING, PSC, 18 IN SQ	LF	3,510.000 72.000	2,032.500 573.860 2,606.360	\$41,317.92	\$187,657.92
Category Amount:						\$131,983.92	\$599,437.57
Category Number: 0010 ROADWAY							
1030	441-0303	CONC SPILLWAY, TP 3	EA	17.000 1500.000	9.000 1.000 10.000	\$1,500.00	\$15,000.00
1040	500-3200	CLASS B CONCRETE	CY	2.000 538.080	1.504 .168 1.672	\$90.40	\$899.67
1050	441-0004	CONC SLOPE PAV, 4 IN	SY	1,350.000 33.710	500.142 8.249 508.391	\$278.07	\$17,137.86

Rpt-ID: RCPEsprj

Georgia

Date: 12/13/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0026

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007421

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
1105	150-1000	TRAFFIC CONTROL -	LS	1.000	.897		
				147323.960	.017		
					.914	\$2,504.51	\$134,654.10
		CSNHS-0007-00(421)					
Category Amount:						\$4,372.98	\$167,691.63
Project Total Amount:						\$269,696.39	\$10,313,298.25