

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2017

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0027

Pay Period: 12/01/2016
to 12/31/2016

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed: 1048 Days

Elapsed Calender Days: 928 Days

Percent Time: 88.55

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/09/2014

Date Notice to Proceed: 06/18/2014

Date Work Began: 09/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,600,791.30

Original Contract Amount \$15,106,716.86

Funds Available \$4,405,464.26

Percent Complete 69.71%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,600,791.30	\$15,106,716.86	\$4,405,464.26	71.76%	\$562,624.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2017

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0027

Pay Period: 12/01/2016
to 12/31/2016

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,700,738.19	\$8,250,638.59	\$450,099.60
Non-Participating	\$2,175,184.59	\$2,062,659.66	\$112,524.93
Total Earnings	\$10,875,922.78	\$10,313,298.25	\$562,624.53
Stockpiled Materials	\$319,404.26	\$319,404.26	\$0.00
Gross Earnings	\$11,195,327.04	\$10,632,702.51	\$562,624.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,195,327.04	\$10,632,702.51	

Total Payable: **\$562,624.53**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2017

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0027

Pay Period: 12/01/2016

to 12/31/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000	.856		
				2158588.180	.023		
					.879	\$49,647.53	\$1,897,399.01
		CSNHS-0007-00(421)					
0060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		7,825.000 79.270	5,173.997 925.570 6,099.567	\$73,369.93	\$483,512.68
0070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		7,911.000 82.270	4,988.180 949.000 5,937.180	\$78,074.23	\$488,451.80
0075	413-1000	BITUM TACK COAT	GL	3,703.000 2.890	4,052.000 232.000 4,284.000	\$670.48	\$12,380.76
0095	441-0104	CONC SIDEWALK, 4 IN	SY	3,900.000 33.220	2,571.228 1,662.700 4,233.928	\$55,234.89	\$140,651.09
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	122.000 14.710	103.000 113.000 216.000	\$1,662.23	\$3,177.36
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 260.700	57.598 30.090 87.688	\$7,844.46	\$22,860.26
Category Amount:						\$266,503.75	\$3,048,432.96
Category Number: 0060 TEMPORARY EROSION CONTROL							
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	20.000		
				100.000	1.000		
					21.000	\$100.00	\$2,100.00
Category Amount:						\$100.00	\$2,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2017

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0027

Pay Period: 12/01/2016
to 12/31/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0605	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	8,419.000 18.520	6,496.916 2,357.000 8,853.916	\$43,651.64	\$163,974.52
0610	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	47,944.000 23.560	36,954.670 4,936.250 41,890.920	\$116,298.05	\$986,950.08
0620	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,323.000 13.610	6,307.360 61.500 6,368.860	\$837.02	\$86,680.18
Category Amount:						\$160,786.71	\$1,237,604.78
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0855	207-0203	FOUND BKFILL MATL, TP II	CY	81.000 61.270	43.398 13.500 56.898	\$827.15	\$3,486.14
0880	500-3002	CLASS AA CONCRETE	CY	805.000 650.000	515.881 101.700 617.581	\$66,105.00	\$401,427.65
0895	511-1000	BAR REINF STEEL	LB	118,136.000 1.000	76,457.000 19,037.000 95,494.000	\$19,037.00	\$95,494.00
0910	520-2218	PILING, PSC, 18 IN SQ	LF	3,510.000 72.000	2,606.360 864.000 3,470.360	\$62,208.00	\$249,865.92
Category Amount:						\$148,177.15	\$750,273.71
Category Number: 0010 ROADWAY							
1035	441-0050	CONC SLOPE DRAIN	SY	38.000 107.910	79.000 8.250 87.250	\$890.26	\$9,415.15

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2017

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0027

Pay Period: 12/01/2016
to 12/31/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1050	441-0004	CONC SLOPE PAV, 4 IN	SY	1,350.000 33.710	508.391 80.850 589.241	\$2,725.45	\$19,863.31
1105	150-1000	TRAFFIC CONTROL -	LS	1.000 147323.960	.914 .018 .932	\$2,651.83	\$137,305.93
		CSNHS-0007-00(421)					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-117,649.120 -19,210.620 -136,859.740	\$-19,210.62	(\$136,859.74)
		(IN #1)					
Category Amount:						\$-12,943.08	\$29,724.65
Project Total Amount:						\$562,624.53	\$10,875,922.78