

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0017

Pay Period: 02/01/2016
to 02/29/2016

Contract Location:

OLLEGE STATION RD (CR 481) OVER NORTH OCONEE RIVE

Time Allowed:

881 Days

Elapsed Calender Days:

636 Days

Percent Time:

72.19

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

05/28/2014

Date Notice to Proceed:

06/04/2014

Date Work Began:

10/21/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2016

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,036,753.06

Original Contract Amount \$3,997,800.32

Funds Available \$1,446,806.83

Percent Complete 57.65%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006320	\$4,036,753.06	\$3,997,800.32	\$1,446,806.83	64.16%	\$230,745.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0017

Pay Period: 02/01/2016
to 02/29/2016

Project Number: 0006320 COLLEGE STATION RD (CR 481) - BRIDGE REPLAC

Federal State Project Number: CSBRG-0006-00(320)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,861,680.19	\$1,677,084.15	\$184,596.04
Non-Participating	\$465,420.05	\$419,271.03	\$46,149.02
Total Earnings	\$2,327,100.24	\$2,096,355.18	\$230,745.06
Stockpiled Materials	\$262,845.99	\$262,845.99	\$0.00
Gross Earnings	\$2,589,946.23	\$2,359,201.17	\$230,745.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,589,946.23	\$2,359,201.17	

Total Payable: **\$230,745.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0017

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0006320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.789		
				55800.000	.045		
		CSBRG-0006-00(320)			.834	\$2,511.00	\$46,537.20
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,950.000	1,138.500		
				22.250	-.180		
					1,138.320	\$-4.01	\$25,327.62
0172	641-1100	GUARDRAIL, TP T	LF	50.000	.000		
				71.750	21.000		
					21.000	\$1,506.75	\$1,506.75
0177	641-1200	GUARDRAIL, TP W	LF	210.000	.000		
				22.000	62.500		
					62.500	\$1,375.00	\$1,375.00
0182	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000	.000		
				2610.000	1.000		
					1.000	\$2,610.00	\$2,610.00
Category Amount:						\$7,998.74	\$77,356.57
Category Number: 0030 EROSION CONTROL							
0282	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,046.000	1,701.225		
				2.800	95.250		
					1,796.475	\$266.70	\$5,030.13
0287	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		440.000	797.475		
				5.750	47.625		
					845.100	\$273.84	\$4,859.33
0377	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	16.000		
				579.000	1.000		
					17.000	\$579.00	\$9,843.00
Category Amount:						\$1,119.54	\$19,732.46

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0017

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0006320

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 BRIDGE NO. 1 - OVER NORTH OCONEE RIVER							
0422	500-3002	CLASS AA CONCRETE	CY	240.000	183.606		
				803.000	22.284		
					205.890	\$17,894.05	\$165,329.67
0432	511-1000	BAR REINF STEEL	LB	43,137.000	20,784.250		
				0.850	17,218.980		
					38,003.230	\$14,636.13	\$32,302.75
0452	524-0010	DRILLED CAISSON -	LF	152.000	87.170		
				2270.000	78.080		
					165.250	\$177,241.60	\$375,117.50
		54 IN					
0462	603-7000	PLASTIC FILTER FABRIC	SY	1,090.000	1,133.000		
				4.200	355.000		
					1,488.000	\$1,491.00	\$6,249.60
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				10364.000	1.000		
					1.000	\$10,364.00	\$10,364.00
		EXTRA WORK - MIGRATORY BIRD EXCLUSIONARY DEVICE					
		EXTRA WORK - MIGRATORY BIRD EXCLUSIONARY DEVICE					
Category Amount:						\$221,626.78	\$589,363.52
Project Total Amount:						\$230,745.06	\$2,327,100.24