

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2275 Days

Elapsed Calender Days: 784 Days

Percent Time: 34.46

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$63,332,328.28

Original Contract Amount \$59,426,705.68

Funds Available \$29,581,209.27

Percent Complete 48.62%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$25,523,613.03	\$23,446,395.61	\$12,321,428.15	51.73%	\$59,711.44
0006901	\$15,689,669.83	\$15,099,098.12	\$9,634,134.94	38.60%	\$94,499.66
720970-	\$22,119,045.42	\$20,881,211.95	\$7,625,646.18	65.52%	\$405,213.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,780,303.33	\$8,767,370.39	\$12,932.94
Non-Participating	\$2,195,075.87	\$2,191,842.63	\$3,233.24
Total Earnings	\$10,975,379.20	\$10,959,213.02	\$16,166.18
Stockpiled Materials	\$2,226,805.68	\$2,183,260.42	\$43,545.26
Gross Earnings	\$13,202,184.88	\$13,142,473.44	\$59,711.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,202,184.88	\$13,142,473.44	

Total Payable: **\$59,711.44**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,558,729.92	\$4,507,689.29	\$51,040.63
Non-Participating	\$1,139,682.49	\$1,126,922.34	\$12,760.15
Total Earnings	\$5,698,412.41	\$5,634,611.63	\$63,800.78
Stockpiled Materials	\$357,122.48	\$326,423.60	\$30,698.88
Gross Earnings	\$6,055,534.89	\$5,961,035.23	\$94,499.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,055,534.89	\$5,961,035.23	

Total Payable: **\$94,499.66**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,295,976.13	\$11,025,528.14	\$270,447.99
Non-Participating	\$2,823,994.17	\$2,756,382.16	\$67,612.01
Total Earnings	\$14,119,970.30	\$13,781,910.30	\$338,060.00
Stockpiled Materials	\$373,428.94	\$306,275.14	\$67,153.80
Gross Earnings	\$14,493,399.24	\$14,088,185.44	\$405,213.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,493,399.24	\$14,088,185.44	

Total Payable: **\$405,213.80**

Date: 11/14/2016

Page 5 of 12

Pay Period: 10/01/2016
to 10/31/2016

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.763		
				227068.940	.002		
					.765	\$454.14	\$173,707.74
		CSSTP-0006-00(900)					
Category Amount:						\$454.14	\$173,707.74
Category Number:		0040 LIGHTING					
0440	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	7.000	.000		
				2997.500	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number:		0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.					
1080	670-0500	BUTTERFLY VALVE -	EA	1.000	2.000		
				3571.000	2.000		
					4.000	\$7,142.00	\$14,284.00
		16 IN					
1125	670-3015	TAPPING SLEEVE & VALVE ASSEMBLY, -	EA	1.000	.000		
				3548.000	.000		
					.000	\$.00	\$0.00
		8 IN X 8 IN					
1130	670-3015	TAPPING SLEEVE & VALVE ASSEMBLY, -	EA	1.000	1.000		
				9879.000	.000		
					1.000	\$.00	\$9,879.00
		12 IN X 12 IN					
1145	670-3015	TAPPING SLEEVE & VALVE ASSEMBLY, -	EA	1.000	.000		
				17310.000	.000		
					.000	\$.00	\$0.00
		16 IN X 16 IN					
Category Amount:						\$7,142.00	\$24,163.00
Category Number:		0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.					
1210	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	100.000	.000		
				63.000	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1395	205-0210	EXCAVATION - ROCK	CY	3,380.000	5,336.204		
				108.380	79.074		
					5,415.278	\$8,570.04	\$586,907.83
		(TRENCH ROCK FOR STORM SEWER, SAN SEWER, UTILITIES ONLY)					
Category Amount:						\$8,570.04	\$586,907.83
Project Total Amount:						\$16,166.18	\$10,975,379.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.630		
				983965.530	.000		
					.630	\$0.00	\$619,898.28
		CSSTP-0006-00(901)					
Category Amount:						\$0.00	\$619,898.28
Category Number: 0040 LIGHTING							
0485	500-3101	CLASS A CONCRETE	CY	223.000	.000		
				315.340	85.500		
					85.500	\$26,961.57	\$26,961.57
0490	511-1000	BAR REINF STEEL	LB	30,803.000	.000		
				0.960	12,520.000		
					12,520.000	\$12,019.20	\$12,019.20
0500	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	16.000	.000		
				2997.500	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$38,980.77	\$38,980.77
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1085	670-0500	BUTTERFLY VALVE -	EA	12.000	5.000		
				3964.000	6.000		
					11.000	\$23,784.00	\$43,604.00
		12 IN					
1125	670-2060	GATE VALVE, 6 IN	EA	19.000	4.000		
				1005.000	-4.000		
					.000	\$-4,020.00	\$0.00
1130	670-2080	GATE VALVE, 8 IN	EA	19.000	4.000		
				1400.000	5.000		
					9.000	\$7,000.00	\$12,600.00
Category Amount:						\$26,764.00	\$56,204.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0190 ELECTRIC DISTRIBUTION - GEORGIA POWER							
1330	664-0100	OVERHEAD ELECTRIC DISTRIBUTION - 25 KV	LF	5,926.000 57.990	4,597.000 -1,192.000 3,405.000	\$-69,124.08	\$197,455.95
1340	664-0400	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION - 25 KV	LF	6,626.000 15.170	3,531.000 2,482.000 6,013.000	\$37,651.94	\$91,217.21
Category Amount:						\$-31,472.14	\$288,673.16
Category Number: 0200 ELECTRIC DISTRIBUTION - GREYSTONE							
1345	664-0100	OVERHEAD ELECTRIC DISTRIBUTION - 25 KV	LF	2,100.000 57.990	1,325.000 330.000 1,655.000	\$19,136.70	\$95,973.45
1350	664-0400	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION - 25 KV	LF	2,250.000 15.170	2,170.000 685.000 2,855.000	\$10,391.45	\$43,310.35
Category Amount:						\$29,528.15	\$139,283.80
Project Total Amount:						\$63,800.78	\$5,698,412.41

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.880		
				922037.630	.007		
		STP00-0186-01(011)			.887	\$6,454.26	\$817,847.38
0020	205-0001	UNCLASS EXCAV	CY	140,714.000	122,312.593		
				9.350	7,957.407		
					130,270.000	\$74,401.76	\$1,218,024.50
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,117.000	33,147.650		
				19.630	229.570		
					33,377.220	\$4,506.46	\$655,194.83
Category Amount:						\$85,362.48	\$2,691,066.71
Category Number: 0020 DRAINAGE							
0230	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,985.000	7,006.000		
				48.870	432.000		
					7,438.000	\$21,111.84	\$363,495.06
0240	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,140.000	1,457.000		
				63.910	182.150		
					1,639.150	\$11,641.21	\$104,758.08
0255	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	203.000	168.000		
				73.260	24.000		
					192.000	\$1,758.24	\$14,065.92
0290	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	87.000	.000		
				40.480	350.000		
					350.000	\$14,168.00	\$14,168.00
0305	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1 EA		1.000	.000		
				680.110	1.000		
					1.000	\$680.11	\$680.11

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0330	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	4.000 644.190	2.000 1.000 3.000	\$644.19	\$1,932.57
0350	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	240.000 54.210	60.444 13.333 73.777	\$722.78	\$3,999.45
0375	668-1100	CATCH BASIN, GP 1	EA	92.000 2110.370	43.250 2.000 45.250	\$4,220.74	\$95,494.24
0395	668-2100	DROP INLET, GP 1	EA	23.000 1425.000	6.750 .500 7.250	\$712.50	\$10,331.25
Category Amount:						\$55,659.61	\$608,924.68
Category Number: 0040 LIGHTING							
0540	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	35.000 2997.500	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000 250.000	433.259 122.056 555.315	\$30,514.00	\$138,828.75
0630	700-6910	PERMANENT GRASSING	AC	21.000 650.000	4.501 .962 5.463	\$625.30	\$3,550.95
0635	700-7000	AGRICULTURAL LIME	TN	92.000 100.000	3.705 .940 4.645	\$94.00	\$464.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0640	700-8000	FERTILIZER MIXED GRADE	TN	20.000 495.000	1.689 .240 1.929	\$118.80	\$954.86
0665	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,335.000 0.750	11,662.760 4,673.639 16,336.399	\$3,505.23	\$12,252.30
Category Amount:						\$34,857.33	\$156,051.36
Category Number: 0060 TEMPORARY EROSION CONTROL							
0670	163-0232	TEMPORARY GRASSING	AC	21.000 250.000	16.994 7.000 23.994	\$1,750.00	\$5,998.50
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000 120.000	50.500 5.250 55.750	\$630.00	\$6,690.00
0705	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,355.000 0.300	2,708.000 217.000 2,925.000	\$65.10	\$877.50
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	137.000 50.000	15.000 2.000 17.000	\$100.00	\$850.00
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,628.000 2.300	19,275.250 577.500 19,852.750	\$1,328.25	\$45,661.33
Category Amount:						\$3,873.35	\$60,077.33
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1085	670-1080	WATER MAIN, 8 IN	LF	7,000.000 42.000	3,841.667 1,215.000 5,056.667	\$51,030.00	\$212,380.01

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0027

Pay Period: 10/01/2016
to 10/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.					
1110	670-2080	GATE VALVE, 8 IN	EA	25.000	13.000		
				1400.000	1.000		
					14.000	\$1,400.00	\$19,600.00
1130	670-4000	FIRE HYDRANT	EA	10.000	3.000		
				5634.000	2.000		
					5.000	\$11,268.00	\$28,170.00
Category Amount:						\$63,698.00	\$260,150.01
Category Number:		0190 ELECTRIC DISTRIBUTION - GEORGIA POWER					
9520	004-0022	EXTRA WORK -	LS	.000	.000		
				94609.230	1.000		
					1.000	\$94,609.23	\$94,609.23
		SA #6 Remove and Replace Utility Poles					
		SA #6					
Category Amount:						\$94,609.23	\$94,609.23
Project Total Amount:						\$338,060.00	\$14,119,970.30