

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2549 Days

Elapsed Calender Days: 1971 Days

Percent Time: 77.32

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2021

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$78,056,884.67

Original Contract Amount \$59,426,705.68

Funds Available \$22,352,331.52

Percent Complete 68.23%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$31,018,289.17	\$23,446,395.61	\$8,118,974.52	73.83%	\$601,590.73
0006901	\$23,053,050.08	\$15,099,098.12	\$11,713,974.55	49.19%	\$364,130.05
720970-	\$23,985,545.42	\$20,881,211.95	\$2,519,382.45	89.50%	\$188,695.17

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,799,633.26	\$16,318,360.68	\$481,272.58
Non-Participating	\$4,199,908.30	\$4,079,590.15	\$120,318.15
Total Earnings	\$20,999,541.56	\$20,397,950.83	\$601,590.73
Stockpiled Materials	\$1,899,773.09	\$1,899,773.09	\$0.00
Gross Earnings	\$22,899,314.65	\$22,297,723.92	\$601,590.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,899,314.65	\$22,297,723.92	

Total Payable: **\$601,590.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,797,405.01	\$8,506,100.98	\$291,304.03
Non-Participating	\$2,199,351.31	\$2,126,525.29	\$72,826.02
Total Earnings	\$10,996,756.32	\$10,632,626.27	\$364,130.05
Stockpiled Materials	\$342,319.21	\$342,319.21	\$0.00
Gross Earnings	\$11,339,075.53	\$10,974,945.48	\$364,130.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,339,075.53	\$10,974,945.48	

Total Payable: **\$364,130.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,007,249.75	\$16,856,293.62	\$150,956.13
Non-Participating	\$4,251,812.64	\$4,214,073.60	\$37,739.04
Total Earnings	\$21,259,062.39	\$21,070,367.22	\$188,695.17
Stockpiled Materials	\$207,100.58	\$207,100.58	\$0.00
Gross Earnings	\$21,466,162.97	\$21,277,467.80	\$188,695.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,466,162.97	\$21,277,467.80	

Total Payable: **\$188,695.17**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,831.000 19.630	15,832.560 527.310 16,359.870	\$10,351.10	\$321,144.25
Category Amount:						\$10,351.10	\$321,144.25
Category Number: 0020 DRAINAGE							
0025	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,657.000 48.870	1,715.000 369.000 2,084.000	\$18,033.03	\$101,845.08
Category Amount:						\$18,033.03	\$101,845.08
Category Number: 0050 PERMANENT EROSION CONTROL							
0510	163-0240	MULCH	TN	186.000 250.000	157.266 .540 157.806	\$135.00	\$39,451.50
Category Amount:						\$135.00	\$39,451.50
Category Number: 0090 ATMS							
0700	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	12,550.000 1.300	6,768.000 290.000 7,058.000	\$377.00	\$9,175.40
Category Amount:						\$377.00	\$9,175.40
Category Number: 0130 BRIDGE 2							
1000	522-1000	SHORING	LS	1.000 914864.900	.500 .130 .630	\$118,932.44	\$576,364.89
1010	531-1000	DAMPPROOFING	SY	537.000 12.120	.000 459.117 459.117	\$5,564.50	\$5,564.50
Category Amount:						\$124,496.94	\$581,929.39

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1410	682-9950	DIRECTIONAL BORE -	LF	8,600.000	4,996.000		
				10.000	1,005.000		
		5 IN			6,001.000	\$10,050.00	\$60,010.00
Category Amount:						\$10,050.00	\$60,010.00
Category Number: 0120 BRIDGES							
5015	004-0049	EXTRA WORK -	MO	.000	10.000		
				30318.760	1.000		
		Extended Project Overhead Cost			11.000	\$30,318.76	\$333,506.36
Category Amount:						\$30,318.76	\$333,506.36
Category Number: 0130 BRIDGE 2							
8903	004-0022	EXTRA WORK -	LS	.000	.750		
				521184.420	.250		
		ACCELERATION OF BRIDGE 2 (RR)			1.000	\$130,296.11	\$521,184.42
		ITEM ADDED BY SA					
Category Amount:						\$130,296.11	\$521,184.42
Category Number: 0030 SIGNING & MARKING							
9101	636-2080	GALV STEEL POSTS, TP 8	LF	.000	.000		
				11.200	96.000		
					96.000	\$1,075.20	\$1,075.20
Category Amount:						\$1,075.20	\$1,075.20
Category Number: 0010 ROADWAY							
9102	005-0100	ADDITIONAL WORK, RAILROAD FLAGGING	LS	.000	.000		
				129870.000	1.000		
					1.000	\$129,870.00	\$129,870.00
Category Amount:						\$129,870.00	\$129,870.00
Category Number: 0020 DRAINAGE							
9110	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	.000	415.000		
				22.830	1,395.000		
					1,810.000	\$31,847.85	\$41,322.30
Category Amount:						\$31,847.85	\$41,322.30

Rpt-ID: RCPEsprj

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9115	205-0210	EXCAVATION - ROCK	CY	.000	.000		
				108.380	1,058.680		
					1,058.680	\$114,739.74	\$114,739.74
Category Amount:						\$114,739.74	\$114,739.74
Project Total Amount:						\$601,590.73	\$20,999,541.56

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		400.000 88.880	1,353.110 1,756.650 3,109.760	\$156,131.05	\$276,395.47
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,017.000 63.340	14,124.800 36.460 14,161.260	\$2,309.38	\$896,974.21
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,620.000 68.770	3,033.630 37.110 3,070.740	\$2,552.05	\$211,174.79
0065	413-1000	BITUM TACK COAT	GL	6,947.000 2.480	3,648.000 878.000 4,526.000	\$2,177.44	\$11,224.48
Category Amount:						\$163,169.92	\$1,395,768.95
Category Number: 0090 ATMS							
0840	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	10,450.000 1.300	8,546.000 1,720.000 10,266.000	\$2,236.00	\$13,345.80
Category Amount:						\$2,236.00	\$13,345.80
Category Number: 0010 ROADWAY							
8905	004-0022	EXTRA WORK -	LS	.000 5844827.440	.160 .034 .194	\$198,724.13	\$1,133,896.52
		ESCALATION ON LINE ITEMS ITEM ADDED BY SA					
Category Amount:						\$198,724.13	\$1,133,896.52
Project Total Amount:						\$364,130.05	\$10,996,756.32

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020

to 01/31/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,400.000 88.880	2,868.600 55.970 2,924.570	\$4,974.61	\$259,935.78
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		26,847.000 63.340	24,073.810 462.450 24,536.260	\$29,291.58	\$1,554,126.71
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		8,742.000 68.770	6,929.470 518.110 7,447.580	\$35,630.42	\$512,170.08
0065	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,989.000 79.540	.000 1,387.760 1,387.760	\$110,382.43	\$110,382.43
0070	413-1000	BITUM TACK COAT	GL	7,660.000 2.480	8,928.000 1,126.000 10,054.000	\$2,792.48	\$24,933.92
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	23,929.000 13.230	19,282.000 129.000 19,411.000	\$1,706.67	\$256,807.53
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,559.000 13.670	8,686.000 189.000 8,875.000	\$2,583.63	\$121,321.25
Category Amount:						\$187,361.82	\$2,839,677.70
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000 250.000	688.544 .340 688.884	\$85.00	\$172,221.00
Category Amount:						\$85.00	\$172,221.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/10/2020

User: 01056973

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0068

Pay Period: 01/01/2020
to 01/31/2020

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0060 TEMPORARY EROSION CONTROL					
0680	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	9.000	.750		
				375.000	.750		
					1.500	\$281.25	\$562.50
0705	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	19,355.000	7,606.000		
				0.300	272.000		
					7,878.000	\$81.60	\$2,363.40
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,628.000	25,831.750		
				2.300	385.000		
					26,216.750	\$885.50	\$60,298.53
Category Amount:						\$1,248.35	\$63,224.43
Project Total Amount:						\$188,695.17	\$21,259,062.39