

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed:

2549 Days

Elapsed Calender Days:

2190 Days

Percent Time:

85.92

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

09/02/2014

Date Notice to Proceed:

09/09/2014

Date Work Began:

10/20/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$78,562,014.31

Original Contract Amount \$59,426,705.68

Funds Available \$15,627,298.33

Percent Complete 77.29%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$31,041,497.86	\$23,446,395.61	\$6,002,182.59	80.66%	\$-167,347.22
0006901	\$23,057,124.08	\$15,099,098.12	\$9,620,903.08	58.27%	\$234,479.17
720970-	\$24,463,392.38	\$20,881,211.95	\$4,212.67	99.98%	\$54,091.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,624,310.59	\$18,758,188.37	(\$133,877.78)
Non-Participating	\$4,656,077.63	\$4,689,547.07	(\$33,469.44)
Total Earnings	\$23,280,388.22	\$23,447,735.44	(\$167,347.22)
Stockpiled Materials	\$1,758,927.05	\$1,758,927.05	\$0.00
Gross Earnings	\$25,039,315.27	\$25,206,662.49	(\$167,347.22)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,039,315.27	\$25,206,662.49	

Total Payable: (\$167,347.22)

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,492,236.54	\$10,304,653.20	\$187,583.34
Non-Participating	\$2,623,059.13	\$2,576,163.30	\$46,895.83
Total Earnings	\$13,115,295.67	\$12,880,816.50	\$234,479.17
Stockpiled Materials	\$320,925.33	\$320,925.33	\$0.00
Gross Earnings	\$13,436,221.00	\$13,201,741.83	\$234,479.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,436,221.00	\$13,201,741.83	

Total Payable: **\$234,479.17**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,459,295.27	\$19,416,022.04	\$43,273.23
Non-Participating	\$4,864,824.05	\$4,854,005.75	\$10,818.30
Total Earnings	\$24,324,119.32	\$24,270,027.79	\$54,091.53
Stockpiled Materials	\$135,060.39	\$135,060.39	\$0.00
Gross Earnings	\$24,459,179.71	\$24,405,088.18	\$54,091.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,459,179.71	\$24,405,088.18	

Total Payable: **\$54,091.53**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	205-0001	UNCLASS EXCAV	CY	30,066.000 9.350	45,311.896 350.000 45,661.896	\$3,272.50	\$426,938.73
0030	205-0210	EXCAVATION - ROCK	CY	163,367.000 14.110	173,729.382 5,250.000 178,979.382	\$74,077.50	\$2,525,399.08
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,831.000 19.630	23,885.030 -5,644.140 18,240.890	\$-110,794.47	\$358,068.67
0090	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	7,616.000 3.210	7,218.778 566.667 7,785.445	\$1,819.00	\$24,991.28
Category Amount:						\$-31,625.47	\$3,335,397.76
Category Number: 0020 DRAINAGE							
0270	603-7000	PLASTIC FILTER FABRIC	SY	2,098.000 3.720	.000 272.222 272.222	\$1,012.67	\$1,012.67
Category Amount:						\$1,012.67	\$1,012.67
Category Number: 0130 BRIDGE 2							
1000	522-1000	SHORING	LS	1.000 914864.900	.900 .080 .980	\$73,189.19	\$896,567.60
Category Amount:						\$73,189.19	\$896,567.60
Category Number: 0120 BRIDGES							
5015	004-0049	EXTRA WORK -	MO	.000 30318.760	17.000 1.000 18.000	\$30,318.76	\$545,737.68
		Extended Project Overhead Cost					
Category Amount:						\$30,318.76	\$545,737.68

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9115	205-0210	EXCAVATION - ROCK	CY	.000	3,275.347		
				108.380	-2,216.667		
					1,058.680	\$-240,242.37	\$114,739.74
Category Amount:						\$-240,242.37	\$114,739.74
Project Total Amount:						(\$167,347.22)	\$23,280,388.22

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	625.000 59.160	126.667 82.402 209.069	\$4,874.90	\$12,368.52
Category Amount:						\$4,874.90	\$12,368.52
Category Number: 0060 TEMPORARY EROSION CONTROL							
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,655.000 2.300	8,537.000 720.000 9,257.000	\$1,656.00	\$21,291.10
Category Amount:						\$1,656.00	\$21,291.10
Category Number: 0010 ROADWAY							
8905	004-0022	EXTRA WORK -	LS	.000 5844827.440	.389 .039 .428	\$227,948.27	\$2,501,586.14
		ESCALATION ON LINE ITEMS					
		ITEM ADDED BY SA					
Category Amount:						\$227,948.27	\$2,501,586.14
Project Total Amount:						\$234,479.17	\$13,115,295.67

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,559.000 13.670	11,667.000 .000 11,667.000	\$0.00	\$159,487.89
0155	603-7000	PLASTIC FILTER FABRIC	SY	2,024.000 3.720	.000 868.889 868.889	\$3,232.27	\$3,232.27
0175	641-1100	GUARDRAIL, TP T	LF	323.000 25.400	325.000 21.000 346.000	\$533.40	\$8,788.40
0180	641-1200	GUARDRAIL, TP W	LF	1,525.000 17.000	.000 513.000 513.000	\$8,721.00	\$8,721.00
0185	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 964.000	1.000 2.000 3.000	\$1,928.00	\$2,892.00
0190	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	8.000 2100.000	1.000 1.000 2.000	\$2,100.00	\$4,200.00
Category Amount:						\$16,514.67	\$187,321.56
Category Number: 0030 SIGNING & MARKING							
0455	636-2070	GALV STEEL POSTS, TP 7	LF	1,307.000 7.100	336.000 62.500 398.500	\$443.75	\$2,829.35
0470	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	58.000 85.000	18.000 33.000 51.000	\$2,805.00	\$4,335.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0475	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		4.000 125.000	.000 4.000 4.000	\$500.00	\$500.00
0480	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		32,556.000 0.540	7,558.000 15,618.000 23,176.000	\$8,433.72	\$12,515.04
0485	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		35,876.000 0.540	12,216.000 18,590.000 30,806.000	\$10,038.60	\$16,635.24
0490	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		632.000 4.000	241.000 476.000 717.000	\$1,904.00	\$2,868.00
0495	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		7,125.000 2.000	2,773.000 3,381.000 6,154.000	\$6,762.00	\$12,308.00
0500	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		25,098.000 0.430	8,465.000 6,083.000 14,548.000	\$2,615.69	\$6,255.64
0515	654-1001	RAISED PVMT MARKERS TP 1	EA	130.000 4.500	22.000 90.000 112.000	\$405.00	\$504.00
0520	654-1003	RAISED PVMT MARKERS TP 3	EA	412.000 4.500	235.000 185.000 420.000	\$832.50	\$1,890.00
Category Amount:						\$34,740.26	\$60,640.27

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2020

User: 01056973

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0077

Pay Period: 08/17/2020
to 09/06/2020

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000	710.020		
				250.000	1.875		
					711.895	\$468.75	\$177,973.75
0630	700-6910	PERMANENT GRASSING	AC	21.000	17.006		
				650.000	1.239		
					18.245	\$805.35	\$11,859.25
0635	700-7000	AGRICULTURAL LIME	TN	92.000	15.765		
				100.000	1.240		
					17.005	\$124.00	\$1,700.50
0640	700-8000	FERTILIZER MIXED GRADE	TN	20.000	4.816		
				495.000	.300		
					5.116	\$148.50	\$2,532.42
0665	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,335.000	38,837.242		
				0.750	1,720.000		
					40,557.242	\$1,290.00	\$30,417.93
Category Amount:						\$2,836.60	\$224,483.85
Project Total Amount:						\$54,091.53	\$24,324,119.32