

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed:

2730 Days

Elapsed Calender Days:

2487 Days

Percent Time:

91.10

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

09/02/2014

Date Notice to Proceed:

09/09/2014

MARIETTA

GA 30061-0970

Date Work Began:

10/20/2014

Phone: (770)422-7520

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/28/2022

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$81,577,495.88

Original Contract Amount \$59,426,705.68

Funds Available \$7,146,414.39

Percent Complete 89.52%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$32,243,350.18	\$23,446,395.61	\$1,537,900.36	95.23%	\$193,711.48
0006901	\$24,726,854.08	\$15,099,098.12	\$5,495,702.72	77.77%	\$291,227.05
720970-	\$24,607,291.63	\$20,881,211.95	\$112,811.31	99.54%	\$82,165.25

 Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$23,736,854.27	\$23,513,949.12	\$222,905.15
Non-Participating	\$5,934,213.57	\$5,878,487.27	\$55,726.30
Total Earnings	\$29,671,067.84	\$29,392,436.39	\$278,631.45
Stockpiled Materials	\$1,034,381.98	\$1,119,301.95	(\$84,919.97)
Gross Earnings	\$30,705,449.82	\$30,511,738.34	\$193,711.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,705,449.82	\$30,511,738.34	

Total Payable: **\$193,711.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,135,473.75	\$14,902,492.11	\$232,981.64
Non-Participating	\$3,783,868.40	\$3,725,622.99	\$58,245.41
Total Earnings	\$18,919,342.15	\$18,628,115.10	\$291,227.05
Stockpiled Materials	\$311,809.21	\$311,809.21	\$0.00
Gross Earnings	\$19,231,151.36	\$18,939,924.31	\$291,227.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,231,151.36	\$18,939,924.31	

Total Payable: **\$291,227.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,549,564.70	\$19,464,125.32	\$85,439.38
Non-Participating	\$4,887,391.40	\$4,866,031.56	\$21,359.84
Total Earnings	\$24,436,956.10	\$24,330,156.88	\$106,799.22
Stockpiled Materials	\$57,524.22	\$82,158.19	(\$24,633.97)
Gross Earnings	\$24,494,480.32	\$24,412,315.07	\$82,165.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,494,480.32	\$24,412,315.07	

Total Payable: **\$82,165.25**

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	205-0001	UNCLASS EXCAV	CY	30,066.000 9.350	45,661.896 670.042 46,331.938	\$6,264.89	\$433,203.62
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,831.000 19.630	28,627.000 549.293 29,176.293	\$10,782.62	\$572,730.63
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		550.000 88.880	1,548.380 19.630 1,568.010	\$1,744.71	\$139,364.73
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,247.000 63.340	12,989.340 287.390 13,276.730	\$18,203.28	\$840,948.08
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,295.000 68.770	3,952.460 114.340 4,066.800	\$7,863.16	\$279,673.84
0085	413-1000	BITUM TACK COAT	GL	3,930.000 2.480	4,484.000 270.000 4,754.000	\$669.60	\$11,789.92
0115	441-0104	CONC SIDEWALK, 4 IN	SY	4,450.000 26.800	869.165 17.000 886.165	\$455.60	\$23,749.22
0120	441-0108	CONC SIDEWALK, 8 IN	SY	7.000 98.470	2,485.711 30.611 2,516.322	\$3,014.27	\$247,782.23
0130	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	142.000 59.160	39.556 145.889 185.445	\$8,630.79	\$10,970.93

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,441.000 13.230	5,015.000 123.000 5,138.000	\$1,627.29	\$67,975.74
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	37.000 166.650	23.927 12.037 35.964	\$2,005.97	\$5,993.40
Category Amount:						\$61,262.18	\$2,634,182.34
Category Number: 0020 DRAINAGE							
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,657.000 48.870	2,484.000 172.000 2,656.000	\$8,405.64	\$129,798.72
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	5.000 529.590	.000 4.000 4.000	\$2,118.36	\$2,118.36
0265	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	98.000 54.210	272.166 77.444 349.610	\$4,198.24	\$18,952.36
0270	603-7000	PLASTIC FILTER FABRIC	SY	2,098.000 3.720	272.222 79.444 351.666	\$295.53	\$1,308.20
Category Amount:						\$15,017.77	\$152,177.64
Category Number: 0030 SIGNING & MARKING							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000 6160.000	7.000 -5.000 2.000	\$-30,800.00	\$12,320.00
III							
Category Amount:						\$-30,800.00	\$12,320.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 LIGHTING							
0425	500-3101	CLASS A CONCRETE	CY	22.000 315.340	.000 22.000 22.000	\$6,937.48	\$6,937.48
Category Amount:						\$6,937.48	\$6,937.48
Category Number: 0070 LANDSCAPING							
0655	702-0559	LIRIOPE MUSCARI -	EA	1,179.000 3.220	1,295.000 -116.000 1,179.000	\$-373.52	\$3,796.38
		BIG BLUE LILYTURF, 12 IN OC					
Category Amount:						\$-373.52	\$3,796.38
Category Number: 0090 ATMS							
0700	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	12,550.000 1.300	8,838.000 2,000.000 10,838.000	\$2,600.00	\$14,089.40
Category Amount:						\$2,600.00	\$14,089.40
Category Number: 0100 TRAFFIC SIGNAL							
0790	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA		3.000 7500.000	.000 3.000 3.000	\$22,500.00	\$22,500.00
		(W/35 FT MAST ARM)					
0810	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA		1.000 10500.000	.000 1.000 1.000	\$10,500.00	\$10,500.00
		(W/DUAL 35 FT MAST ARMS)					
0815	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA		2.000 11500.000	.000 2.000 2.000	\$23,000.00	\$23,000.00
		(W/35 FT & 55 FT MAST ARMS)					
0850	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 91000.000	.000 .750 .750	\$68,250.00	\$68,250.00
		18 (US 78 AT MCCARLEY ST)					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 TRAFFIC SIGNAL							
0860	647-2141	PULL BOX, PB-4S	EA	9.000 1100.000	4.000 2.000 6.000	\$2,200.00	\$6,600.00
0865	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	5,400.000 1.300	7,064.000 -1,031.000 6,033.000	\$-1,340.30	\$7,842.90
Category Amount:						\$125,109.70	\$138,692.90
Category Number: 0010 ROADWAY							
1395	205-0210	EXCAVATION - ROCK	CY	3,380.000 108.380	7,302.935 602.778 7,905.713	\$65,329.08	\$856,821.17
1410	682-9950	(TRENCH ROCK FOR STORM SEWER, SAN SEWER, UTILITIES ONLY) DIRECTIONAL BORE - 5 IN	LF	8,600.000 10.000	6,729.000 323.000 7,052.000	\$3,230.00	\$70,520.00
Category Amount:						\$68,559.08	\$927,341.17
Category Number: 0120 BRIDGES							
5015	004-0049	EXTRA WORK - Extended Project Overhead Cost	MO	.000 30318.760	26.000 1.000 27.000	\$30,318.76	\$818,606.52
Category Amount:						\$30,318.76	\$818,606.52
Project Total Amount:						\$278,631.45	\$29,671,067.84

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,427.000	36,544.140		
				19.630	-1.200		
					36,542.940	\$-23.56	\$717,337.91
Category Amount:						\$-23.56	\$717,337.91
Category Number: 0030 SIGNING & MARKING							
0370	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		989.000	162.740		
				17.850	15.000		
					177.740	\$267.75	\$3,172.66
Category Amount:						\$267.75	\$3,172.66
Category Number: 0020 DRAINAGE							
7501	004-0022	EXTRA WORK -	LS	.000	.000		
				15000.000	1.000		
					1.000	\$15,000.00	\$15,000.00
		F2.1 - Special Design Headwall - UOC 10.22.20					
		Item added by SA					
Category Amount:						\$15,000.00	\$15,000.00
Category Number: 0010 ROADWAY							
8905	004-0022	EXTRA WORK -	LS	.000	.862		
				5844827.440	.046		
					.908	\$268,862.06	\$5,307,103.32
		ESCALATION ON LINE ITEMS					
		ITEM ADDED BY SA					
Category Amount:						\$268,862.06	\$5,307,103.32
Category Number: 0100 TRAFFIC SIGNAL							
9019	004-0022	EXTRA WORK -	LS	.000	.880		
				59340.000	.120		
					1.000	\$7,120.80	\$59,340.00
		SIGNAL UPGRADE - MAXTIME CONTROLLER SYSTEM					
		ITEM ADDED BY SA					
Category Amount:						\$7,120.80	\$59,340.00
Project Total Amount:						\$291,227.05	\$18,919,342.15

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01056973

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0086

Pay Period: 06/04/2021
to 06/30/2021

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 SIGNING & MARKING					
0465	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	6.000	.000		
				6160.000	6.000		
		III			6.000	\$36,960.00	\$36,960.00
Category Amount:						\$36,960.00	\$36,960.00
Category Number:		0040 LIGHTING					
0540	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	35.000	34.000		
				2997.500	1.000		
					35.000	\$2,997.50	\$104,912.50
0545	681-4270	LIGHTING STD, 25 FT MH, 4 FT ARM	EA	3.000	.000		
				2043.750	3.000		
					3.000	\$6,131.25	\$6,131.25
0550	681-4299	LIGHTING STD, 30 FT MH, 4 FT ARM	EA	73.000	54.000		
				2169.100	19.000		
					73.000	\$41,212.90	\$158,344.30
0605	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000	.000		
				19124.050	1.000		
		- H			1.000	\$19,124.05	\$19,124.05
Category Amount:						\$69,465.70	\$288,512.10
Category Number:		0070 LANDSCAPING					
0790	702-0559	LIRIOPE MUSCARI -	EA	7,381.000	6,930.000		
				3.220	116.000		
		BIG BLUE LILYTURF, 12 IN OC			7,046.000	\$373.52	\$22,688.12
Category Amount:						\$373.52	\$22,688.12
Project Total Amount:						\$106,799.22	\$24,436,956.10