

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2910 Days

Elapsed Calender Days: 2702 Days

Percent Time: 92.85

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

MARIETTA GA 30061-0970

Date Work Began: 10/20/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/27/2022

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$82,774,151.39

Original Contract Amount \$59,426,705.68

Funds Available \$5,745,179.76

Percent Complete 91.41%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$33,127,406.14	\$23,446,395.61	\$1,175,869.40	96.45%	\$329,586.67
0006901	\$24,895,952.08	\$15,099,098.12	\$4,567,440.62	81.65%	\$647,996.24
720970-	\$24,750,793.18	\$20,881,211.95	\$1,869.74	99.99%	\$111,923.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,742,380.69	\$24,478,711.35	\$263,669.34
Non-Participating	\$6,185,595.19	\$6,119,677.86	\$65,917.33
Total Earnings	\$30,927,975.88	\$30,598,389.21	\$329,586.67
Stockpiled Materials	\$1,023,560.86	\$1,023,560.86	\$0.00
Gross Earnings	\$31,951,536.74	\$31,621,950.07	\$329,586.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,951,536.74	\$31,621,950.07	

Total Payable: **\$329,586.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,031,419.86	\$15,513,022.84	\$518,397.02
Non-Participating	\$4,007,854.92	\$3,878,255.70	\$129,599.22
Total Earnings	\$20,039,274.78	\$19,391,278.54	\$647,996.24
Stockpiled Materials	\$289,236.68	\$289,236.68	\$0.00
Gross Earnings	\$20,328,511.46	\$19,680,515.22	\$647,996.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,328,511.46	\$19,680,515.22	

Total Payable: **\$647,996.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,759,904.21	\$19,670,365.32	\$89,538.89
Non-Participating	\$4,939,976.29	\$4,917,591.56	\$22,384.73
Total Earnings	\$24,699,880.50	\$24,587,956.88	\$111,923.62
Stockpiled Materials	\$49,042.94	\$49,042.94	\$0.00
Gross Earnings	\$24,748,923.44	\$24,636,999.82	\$111,923.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,748,923.44	\$24,636,999.82	

Total Payable: **\$111,923.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-0108	CONC SIDEWALK, 8 IN	SY	7.000 98.470	2,621.982 18.550 2,640.532	\$1,826.62	\$260,013.19
0145	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,441.000 13.230	6,682.000 119.700 6,801.700	\$1,583.63	\$89,986.49
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	37.000 166.650	47.986 39.880 87.866	\$6,646.00	\$14,642.87
Category Amount:						\$10,056.25	\$364,642.55
Category Number: 0020 DRAINAGE							
0275	668-1100	CATCH BASIN, GP 1	EA	30.000 2110.370	21.500 8.000 29.500	\$16,882.96	\$62,255.92
Category Amount:						\$16,882.96	\$62,255.92
Category Number: 0030 SIGNING & MARKING							
0315	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		125.000 11.600	3.000 122.000 125.000	\$1,415.20	\$1,450.00
0325	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		330.000 17.850	46.500 62.640 109.140	\$1,118.12	\$1,948.15
0330	636-2070	GALV STEEL POSTS, TP 7	LF	924.000 7.100	74.000 850.000 924.000	\$6,035.00	\$6,560.40
0360	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	50.000 85.000	.000 12.000 12.000	\$1,020.00	\$1,020.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0375	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		15,148.000	.000		
				0.540	6,479.000		
					6,479.000	\$3,498.66	\$3,498.66
0405	654-1001	RAISED PVMT MARKERS TP 1	EA	124.000	.000		
				4.500	4.000		
					4.000	\$18.00	\$18.00
Category Amount:						\$13,104.98	\$14,495.21
Category Number: 0040 LIGHTING							
0425	500-3101	CLASS A CONCRETE	CY	22.000	22.000		
				315.340	47.445		
					69.445	\$14,961.31	\$21,898.79
0430	511-1000	BAR REINF STEEL	LB	5,098.000	5,089.000		
				0.960	4,214.343		
					9,303.343	\$4,045.77	\$8,931.21
Category Amount:						\$19,007.08	\$30,830.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0520	700-7000	AGRICULTURAL LIME	TN	36.000	1.920		
				100.000	1.260		
					3.180	\$126.00	\$318.00
0525	700-8000	FERTILIZER MIXED GRADE	TN	8.000	.800		
				495.000	.320		
					1.120	\$158.40	\$554.40
0550	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,274.000	10,640.088		
				0.750	.667		
					10,640.755	\$.50	\$7,980.57
Category Amount:						\$284.90	\$8,852.97

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 ATMS							
0705	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		9,800.000 1.790	.000 4,996.000 4,996.000	\$8,942.84	\$8,942.84
Category Amount:						\$8,942.84	\$8,942.84
Category Number: 0110 WALLS							
1818	004-0018	EXTRA WORK - Wall 18 - Plan Revision Item added by SA	LF	.000 1363.790	179.550 42.000 221.550	\$57,279.18	\$302,147.67
Category Amount:						\$57,279.18	\$302,147.67
Category Number: 0010 ROADWAY							
3000	004-0022	EXTRA WORK -	LS	.000 47561.000	.000 1.000 1.000	\$47,561.00	\$47,561.00
5016	004-0049	RESURFACING OF MITCHELL APPLIANCE STORE ITEM ADDED BY SA EXTRA WORK - Extended Time Overhead Project Maintenance Crew	MO	.000 39116.870	7.000 4.000 11.000	\$156,467.48	\$430,285.57
Category Amount:						\$204,028.48	\$477,846.57
Project Total Amount:						\$329,586.67	\$30,927,975.88

Rpt-ID: RCPEsprj

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.828		
				983965.530	.172		
					1.000	\$169,242.07	\$983,965.53
		CSSTP-0006-00(901)					
0020	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	1,000.000	.000		
				28.410	381.002		
					381.002	\$10,824.27	\$10,824.27
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,427.000	37,294.580		
				19.630	1,358.230		
					38,652.810	\$26,662.05	\$758,754.66
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		400.000	11,533.000		
				88.880	242.950		
					11,775.950	\$21,593.40	\$1,046,646.44
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,017.000	16,688.660		
				63.340	1,391.940		
					18,080.600	\$88,165.48	\$1,145,225.20
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,305.000	175.020		
				87.870	112.410		
					287.430	\$9,877.47	\$25,256.47
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,620.000	3,477.830		
				68.770	700.650		
					4,178.480	\$48,183.70	\$287,354.07
0080	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	259.000	94.444		
				55.320	84.850		
					179.294	\$4,693.90	\$9,918.54
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,792.000	2,569.515		
				26.800	155.000		
					2,724.515	\$4,154.00	\$73,017.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	215.000 49.860	.000 262.080 262.080	\$13,067.31	\$13,067.31
0120	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	1,783.000 13.290	772.000 61.000 833.000	\$810.69	\$11,070.57
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	15,191.000 13.230	11,724.600 655.000 12,379.600	\$8,665.65	\$163,782.11
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	7,178.000 13.670	4,240.000 521.000 4,761.000	\$7,122.07	\$65,082.87
Category Amount:						\$413,062.06	\$4,593,965.04
Category Number: 0020 DRAINAGE							
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,501.000 48.870	3,755.000 -16.000 3,739.000	\$-781.92	\$182,724.93
0220	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,250.000 63.910	1,169.000 -8.000 1,161.000	\$-511.28	\$74,199.51
0240	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	258.000 108.930	1,029.000 -176.000 853.000	\$-19,171.68	\$92,917.29
0275	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	3.000 1500.000	.500 2.000 2.500	\$3,000.00	\$3,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0300	668-1100	CATCH BASIN, GP 1	EA	49.000 2110.370	36.500 3.000 39.500	\$6,331.11	\$83,359.62
Category Amount:						\$-11,133.77	\$436,951.35
Category Number: 0030 SIGNING & MARKING							
0365	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		252.000 11.600	.000 100.920 100.920	\$1,170.67	\$1,170.67
0375	636-2070	GALV STEEL POSTS, TP 7	LF	1,404.000 7.100	78.000 152.500 230.500	\$1,082.75	\$1,636.55
0415	653-0160	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		4.000 100.000	1.000 1.000 2.000	\$100.00	\$200.00
Category Amount:						\$2,353.42	\$3,007.22
Category Number: 0040 LIGHTING							
0485	500-3101	CLASS A CONCRETE	CY	223.000 315.340	255.893 47.445 303.338	\$14,961.31	\$95,654.60
0490	511-1000	BAR REINF STEEL	LB	30,803.000 0.960	33,723.000 4,214.344 37,937.344	\$4,045.77	\$36,419.85
Category Amount:						\$19,007.08	\$132,074.45
Category Number: 0050 PERMANENT EROSION CONTROL							
0615	163-0240	MULCH	TN	196.000 250.000	194.933 1.680 196.613	\$420.00	\$49,153.25

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022

to 01/31/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0670	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,660.000	8,394.858		
				0.750	.600		
					8,395.458	\$.45	\$6,296.59
Category Amount:						\$420.45	\$55,449.84
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000	60.250		
				120.000	7.500		
					67.750	\$900.00	\$8,130.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	24.000		
				200.000	4.000		
					28.000	\$800.00	\$5,600.00
Category Amount:						\$1,700.00	\$13,730.00
Category Number: 0020 DRAINAGE							
3000	004-0022	EXTRA WORK -	LS	.000	.000		
				169098.000	1.000		
					1.000	\$169,098.00	\$169,098.00
		REPLACE BOX CULVERT AT CVS					
		ITEM ADDED BY SA					
7502	668-5020	JUNCTION BOX, MODIFIED	EA	.000	1.000		
				10000.000	2.000		
					3.000	\$20,000.00	\$30,000.00
		Reconstructed Drainage Structure Boxes - UOC 10.22.20					
		ITEM ADDED BY SA					
7503	668-2100	DROP INLET, GP 1	EA	.000	5.000		
				8000.000	2.000		
					7.000	\$16,000.00	\$56,000.00
		DROP INLET, GP 1 - UOC 10.22.20					
		ITEM ADDED BY SA					
7506	550-1600	STORM DRAIN PIPE, 60 IN, H 1-10	LF	.000	.000		
				123.000	40.000		
					40.000	\$4,920.00	\$4,920.00
		STM DR PIPE 60, H1-10 - UOC 10.22.20					
		ITEM ADDED BY SA					
7507	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	.000	16.000		
				53.250	84.000		
					100.000	\$4,473.00	\$5,325.00
		STM DR PIPE 42, H1-10 - UOC 10.22.20					
		ITEM ADDED BY SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0006901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0020 DRAINAGE					
7508	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	.000	568.000		
				44.000	184.000		
					752.000	\$8,096.00	\$33,088.00
		STM DR PIPE 36,H1-10 - UOC 10.22.20					
		ITEM ADDED BY SA					
Category Amount:						\$222,587.00	\$298,431.00
Project Total Amount:						\$647,996.24	\$20,039,274.78

Rpt-ID: RCPEsprj

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	441-0104	CONC SIDEWALK, 4 IN	SY	14,030.000 26.800	9,383.166 28.210 9,411.376	\$756.03	\$252,224.88
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	19.000 166.650	60.858 39.880 100.738	\$6,646.00	\$16,787.99
Category Amount:						\$7,402.03	\$269,012.87
Category Number: 0030 SIGNING & MARKING							
0445	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		160.000 11.600	58.500 101.500 160.000	\$1,177.40	\$1,856.00
0450	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		530.000 17.850	132.640 397.360 530.000	\$7,092.88	\$9,460.50
0455	636-2070	GALV STEEL POSTS, TP 7	LF	1,307.000 7.100	398.500 908.500 1,307.000	\$6,450.35	\$9,279.70
0470	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		58.000 85.000	51.000 7.000 58.000	\$595.00	\$4,930.00
0485	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE L LF		35,876.000 0.540	30,906.000 4,970.000 35,876.000	\$2,683.80	\$19,373.04
0495	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH L LF		7,125.000 2.000	6,308.000 544.000 6,852.000	\$1,088.00	\$13,704.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/09/2022

User: c0004442

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0093

Pay Period: 01/01/2022
to 01/31/2022

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0500	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		25,098.000	14,548.000		
				0.430	9,645.000		
					24,193.000	\$4,147.35	\$10,402.99
0505	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,447.000	7.444		
				4.000	1,244.360		
					1,251.804	\$4,977.44	\$5,007.22
0510	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,240.000	8.889		
				4.400	1,017.830		
					1,026.719	\$4,478.45	\$4,517.56
0515	654-1001	RAISED PVMT MARKERS TP 1	EA	130.000	112.000		
				4.500	18.000		
					130.000	\$81.00	\$585.00
Category Amount:						\$32,771.67	\$79,116.01
Category Number: 0060 TEMPORARY EROSION CONTROL							
4000	702-9025	LANDSCAPE MULCH	SY	.000	8,382.000		
				8.560	8,382.000		
					16,764.000	\$71,749.92	\$143,499.84
		LANDSCAPE MULCH FOR MULCH BEDS					
		ITEM ADDED BY SA					
Category Amount:						\$71,749.92	\$143,499.84
Project Total Amount:						\$111,923.62	\$24,699,880.50