

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed:

2910 Days

Elapsed Calender Days:

2791 Days

Percent Time:

95.91

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

09/02/2014

Date Notice to Proceed:

09/09/2014

MARIETTA

GA 30061-0970

Date Work Began:

10/20/2014

Phone: (770)422-7520

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/27/2022

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$82,837,521.71

Original Contract Amount \$59,426,705.68

Funds Available \$5,007,271.52

Percent Complete 92.33%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$33,169,721.14	\$23,446,395.61	\$759,148.46	97.71%	\$101,675.82
0006901	\$24,917,007.40	\$15,099,098.12	\$4,355,181.77	82.52%	\$136,990.24
720970-	\$24,750,793.18	\$20,881,211.95	\$-107,058.71	100.43%	\$12,345.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,118,457.43	\$25,028,268.78	\$90,188.65
Non-Participating	\$6,279,614.39	\$6,257,067.22	\$22,547.17
Total Earnings	\$31,398,071.82	\$31,285,336.00	\$112,735.82
Stockpiled Materials	\$1,012,500.86	\$1,023,560.86	(\$11,060.00)
Gross Earnings	\$32,410,572.68	\$32,308,896.86	\$101,675.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,410,572.68	\$32,308,896.86	

Total Payable: **\$101,675.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,218,071.19	\$16,108,479.00	\$109,592.19
Non-Participating	\$4,054,517.76	\$4,027,119.71	\$27,398.05
Total Earnings	\$20,272,588.95	\$20,135,598.71	\$136,990.24
Stockpiled Materials	\$289,236.68	\$289,236.68	\$0.00
Gross Earnings	\$20,561,825.63	\$20,424,835.39	\$136,990.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,561,825.63	\$20,424,835.39	

Total Payable: **\$136,990.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,853,682.97	\$19,837,170.97	\$16,512.00
Non-Participating	\$4,963,420.98	\$4,959,292.98	\$4,128.00
Total Earnings	\$24,817,103.95	\$24,796,463.95	\$20,640.00
Stockpiled Materials	\$40,747.94	\$49,042.94	(\$8,295.00)
Gross Earnings	\$24,857,851.89	\$24,845,506.89	\$12,345.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,857,851.89	\$24,845,506.89	

Total Payable: **\$12,345.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022

to 04/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		550.000 88.880	1,568.010 148.500 1,716.510	\$13,198.68	\$152,563.41
0085	413-1000	BITUM TACK COAT	GL	3,930.000 2.480	5,159.000 270.000 5,429.000	\$669.60	\$13,463.92
0115	441-0104	CONC SIDEWALK, 4 IN	SY	4,450.000 26.800	1,236.326 7.778 1,244.104	\$208.45	\$33,341.99
0120	441-0108	CONC SIDEWALK, 8 IN	SY	7.000 98.470	2,859.977 166.888 3,026.865	\$16,433.46	\$298,055.40
0145	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,441.000 13.230	6,801.700 252.000 7,053.700	\$3,333.96	\$93,320.45
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	37.000 166.650	95.829 9.889 105.718	\$1,648.00	\$17,617.90
Category Amount:						\$35,492.15	\$608,363.07
Category Number: 0100 TRAFFIC SIGNAL							
0875	937-6050	INTERSECTION VIDEO DETECTION SYSTEM AS: EA		26.000 4131.000	21.000 4.000 25.000	\$16,524.00	\$103,275.00
Category Amount:						\$16,524.00	\$103,275.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 BRIDGE 2							
1005	530-0105	WATERPROOFING	SY	692.000 70.370	.000 258.156 258.156	\$18,166.44	\$18,166.44
Category Amount:						\$18,166.44	\$18,166.44
Category Number: 0010 ROADWAY							
5504	441-0104	CONC SIDEWALK, 4 IN	SY	.000 26.800	450.778 8.889 459.667	\$238.23	\$12,319.08
		Removal of Red Stamped Concrete Beauty Strip Item removed by SA					
Category Amount:						\$238.23	\$12,319.08
Category Number: 0130 BRIDGE 2							
9201	004-0018	EXTRA WORK -	LF	.000 282.100	.000 150.000 150.000	\$42,315.00	\$42,315.00
		BRIDGE #2 EPOXY INJECTION OF CONCRETE CRACKS BRIDGE #2 CRACK REPAIRS					
Category Amount:						\$42,315.00	\$42,315.00
Project Total Amount:						\$112,735.82	\$31,398,071.82

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022

to 04/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		400.000 88.880	11,872.020 93.530 11,965.550	\$8,312.95	\$1,063,498.08
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,305.000 87.870	287.430 422.930 710.360	\$37,162.86	\$62,419.33
0060	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,627.000 79.540	.000 92.210 92.210	\$7,334.38	\$7,334.38
0065	413-1000	BITUM TACK COAT	GL	6,947.000 2.480	8,904.000 495.000 9,399.000	\$1,227.60	\$23,309.52
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,792.000 26.800	3,475.792 283.111 3,758.903	\$7,587.37	\$100,738.60
0090	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	20.000 47.880	51.133 40.222 91.355	\$1,925.83	\$4,374.08
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,350.000 28.010	384.333 214.000 598.333	\$5,994.14	\$16,759.31
0105	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	625.000 59.160	503.402 269.556 772.958	\$15,946.93	\$45,728.20
0115	441-4030	CONC VALLEY GUTTER, 8 IN	SY	166.000 59.540	424.344 326.584 750.928	\$19,444.81	\$44,710.25

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	1,783.000 13.290	1,030.000 19.000 1,049.000	\$252.51	\$13,941.21
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	15,191.000 13.230	12,953.600 1,253.000 14,206.600	\$16,577.19	\$187,953.32
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	7,178.000 13.670	5,021.000 436.000 5,457.000	\$5,960.12	\$74,597.19
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	76.000 166.650	162.955 27.463 190.418	\$4,576.71	\$31,733.16
Category Amount:						\$132,303.40	\$1,677,096.63
Category Number: 0030 SIGNING & MARKING							
0365	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		252.000 11.600	100.920 7.500 108.420	\$87.00	\$1,257.67
0370	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		989.000 17.850	192.740 144.000 336.740	\$2,570.40	\$6,010.81
Category Amount:						\$2,657.40	\$7,268.48
Category Number: 0050 PERMANENT EROSION CONTROL							
0615	163-0240	MULCH	TN	196.000 250.000	196.613 .070 196.683	\$17.50	\$49,170.75
0630	700-6910	PERMANENT GRASSING	AC	6.000 650.000	1.387 .187 1.574	\$121.55	\$1,023.10

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 PERMANENT EROSION CONTROL							
0635	700-7000	AGRICULTURAL LIME	TN	24.000	.780		
				100.000	.140		
					.920	\$14.00	\$92.00
0640	700-8000	FERTILIZER MIXED GRADE	TN	5.000	.307		
				495.000	.060		
					.367	\$29.70	\$181.67
0670	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,660.000	8,395.458		
				0.750	285.111		
					8,680.569	\$213.83	\$6,510.43
Category Amount:						\$396.58	\$56,977.95
Category Number: 0060 TEMPORARY EROSION CONTROL							
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,655.000	11,053.438		
				2.300	709.938		
					11,763.376	\$1,632.86	\$27,055.76
Category Amount:						\$1,632.86	\$27,055.76
Project Total Amount:						\$136,990.24	\$20,272,588.95

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2022

User: c0004442

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0096

Pay Period: 04/01/2022
to 04/30/2022

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 LIGHTING							
0535	682-9950	DIRECTIONAL BORE -	LF	1,787.000	4,467.000		
				8.000	237.000		
					4,704.000	\$1,896.00	\$37,632.00
		2 IN					
Category Amount:						\$1,896.00	\$37,632.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000	122.625		
				120.000	3.625		
					126.250	\$435.00	\$15,150.00
Category Amount:						\$435.00	\$15,150.00
Category Number: 0090 ATMS							
0855	935-3502	FIBER OPTIC CLOSURE, FDC (WALL MOUNTED) EA		6.000	.000		
				357.000	8.000		
					8.000	\$2,856.00	\$2,856.00
0860	935-4010	FIBER OPTIC SPLICE, FUSION	EA	24.000	.000		
				30.600	100.000		
					100.000	\$3,060.00	\$3,060.00
Category Amount:						\$5,916.00	\$5,916.00
Category Number: 0100 TRAFFIC SIGNAL							
0995	937-6050	INTERSECTION VIDEO DETECTION SYSTEM AS: EA		15.000	12.000		
				4131.000	3.000		
					15.000	\$12,393.00	\$61,965.00
Category Amount:						\$12,393.00	\$61,965.00
Project Total Amount:						\$20,640.00	\$24,817,103.95