

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed:

2910 Days

Elapsed Calender Days:

2852 Days

Percent Time:

98.01

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

09/02/2014

Date Notice to Proceed:

09/09/2014

MARIETTA

GA 30061-0970

Date Work Began:

10/20/2014

Phone: (770)422-7520

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/27/2022

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$84,279,295.14

Original Contract Amount \$59,426,705.68

Funds Available \$3,907,514.30

Percent Complete 93.78%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$33,255,937.14	\$23,446,395.61	\$211,141.56	99.37%	\$160,555.90
0006901	\$25,460,580.40	\$15,099,098.12	\$3,590,936.82	85.90%	\$712,997.04
720970-	\$25,562,777.61	\$20,881,211.95	\$105,435.92	99.59%	\$658,342.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,625,835.73	\$25,497,391.01	\$128,444.72
Non-Participating	\$6,406,458.99	\$6,374,347.81	\$32,111.18
Total Earnings	\$32,032,294.72	\$31,871,738.82	\$160,555.90
Stockpiled Materials	\$1,012,500.86	\$1,012,500.86	\$0.00
Gross Earnings	\$33,044,795.58	\$32,884,239.68	\$160,555.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,044,795.58	\$32,884,239.68	

Total Payable: **\$160,555.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,272,735.01	\$16,702,337.38	\$570,397.63
Non-Participating	\$4,318,183.71	\$4,175,584.30	\$142,599.41
Total Earnings	\$21,590,918.72	\$20,877,921.68	\$712,997.04
Stockpiled Materials	\$278,724.86	\$278,724.86	\$0.00
Gross Earnings	\$21,869,643.58	\$21,156,646.54	\$712,997.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,869,643.58	\$21,156,646.54	

Total Payable: **\$712,997.04**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$20,333,274.80	\$19,806,600.79	\$526,674.01
Non-Participating	\$5,083,318.95	\$4,951,650.43	\$131,668.52
Total Earnings	\$25,416,593.75	\$24,758,251.22	\$658,342.53
Stockpiled Materials	\$40,747.94	\$40,747.94	\$0.00
Gross Earnings	\$25,457,341.69	\$24,798,999.16	\$658,342.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,457,341.69	\$24,798,999.16	

Total Payable: **\$658,342.53**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,483.000 87.870	840.420 567.580 1,408.000	\$49,873.25	\$123,720.96
0090	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	7,616.000 3.210	7,785.445 226.120 8,011.565	\$725.85	\$25,717.12
Category Amount:						\$50,599.10	\$149,438.08
Category Number: 0020 DRAINAGE							
0220	441-0300	CONC SPILLWAY, SPCL DES	EA	1.000 4689.790	.000 1.000 1.000	\$4,689.79	\$4,689.79
Category Amount:						\$4,689.79	\$4,689.79
Category Number: 0030 SIGNING & MARKING							
0380	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		741.000 4.000	.000 741.000 741.000	\$2,964.00	\$2,964.00
0385	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		4,694.000 2.000	.000 4,694.000 4,694.000	\$9,388.00	\$9,388.00
Category Amount:						\$12,352.00	\$12,352.00
Category Number: 0040 LIGHTING							
0455	682-1504	CABLE, TP RHH/RHW, AWG NO 10	LF	8,996.000 0.520	2,240.000 3,130.000 5,370.000	\$1,627.60	\$2,792.40
0500	682-9020	ELECTRICAL JUNCTION BOX	EA	5.000 528.650	.000 2.000 2.000	\$1,057.30	\$1,057.30
Category Amount:						\$2,684.90	\$3,849.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0510	163-0240	MULCH	TN	186.000 250.000	162.851 2.790 165.641	\$697.50	\$41,410.25
0515	700-6910	PERMANENT GRASSING	AC	8.000 650.000	3.103 1.147 4.250	\$745.55	\$2,762.50
0520	700-7000	AGRICULTURAL LIME	TN	36.000 100.000	4.440 1.360 5.800	\$136.00	\$580.00
0525	700-8000	FERTILIZER MIXED GRADE	TN	8.000 495.000	1.400 .340 1.740	\$168.30	\$861.30
0550	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,274.000 0.750	10,887.256 742.778 11,630.034	\$557.08	\$8,722.53
Category Amount:						\$2,304.43	\$54,336.58
Category Number: 0090 ATMS							
0705	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		9,800.000 1.790	7,247.000 2,553.000 9,800.000	\$4,569.87	\$17,542.00
0715	935-3106	FIBER OPTIC CLOSURE, UNDERGROUND, 72 FII EA		6.000 969.000	.000 6.000 6.000	\$5,814.00	\$5,814.00
0720	935-3502	FIBER OPTIC CLOSURE, FDC (WALL MOUNTED) EA		5.000 357.000	.000 2.000 2.000	\$714.00	\$714.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0090 ATMS							
0725	935-4010	FIBER OPTIC SPLICE, FUSION	EA	290.000	.000		
				30.600	276.000		
					276.000	\$8,445.60	\$8,445.60
Category Amount:						\$19,543.47	\$32,515.60
Category Number: 0010 ROADWAY							
5016	004-0049	EXTRA WORK -	MO	.000	16.000		
				39116.870	1.000		
					17.000	\$39,116.87	\$664,986.79
		Extended Time Overhead Project Maintenance Crew					
Category Amount:						\$39,116.87	\$664,986.79
Category Number: 0070 LANDSCAPING							
5505	700-9300	SOD	SY	.000	7,692.291		
				20.350	1,438.100		
					9,130.391	\$29,265.34	\$185,803.46
		Beauty Strip Revision - Sod Replacement					
		Item added by SA					
Category Amount:						\$29,265.34	\$185,803.46
Project Total Amount:						\$160,555.90	\$32,032,294.72

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		400.000 88.880	12,333.220 54.480 12,387.700	\$4,842.18	\$1,101,018.78
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,305.000 87.870	5,541.510 1,440.860 6,982.370	\$126,608.37	\$613,540.85
0060	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,627.000 79.540	2,299.780 90.990 2,390.770	\$7,237.34	\$190,161.85
0065	413-1000	BITUM TACK COAT	GL	6,947.000 2.480	12,832.000 1,306.000 14,138.000	\$3,238.88	\$35,062.24
0070	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	24,000.000 3.210	4,338.761 25,744.977 30,083.738	\$82,641.38	\$96,568.80
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,792.000 26.800	3,893.347 19.667 3,913.014	\$527.08	\$104,868.78
0090	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	20.000 47.880	132.466 55.350 187.816	\$2,650.16	\$8,992.63
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,350.000 28.010	598.333 7.333 605.666	\$205.40	\$16,964.70
Category Amount:						\$227,950.79	\$2,167,178.63

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0300	668-1100	CATCH BASIN, GP 1	EA	49.000 2110.370	42.500 1.000 43.500	\$2,110.37	\$91,801.10
Category Amount:						\$2,110.37	\$91,801.10
Category Number: 0030 SIGNING & MARKING							
0440	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,576.000 4.000	.000 361.000 361.000	\$1,444.00	\$1,444.00
0445	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		20,127.000 2.000	.000 7,414.000 7,414.000	\$14,828.00	\$14,828.00
Category Amount:						\$16,272.00	\$16,272.00
Category Number: 0040 LIGHTING							
0535	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	29,709.000 0.740	15,450.000 7,934.000 23,384.000	\$5,871.16	\$17,304.16
0540	682-3146	MULT COND CABLE, TP XLP, 2-#4-1-#6	LF	11,739.000 3.600	4,050.000 1,855.000 5,905.000	\$6,678.00	\$21,258.00
0585	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 7711.750	.000 1.000 1.000	\$7,711.75	\$7,711.75
	- D						
Category Amount:						\$20,260.91	\$46,273.91
Category Number: 0050 PERMANENT EROSION CONTROL							
0630	700-6910	PERMANENT GRASSING	AC	6.000 650.000	1.790 .209 1.999	\$135.85	\$1,299.35

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0670	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,660.000	9,016.768		
				0.750	1,011.556		
					10,028.324	\$758.67	\$7,521.24
Category Amount:						\$894.52	\$8,820.59
Category Number: 0060 TEMPORARY EROSION CONTROL							
0685	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT I EA		1.000	.000		
				375.000	.750		
					.750	\$281.25	\$281.25
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000	67.750		
				120.000	87.670		
					155.420	\$10,520.40	\$18,650.40
0740	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	31.000		
				200.000	2.000		
					33.000	\$400.00	\$6,600.00
Category Amount:						\$11,201.65	\$25,531.65
Category Number: 0090 ATMS							
0850	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		12,600.000	4,928.000		
		FIBER		1.790	3,805.000		
					8,733.000	\$6,810.95	\$15,632.07
Category Amount:						\$6,810.95	\$15,632.07
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1130	670-2080	GATE VALVE, 8 IN	EA	19.000	9.000		
				1400.000	2.000		
					11.000	\$2,800.00	\$15,400.00
1205	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	200.000	1.000		
				450.000	1.000		
					2.000	\$450.00	\$900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1228	610-2586	REM ASPH PVMT INCL BASE	SY	.000 85.000	.000 40.000 40.000	\$3,400.00	\$3,400.00
		REMOVE ASPH & DISPOSE ADDED BY SA ITEM ADDED BY SA #93					
1229	210-0100	GRADING COMPLETE -	LS	.000 221820.500	.000 .750 .750	\$166,365.38	\$166,365.38
		GRADING COMPLETE ADDED BY SA ITEM ADDED BY SA #93					
1232	670-2080	GATE VALVE, 8 IN	EA	.000 3300.000	.000 1.000 1.000	\$3,300.00	\$3,300.00
		8INCH GATE VALVE ADDED BY SA ITEM ADDED BY SA #93					
1233	670-4000	FIRE HYDRANT	EA	.000 6750.000	.000 1.000 1.000	\$6,750.00	\$6,750.00
		FIRE HYDRANT ADDED BY SA ITEM ADDED BY SA #93					
1234	670-7000	STEEL CASING -	LF	.000 505.000	.000 264.000 264.000	\$133,320.00	\$133,320.00
		16 INCH STEEL CASING ADDED BY SA ITEM ADDED BY SA #93					
1236	150-1000	TRAFFIC CONTROL -	LS	.000 24487.500	.000 1.000 1.000	\$24,487.50	\$24,487.50
		TRAFFIC CONTROL ADDED BY SA ITEM ADDED BY SA #93					
Category Amount:						\$340,872.88	\$353,922.88

Category Number: 0010 ROADWAY

1425	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	2,908.000 29.250	396.000 1,545.000 1,941.000	\$45,191.25	\$56,774.25
2875	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000 25.370	.000 800.000 800.000	\$20,296.00	\$20,296.00
		ADDITIONAL HANDRAIL AT CHICK-FIL-A ITEM ADDED BY SA #94					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
7510	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	.000		
				120.000	175.000		
					175.000	\$21,000.00	\$21,000.00
		CL B CONC - 10.22.20					
		ITEM ADDED BY SA					
9005	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-256,945.170		
				1.000	135.720		
					-256,809.450	\$135.72	(\$256,809.45)
		(IN #1)					
Category Amount:						\$86,622.97	\$-158,739.20
Project Total Amount:						\$712,997.04	\$21,590,918.72

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 LIGHTING							
0585	682-3468	MULT COND CABLE, TP RHW, 2-#6-1-#8	LF	3,569.000 2.730	6,064.000 1,080.000 7,144.000	\$2,948.40	\$19,503.12
Category Amount:						\$2,948.40	\$19,503.12
Category Number: 0010 ROADWAY							
0701	402-1801	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000 147.250	.000 296.500 296.500	\$43,659.63	\$43,659.63
		19MM RECYCLED ASPH DETOUR PAVING ITEM ADDED BY SA #96					
0702	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 119.120	.000 2,393.060 2,393.060	\$285,061.31	\$285,061.31
		12.5MM RECYCLED ASPH DETOUR PAVING ITEM ADDED BY SA #96					
0703	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	.000 4.070	.000 20,015.369 20,015.369	\$81,462.55	\$81,462.55
		MILL ASPH DETOUR PAVING ITEM ADDED BY SA #96					
0704	413-0750	TACK COAT	GL	.000 3.200	.000 1,530.000 1,530.000	\$4,896.00	\$4,896.00
		TACK COAT DETOUR PAVING ITEM ADDED BY SA #96					
0712	150-1000	TRAFFIC CONTROL -	LS	.000 233933.130	.000 1.000 1.000	\$233,933.13	\$233,933.13
		TRAFFIC CONTROL DETOUR PAVING ITEM ADDED BY SA#96					
Category Amount:						\$649,012.62	\$649,012.62
Category Number: 0090 ATMS							
0845	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		1,100.000 0.970	.000 754.000 754.000	\$731.38	\$731.38

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2022

User: c0004442

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0098

Pay Period: 06/01/2022
to 06/30/2022

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0090 ATMS							
0850	935-3106	FIBER OPTIC CLOSURE, UNDERGROUND, 72 FII EA		5.000	.000		
				969.000	3.000		
					3.000	\$2,907.00	\$2,907.00
Category Amount:						\$3,638.38	\$3,638.38
Category Number: 0050 PERMANENT EROSION CONTROL							
1360	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		4,300.000	1,522.250		
		RAW CHECK DAM		3.500	783.750		
					2,306.000	\$2,743.13	\$8,071.00
Category Amount:						\$2,743.13	\$8,071.00
Project Total Amount:						\$658,342.53	\$25,416,593.75