

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2910 Days

Elapsed Calender Days: 2910 Days

Percent Time: 100.00

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 10/20/2014

Date Time Stopped: 08/27/2022

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/27/2022

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$84,787,468.52

Original Contract Amount \$59,426,705.68

Funds Available \$3,465,275.22

Percent Complete 94.38%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$33,734,681.62	\$23,446,395.61	\$105,445.16	99.69%	\$94,341.06
0006901	\$25,490,009.30	\$15,099,098.12	\$3,328,061.80	86.94%	\$63,374.05
720970-	\$25,562,777.61	\$20,881,211.95	\$31,768.26	99.88%	\$29,543.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$26,120,153.78	\$26,044,680.93	\$75,472.85
Non-Participating	\$6,530,038.49	\$6,511,170.28	\$18,868.21
Total Earnings	\$32,650,192.27	\$32,555,851.21	\$94,341.06
Stockpiled Materials	\$979,044.19	\$979,044.19	\$0.00
Gross Earnings	\$33,629,236.46	\$33,534,895.40	\$94,341.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,629,236.46	\$33,534,895.40	

Total Payable: **\$94,341.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,506,578.16	\$17,455,878.91	\$50,699.25
Non-Participating	\$4,376,644.48	\$4,363,969.68	\$12,674.80
Total Earnings	\$21,883,222.64	\$21,819,848.59	\$63,374.05
Stockpiled Materials	\$278,724.86	\$278,724.86	\$0.00
Gross Earnings	\$22,161,947.50	\$22,098,573.45	\$63,374.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,161,947.50	\$22,098,573.45	

Total Payable: **\$63,374.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$20,392,208.93	\$20,368,573.77	\$23,635.16
Non-Participating	\$5,098,052.48	\$5,092,143.70	\$5,908.78
Total Earnings	\$25,490,261.41	\$25,460,717.47	\$29,543.94
Stockpiled Materials	\$40,747.94	\$40,747.94	\$0.00
Gross Earnings	\$25,531,009.35	\$25,501,465.41	\$29,543.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,531,009.35	\$25,501,465.41	

Total Payable: **\$29,543.94**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.959		
				227068.940	.041		
					1.000	\$9,309.83	\$227,068.94
		CSSTP-0006-00(900)					
0115	441-0104	CONC SIDEWALK, 4 IN	SY	4,450.000	1,322.993		
				26.800	2.778		
					1,325.771	\$74.45	\$35,530.66
0120	441-0108	CONC SIDEWALK, 8 IN	SY	7.000	3,282.742		
				98.470	83.556		
					3,366.298	\$8,227.76	\$331,479.36
Category Amount:						\$17,612.04	\$594,078.96
Category Number: 0130 BRIDGE 2							
0203	530-0105	WATERPROOFING	SY	.000	.000		
				27.340	258.110		
					258.110	\$7,056.73	\$7,056.73
		WATERPROOFING FOR SA #102					
		ITEM ADDED BY SA #102					
Category Amount:						\$7,056.73	\$7,056.73
Category Number: 0030 SIGNING & MARKING							
0355	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR I EA		4.000	.000		
				230.000	3.000		
					3.000	\$690.00	\$690.00
0360	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP I EA		50.000	12.000		
				85.000	5.000		
					17.000	\$425.00	\$1,445.00
0365	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		6.000	3.000		
				125.000	1.000		
					4.000	\$125.00	\$500.00
0375	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE I LF		15,148.000	11,479.000		
				0.540	4,198.000		
					15,677.000	\$2,266.92	\$8,465.58

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0405	654-1001	RAISED PVMT MARKERS TP 1	EA	124.000 4.500	4.000 120.000 124.000	\$540.00	\$558.00
0410	654-1003	RAISED PVMT MARKERS TP 3	EA	153.000 4.500	.000 153.000 153.000	\$688.50	\$688.50
Category Amount:						\$4,735.42	\$12,347.08
Category Number: 0040 LIGHTING							
0495	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 7711.750	.550 .450 1.000	\$3,470.29	\$7,711.75
		- F					
Category Amount:						\$3,470.29	\$7,711.75
Category Number: 0090 ATMS							
0710	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		1,100.000 0.970	645.000 598.000 1,243.000	\$580.06	\$1,205.71
0720	935-3502	FIBER OPTIC CLOSURE, FDC (WALL MOUNTED) EA		5.000 357.000	2.000 3.000 5.000	\$1,071.00	\$1,785.00
0725	935-4010	FIBER OPTIC SPLICE, FUSION	EA	290.000 30.600	276.000 14.000 290.000	\$428.40	\$8,874.00
0755	939-2305	FIELD SWITCH, TYPE C	EA	13.000 1377.000	9.000 4.000 13.000	\$5,508.00	\$17,901.00
Category Amount:						\$7,587.46	\$29,765.71

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 BRIDGE 2							
1005	530-0105	WATERPROOFING	SY	692.000 70.370	471.589 176.492 648.081	\$12,419.74	\$45,605.46
Category Amount:						\$12,419.74	\$45,605.46
Category Number: 0010 ROADWAY							
5016	004-0049	EXTRA WORK -	MO	.000 39116.870	18.000 1.000 19.000	\$39,116.87	\$743,220.53
		Extended Time Overhead Project Maintenance Crew					
Category Amount:						\$39,116.87	\$743,220.53
Category Number: 0070 LANDSCAPING							
5505	700-9300	SOD	SY	.000 20.350	10,546.280 115.111 10,661.391	\$2,342.51	\$216,959.31
		Beauty Strip Revision - Sod Replacement Item added by SA					
Category Amount:						\$2,342.51	\$216,959.31
Project Total Amount:						\$94,341.06	\$32,650,192.27

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,792.000 26.800	4,023.114 218.334 4,241.448	\$5,851.35	\$113,670.81
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	215.000 49.860	288.069 11.667 299.736	\$581.72	\$14,944.84
0120	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	1,783.000 13.290	1,334.000 32.000 1,366.000	\$425.28	\$18,154.14
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	15,191.000 13.230	14,206.600 198.500 14,405.100	\$2,626.16	\$190,579.47
Category Amount:						\$9,484.51	\$337,349.26
Category Number: 0030 SIGNING & MARKING							
0410	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		126.000 85.000	104.000 22.000 126.000	\$1,870.00	\$10,710.00
0430	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		33,626.000 0.540	15,630.000 5,738.000 21,368.000	\$3,098.52	\$11,538.72
0435	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LF		14,333.000 0.540	11,481.000 2,852.000 14,333.000	\$1,540.08	\$7,739.82
0440	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,576.000 4.000	642.000 476.000 1,118.000	\$1,904.00	\$4,472.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0445	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		20,127.000 2.000	10,279.000 1,800.000 12,079.000	\$3,600.00	\$24,158.00
0450	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		26,592.000 0.430	13,587.000 906.000 14,493.000	\$389.58	\$6,231.99
0455	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		509.000 0.430	312.000 197.000 509.000	\$84.71	\$218.87
0465	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	960.000 4.400	144.152 889.944 1,034.096	\$3,915.75	\$4,550.02
0470	654-1001	RAISED PVMT MARKERS TP 1	EA	82.000 4.500	.000 82.000 82.000	\$369.00	\$369.00
0475	654-1003	RAISED PVMT MARKERS TP 3	EA	492.000 4.500	.000 492.000 492.000	\$2,214.00	\$2,214.00
Category Amount:						\$18,985.64	\$72,202.42
Category Number: 0040 LIGHTING							
0560	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	18,372.000 5.890	17,958.000 3,153.000 21,111.000	\$18,571.17	\$124,343.79
0565	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	15,729.000 6.430	8,656.000 467.000 9,123.000	\$3,002.81	\$58,660.89

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 LIGHTING							
0590	682-9020	ELECTRICAL JUNCTION BOX	EA	19.000 528.650	5.000 1.000 6.000	\$528.65	\$3,171.90
Category Amount:						\$22,102.63	\$186,176.58
Category Number: 0050 PERMANENT EROSION CONTROL							
0615	163-0240	MULCH	TN	196.000 250.000	197.740 1.078 198.818	\$269.50	\$49,704.50
0630	700-6910	PERMANENT GRASSING	AC	6.000 650.000	1.999 1.330 3.329	\$864.50	\$2,163.85
0635	700-7000	AGRICULTURAL LIME	TN	24.000 100.000	.920 1.320 2.240	\$132.00	\$224.00
0640	700-8000	FERTILIZER MIXED GRADE	TN	5.000 495.000	.367 .340 .707	\$168.30	\$349.97
0670	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,660.000 0.750	10,028.324 1,145.556 11,173.880	\$859.17	\$8,380.41
Category Amount:						\$2,293.47	\$60,822.73
Category Number: 0060 TEMPORARY EROSION CONTROL							
0740	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 200.000	34.000 1.000 35.000	\$200.00	\$7,000.00
Category Amount:						\$200.00	\$7,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 ATMS							
0850	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		12,600.000 1.790	8,733.000 1,760.000 10,493.000	\$3,150.40	\$18,782.47
0865	935-3502	FIBER OPTIC CLOSURE, FDC (WALL MOUNTED) EA		11.000 357.000	5.000 4.000 9.000	\$1,428.00	\$3,213.00
0870	935-4010	FIBER OPTIC SPLICE, FUSION	EA	280.000 30.600	101.000 14.000 115.000	\$428.40	\$3,519.00
0900	939-2305	FIELD SWITCH, TYPE C	EA	11.000 1377.000	8.000 3.000 11.000	\$4,131.00	\$15,147.00
Category Amount:						\$9,137.80	\$40,661.47
Category Number: 0010 ROADWAY							
1420	682-9950	DIRECTIONAL BORE - 5 IN	LF	8,400.000 10.000	12,356.000 117.000 12,473.000	\$1,170.00	\$124,730.00
Category Amount:						\$1,170.00	\$124,730.00
Project Total Amount:						\$63,374.05	\$21,883,222.64

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0505	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,447.000	1,251.804		
				4.000	664.080		
					1,915.884	\$2,656.32	\$7,663.54
Category Amount:						\$2,656.32	\$7,663.54
Category Number: 0040 LIGHTING							
0535	682-9950	DIRECTIONAL BORE -	LF	1,787.000	4,704.000		
				8.000	563.000		
					5,267.000	\$4,504.00	\$42,136.00
		2 IN					
0585	682-3468	MULT COND CABLE, TP RHW, 2-#6-1-#8	LF	3,569.000	7,144.000		
				2.730	800.000		
					7,944.000	\$2,184.00	\$21,687.12
Category Amount:						\$6,688.00	\$63,823.12
Category Number: 0010 ROADWAY							
0707	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		.000	8,253.000		
				0.700	10,827.000		
					19,080.000	\$7,578.90	\$13,356.00
		THERMO SOLID TRAF 5IN WHITE DETOUR PAVING ITEM ADDED BY SA #96					
0708	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		.000	7,887.000		
				0.700	15,583.000		
					23,470.000	\$10,908.10	\$16,429.00
		THERMO SOLID TRAF 5IN YELLOW DETOUR PAVING ITEM ADDED BY SA #96					
Category Amount:						\$18,487.00	\$29,785.00
Category Number: 0090 ATMS							
0845	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		1,100.000	754.000		
				0.970	346.000		
					1,100.000	\$335.62	\$1,067.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2022

User: c0004442

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0101

Pay Period: 08/28/2022
to 09/30/2022

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0090 ATMS					
0890	939-2305	FIELD SWITCH, TYPE C	EA	6.000	5.000		
				1377.000	1.000		
					6.000	\$1,377.00	\$8,262.00
Category Amount:						\$1,712.62	\$9,329.00
Project Total Amount:						\$29,543.94	\$25,490,261.41