

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2014

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14762-14-000-0

Estimate Number: 0002

Pay Period: 08/06/2014
to 08/29/2014

Contract Location:

VARIOUS LOCATIONS IN CHEROKEE COUNTY

Time Allowed: 240 Days

Elapsed Calender Days: 85 Days

Percent Time: 35.42

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/06/2014

Date Notice to Proceed: 06/06/2014

Date Work Began: 07/13/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2015

MARIETTA

GA 30060-7911

Phone:

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$338,232.70

Original Contract Amount \$338,232.70

Funds Available \$26,500.49

Percent Complete 92.17%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010396	\$338,232.69	\$338,232.69	\$26,500.48	92.17%	\$33,660.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2014

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14762-14-000-0

Estimate Number: 0002

Pay Period: 08/06/2014
to 08/29/2014

Project Number: 0010396 VARIOUS LOCATIONS - SAFETY IMPROVEMENTS

Federal State Project Number: 0010396

	Total to Date	Prev to Date	This Estimate
Participating	\$311,732.21	\$278,071.62	\$33,660.59
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$311,732.21	\$278,071.62	\$33,660.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$311,732.21	\$278,071.62	\$33,660.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$311,732.21	\$278,071.62	

Total Payable: \$33,660.59

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2014

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14762-14-000-0

Estimate Number: 0002

Pay Period: 08/06/2014
to 08/29/2014

Project Number 0010396

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 HOLLY SPRINGS ELEMENTARY SCHOOL							
0210	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48
Category Number: 0050 BASCOMB ELEMENTARY SCHOOL							
0220	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48
Category Number: 0040 CARMEL ELEMENTARY SCHOOL							
0230	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48
Category Number: 0030 KNOX ELEMENTARY SCHOOL							
0240	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48
Category Number: 0010 ROADWAY							
0270	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48
Category Number: 0060 WOODSTOCK ELEMENTARY SCHOOL							
0400	754-6000	BICYCLE RACK	EA	2.000	.000		
				927.240	2.000		
					2.000	\$1,854.48	\$1,854.48
Category Amount:						\$1,854.48	\$1,854.48

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2014

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14762-14-000-0

Estimate Number: 0002

Pay Period: 08/06/2014
to 08/29/2014

Project Number 0010396

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0465	700-6910	PERMANENT GRASSING	AC	.400 1732.310	1.085 .320 1.405	\$554.34	\$2,433.90
0470	700-7000	AGRICULTURAL LIME	TN	.500 173.230	.000 .040 .040	\$6.93	\$6.93
Category Amount:						\$561.27	\$2,440.83
Category Number: 0020 HOLLY SPRINGS ELEMENTARY SCHOOL							
0480	163-0240	MULCH	TN	1.000 346.460	.796 1.150 1.946	\$398.43	\$674.21
Category Amount:						\$398.43	\$674.21
Category Number: 0010 ROADWAY							
0525	150-1000	TRAFFIC CONTROL -	LS	1.000 21459.340	.250 .750 1.000	\$16,094.51	\$21,459.34
		0010396					
0560	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		110.000 7.680	.000 145.000 145.000	\$1,113.60	\$1,113.60
0575	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	135.000 32.340	.000 135.000 135.000	\$4,365.90	\$4,365.90
Category Amount:						\$21,574.01	\$26,938.84
Project Total Amount:						\$33,660.59	\$311,732.21