

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0006

Pay Period: 02/06/2015  
to 03/10/2015

Contract Location:

I-85/SR 403 BEGINNING AT SR 140 (JIMMY CARTER BLVD) A

Time Allowed: 329 Days

Elapsed Calender Days: 278 Days

Percent Time: 84.50

District: 1

Area: 01

Contractor:

BALDWIN PAVING CO., INC.  
1014 KENMILL DR., N.W.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/06/2014

Date Notice to Proceed: 06/06/2014

Date Work Began: 07/12/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2015

MARIETTA

GA 30060-7911

Phone:

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$2,018,796.08

Original Contract Amount \$2,018,796.08

Funds Available \$1,583,369.17

Percent Complete 21.57%

Counties:

Gwinnett

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0010881        | \$2,018,796.08         | \$2,018,796.08          | \$1,583,369.17          | 21.57%           | \$478.12        |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2015

User: krender

Department of Transportation

Page 2 of 5

## Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0006

Pay Period: 02/06/2015  
to 03/10/2015

Project Number: 0010881 I-85/SR 403 - OPERATIONAL IMPROVEMENTS

Federal State Project Number: 0010881

|                          | Total to Date       | Prev to Date        | This Estimate   |
|--------------------------|---------------------|---------------------|-----------------|
| Participating            | \$348,341.54        | \$347,959.05        | \$382.49        |
| Non-Participating        | \$87,085.37         | \$86,989.74         | \$95.63         |
| Total Earnings           | <b>\$435,426.91</b> | <b>\$434,948.79</b> | <b>\$478.12</b> |
| Stockpiled Materials     | \$0.00              | \$0.00              | \$0.00          |
| Gross Earnings           | <b>\$435,426.91</b> | <b>\$434,948.79</b> | <b>\$478.12</b> |
| Payment Adjustment 1     | \$0.00              | \$0.00              | \$0.00          |
| Payment Adjustment 2     | \$0.00              | \$0.00              | \$0.00          |
| Payment Adjustment 3     | \$0.00              | \$0.00              | \$0.00          |
| Other Adjustments        | \$0.00              | \$0.00              | \$0.00          |
| Retainage                | \$0.00              | \$0.00              | \$0.00          |
| Escrow Amount            | \$0.00              | \$0.00              | \$0.00          |
| Securities Encumbered    | \$0.00              | \$0.00              | \$0.00          |
| Liq Dam/Incent/Disincent | \$0.00              | \$0.00              | \$0.00          |
| Total:                   | <b>\$435,426.91</b> | <b>\$434,948.79</b> |                 |

Total Payable: **\$478.12**

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2015

User: krender

Department of Transportation

Page 3 of 5

## Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0006

Pay Period: 02/06/2015  
to 03/10/2015

Project Number 0010881

| LIN                                   | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|---------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0010 ROADWAY</b>  |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0025                                  | 310-1101  | GR AGGR BASE CRS, INCL MATL                                                                          | TN    | 568.000<br>22.640      | 311.930<br>37.040<br>348.970               | \$838.59                 | \$7,900.68           |
| 0035                                  | 641-1100  | GUARDRAIL, TP T                                                                                      | LF    | 4,444.000<br>21.660    | .000<br>1,230.500<br>1,230.500             | \$26,652.63              | \$26,652.63          |
| <b>Category Amount:</b>               |           |                                                                                                      |       |                        |                                            | \$27,491.22              | \$34,553.31          |
| <b>Category Number: 0020 DRAINAGE</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0040                                  | 668-2100  | DROP INLET, GP 1                                                                                     | EA    | 74.000<br>1982.020     | 15.500<br>4.000<br>19.500                  | \$7,928.08               | \$38,649.39          |
| <b>Category Amount:</b>               |           |                                                                                                      |       |                        |                                            | \$7,928.08               | \$38,649.39          |
| <b>Category Number: 0010 ROADWAY</b>  |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0075                                  | 441-3999  | CONCRETE V GUTTER                                                                                    | LF    | 3,563.000<br>19.790    | 744.450<br>263.250<br>1,007.700            | \$5,209.72               | \$19,942.38          |
| 0105                                  | 150-1000  | TRAFFIC CONTROL -                                                                                    | LS    | 1.000<br>76576.990     | .371<br>.094<br>.465                       | \$7,198.24               | \$35,608.30          |
|                                       |           | 0010881                                                                                              |       |                        |                                            |                          |                      |
| 0140                                  | 210-0100  | GRADING COMPLETE -                                                                                   | LS    | 1.000<br>94726.000     | .400<br>.150<br>.550                       | \$14,208.90              | \$52,099.30          |
|                                       |           | 0010881                                                                                              |       |                        |                                            |                          |                      |
| 0165                                  | 641-5001  | GUARDRAIL ANCHORAGE, TP 1                                                                            | EA    | 6.000<br>1069.510      | .000<br>2.000<br>2.000                     | \$2,139.02               | \$2,139.02           |
| 0170                                  | 641-5012  | GUARDRAIL ANCHORAGE, TP 12                                                                           | EA    | 4.000<br>2198.730      | .000<br>1.000<br>1.000                     | \$2,198.73               | \$2,198.73           |

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2015

User: krender

Department of Transportation

Page 4 of 5

## Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0006

Pay Period: 02/06/2015  
to 03/10/2015

Project Number 0010881

| LIN                                          | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|----------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0010 ROADWAY</b>         |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0205                                         | 641-5006  | GUARDRAIL ANCHORAGE, TP 6                                                                            | EA    | 9.000<br>428.890       | .000<br>1.000<br>1.000                     | <br><br>\$428.89         | <br><br>\$428.89     |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$31,383.50              | \$112,416.62         |
| <b>Category Number: 0030 EROSION CONTROL</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0225                                         | 165-0041  | MAINTENANCE OF CHECK DAMS - ALL TYPES                                                                | LF    | 500.000<br>2.540       | 70.000<br>40.000<br>110.000                | <br><br>\$101.60         | <br><br>\$279.40     |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$101.60                 | \$279.40             |
| <b>Category Number: 0010 ROADWAY</b>         |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0290                                         | 500-9999  | CLASS B CONC, BASE OR PVMT WIDENING                                                                  | CY    | 5.000<br>354.440       | 14.546<br>6.539<br>21.085                  | <br><br>\$2,317.68       | <br><br>\$7,473.37   |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$2,317.68               | \$7,473.37           |
| <b>Category Number: 0030 EROSION CONTROL</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0355                                         | 163-0240  | MULCH                                                                                                | TN    | 16.000<br>298.590      | 4.460<br>3.000<br>7.460                    | <br><br>\$895.77         | <br><br>\$2,227.48   |
| 0360                                         | 163-0232  | TEMPORARY GRASSING                                                                                   | AC    | 1.000<br>108.580       | .000<br>.276<br>.276                       | <br><br>\$29.97          | <br><br>\$29.97      |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$925.74                 | \$2,257.45           |
| <b>Category Number: 0020 DRAINAGE</b>        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0465                                         | 668-4300  | STORM SEWER MANHOLE, TP 1                                                                            | EA    | 1.000<br>1982.020      | 50.000<br>-49.500<br>.500                  | <br><br>\$-98,109.99     | <br><br>\$991.01     |

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0006

Pay Period: 02/06/2015  
to 03/10/2015

Project Number 0010881

| LIN   | Item Code        | Item Description 1              | Units | Auth Qty  | Prev Qty              | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------|------------------|---------------------------------|-------|-----------|-----------------------|--------------------------|----------------------|
|       |                  | Item Description 2              |       |           | Qty This Period       |                          |                      |
|       |                  | Supplemental Description 1      |       |           | Qty To Date           |                          |                      |
|       |                  | Supplemental Description 2      |       |           | Unit Price            |                          |                      |
| <hr/> |                  |                                 |       |           |                       |                          |                      |
|       | Category Number: | 0020 DRAINAGE                   |       |           |                       |                          |                      |
| 0485  | 550-1180         | STORM DRAIN PIPE, 18 IN, H 1-10 | LF    | 3,741.000 | 1,798.550             |                          |                      |
|       |                  |                                 |       | 55.820    | 509.500               |                          |                      |
|       |                  |                                 |       |           | 2,308.050             | \$28,440.29              | \$128,835.35         |
| <hr/> |                  |                                 |       |           |                       |                          |                      |
|       |                  |                                 |       |           | Category Amount:      | \$-69,669.70             | \$129,826.36         |
|       |                  |                                 |       |           | Project Total Amount: | \$478.12                 | \$435,426.91         |