

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14765-14-000-0

Estimate Number: 0003

Pay Period: 12/01/2014
to 12/31/2014

Contract Location:

A BRIDGE AND APPROACHES ON SR 36 OVER THE SOUTH

Time Allowed:

668 Days

Elapsed Calender Days:

182 Days

Percent Time:

27.25

District: 3

Area: 01

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

07/01/2014

Date Notice to Proceed:

07/03/2014

Date Work Began:

10/01/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2016

EATONTON

GA 31024-3355

Phone: (706)485-7283

Escrow Agent:

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$4,228,161.14

Original Contract Amount \$4,026,652.96

Funds Available \$3,569,519.56

Percent Complete 14.04%

Counties:

Butts

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
333172-	\$4,228,161.14	\$4,026,652.96	\$3,569,519.56	15.58%	\$264,699.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14765-14-000-0

Estimate Number: 0003

Pay Period: 12/01/2014
to 12/31/2014

Project Number: 333172- SR 36 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-0054-01(066)

	Total to Date	Prev to Date	This Estimate
Participating	\$474,831.03	\$263,071.24	\$211,759.79
Non-Participating	\$118,707.74	\$65,767.80	\$52,939.94
Total Earnings	\$593,538.77	\$328,839.04	\$264,699.73
Stockpiled Materials	\$65,102.81	\$65,102.81	\$0.00
Gross Earnings	\$658,641.58	\$393,941.85	\$264,699.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$658,641.58	\$393,941.85	

Total Payable: **\$264,699.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14765-14-000-0

Estimate Number: 0003

Pay Period: 12/01/2014
to 12/31/2014

Project Number 333172-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.290		
				20000.000	.053		
		BRST0-0054-01(066)			.343	\$1,060.00	\$6,860.00
0015	208-0500	ROCK EMBANKMENT	TN	1,200.000	740.100		
				35.170	255.570		
					995.670	\$8,988.40	\$35,017.71
0020	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				581000.000	.240		
		BRST0-0054-01(066)			.690	\$139,440.00	\$400,890.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,680.000	.000		
				22.720	4,221.350		
					4,221.350	\$95,909.07	\$95,909.07
0030	318-3000	AGGR SURF CRS	TN	500.000	74.440		
				21.920	110.500		
					184.940	\$2,422.16	\$4,053.88
Category Amount:						\$247,819.63	\$542,730.66
Category Number: 0020 DRAINAGE							
0219	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	520.000	.000		
				29.980	170.000		
					170.000	\$5,096.60	\$5,096.60
Category Amount:						\$5,096.60	\$5,096.60
Category Number: 0030 TEMPORARY EROSION							
0259	163-0240	MULCH	TN	190.000	40.934		
				250.000	7.166		
					48.100	\$1,791.50	\$12,025.00
0274	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		50.000	22.500		
				18.500	229.500		
					252.000	\$4,245.75	\$4,662.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14765-14-000-0

Estimate Number: 0003

Pay Period: 12/01/2014
to 12/31/2014

Project Number 333172-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 TEMPORARY EROSION							
0279	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		15.000	11.250		
		/SAND BAGS		255.000	18.000		
					29.250	\$4,590.00	\$7,458.75
0314	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000	.000		
				575.000	1.000		
					1.000	\$575.00	\$575.00
0334	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,300.000	3,531.000		
				2.500	232.500		
					3,763.500	\$581.25	\$9,408.75
Category Amount:						\$11,783.50	\$34,129.50
Project Total Amount:						\$264,699.73	\$593,538.77