

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Contract Location:

VARIOUS LOCATIONS ON I-20/SR 402

Time Allowed: 697 Days

Elapsed Calender Days: 697 Days

Percent Time: 100.00

District: 7

Area: 01

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 05/30/2014

Date Notice to Proceed: 06/04/2014

TYRONE GA 30290-2724

Date Work Began: 10/03/2014

Phone: (770)632-2081

Date Time Stopped: 04/30/2016

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,724,452.45

Original Contract Amount \$2,980,315.08

Funds Available \$530,509.84

Percent Complete 85.76%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003054	\$3,724,452.45	\$2,980,315.08	\$530,509.84	85.76%	\$264,175.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number: M003054 I-20/SR 402 - BRIDGE REHABILITATION (6 LOCATIC

Federal State Project Number: CSNHS-M003-00(054)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,874,548.49	\$2,636,790.48	\$237,758.01
Non-Participating	\$319,394.12	\$292,976.56	\$26,417.56
Total Earnings	\$3,193,942.61	\$2,929,767.04	\$264,175.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,193,942.61	\$2,929,767.04	\$264,175.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,193,942.61	\$2,929,767.04	

Total Payable: **\$264,175.57**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number M003054

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.913		
				851406.000	.087		
					1.000	\$74,072.32	\$851,406.00
		CSNHS-M003-00(054)					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,250.000	578.500		
				1.000	6.000		
					584.500	\$6.00	\$584.50
0044	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LF		856.000	.000		
				1.930	101.000		
					101.000	\$194.93	\$194.93
0045	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		3.000	.000		
				3245.000	.695		
					.695	\$2,255.28	\$2,255.28
0050	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		2.000	.000		
				3245.000	.662		
					.662	\$2,148.19	\$2,148.19
0055	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		7.000	.000		
				2280.000	2.004		
					2.004	\$4,569.12	\$4,569.12
0060	654-1003	RAISED PVMT MARKERS TP 3	EA	554.000	.000		
				8.000	151.000		
					151.000	\$1,208.00	\$1,208.00
Category Amount:						\$84,453.84	\$862,366.02
Category Number: 0020 BRIDGES							
0065	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		217.000	35.500		
				41.500	180.917		
					216.417	\$7,508.06	\$8,981.31
		1, BENT NO. 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number M003054

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0070	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		214.000	34.500		
				41.500	171.333		
		1, BENT NO. 2			205.833	\$7,110.32	\$8,542.07
0075	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		219.000	37.000		
				41.500	183.416		
		1, BENT NO. 3			220.416	\$7,611.76	\$9,147.26
0080	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		233.000	39.083		
				41.500	192.750		
		1, BENT NO. 4			231.833	\$7,999.13	\$9,621.07
Category Amount:						\$30,229.27	\$36,291.71
Category Number: 0030 BRIDGES							
0105	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		195.000	41.750		
				41.500	154.166		
		2, BENT NO. 1			195.916	\$6,397.89	\$8,130.51
0110	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		197.000	43.500		
				41.500	153.317		
		2, BENT NO. 2			196.817	\$6,362.66	\$8,167.91
0115	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		200.000	42.500		
				41.500	156.167		
		2, BENT NO. 3			198.667	\$6,480.93	\$8,244.68
0120	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		223.000	50.250		
				41.500	169.584		
		2, BENT NO. 4			219.834	\$7,037.74	\$9,123.11
Category Amount:						\$26,279.22	\$33,666.21
Category Number: 0040 BRIDGES							
0145	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		121.000	27.750		
				41.500	92.834		
		3, BENT NO. 2			120.584	\$3,852.61	\$5,004.24

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016

to 04/30/2016

Project Number M003054

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
0150	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		120.000	28.333		
				41.500	91.000		
		3, BENT NO. 3			119.333	\$3,776.50	\$4,952.32
Category Amount:						\$7,629.11	\$9,956.56
Category Number: 0050 BRIDGES							
0175	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		119.000	88.749		
				41.500	30.833		
		4, BENT NO. 2			119.582	\$1,279.57	\$4,962.65
Category Amount:						\$1,279.57	\$4,962.65
Category Number: 0060 BRIDGES							
0210	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		159.000	118.916		
				41.500	42.917		
		5, BENT NO. 3			161.833	\$1,781.06	\$6,716.07
0220	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		62.000	28.666		
				41.500	33.000		
		5, BENT NO. 5			61.666	\$1,369.50	\$2,559.14
0235	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		140.000	104.083		
				41.500	37.917		
		5, BENT NO. 8			142.000	\$1,573.56	\$5,893.00
Category Amount:						\$4,724.12	\$15,168.21
Category Number: 0090 EXTENSION AGREEMENT NO 1							
1002	150-1000	TRAFFIC CONTROL - LS		.000	.947		
				23013.000	.053		
		EA #1			1.000	\$1,219.69	\$23,013.00
		EA #1					
1003	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		.000	182.998		
				41.500	40.084		
		STR 121-0168-0			223.082	\$1,663.49	\$9,257.90
		EA #1					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14769-14-000-0

Estimate Number: 0019

Pay Period: 04/01/2016
to 04/30/2016

Project Number M003054

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 EXTENSION AGREEMENT NO 1							
1004	461-2000	RESEALING BRIDGE JOINTS, TP -	LF	.000 32.730	187.832 37.917 225.749	\$1,241.02	\$7,388.76
		TP D EA #1					
Category Amount:						\$4,124.20	\$39,659.66
Category Number: 0010 ROADWAY							
3002	150-1000	TRAFFIC CONTROL -	LS	.000 11507.000	.583 .417 1.000	\$4,798.42	\$11,507.00
		SA #3 SA #3					
3003	461-2000	RESEALING BRIDGE JOINTS, TP -	LF	.000 32.730	959.650 957.500 1,917.150	\$31,338.98	\$62,748.32
		TYPE D ADDED BY SA #3					
3004	504-0500	TWENTY-FOUR HOUR ACCELERATED STRENGT SY		.000 645.000	1,447.106 66.351 1,513.457	\$42,796.40	\$976,179.77
		SA #3 ADDED BY SA #3					
3005	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000 13320.000	.863 .137 1.000	\$1,824.84	\$13,320.00
		BR NO 1 SA #3					
3011	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	.000 60800.000	.867 .133 1.000	\$8,086.40	\$60,800.00
		BR NO 1 SA #3					
3013	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	.000 71600.000	.768 .232 1.000	\$16,611.20	\$71,600.00
		BR NO 3 SA #3					
Category Amount:						\$105,456.24	\$1,196,155.09
Project Total Amount:						\$264,175.57	\$3,193,942.61