

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14770-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Contract Location:

VARIOUS LOCATIONS ON I-20/SR 402

Time Allowed: 484 Days

Elapsed Calender Days: 484 Days

Percent Time: 100.00

District: 7

Area: 01

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 05/30/2014

Date Notice to Proceed: 06/04/2014

TYRONE GA 30290-2724

Date Work Began: 08/26/2014

Phone: (770)632-2081

Date Time Stopped: 09/30/2015

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2015

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,822,129.00

Original Contract Amount \$2,822,129.00

Funds Available \$400,773.29

Percent Complete 85.80%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M003044	\$2,822,129.00	\$2,822,129.00	\$400,773.29	85.80%	\$29,987.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14770-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number: M003044 I-20/SR 402 - DECK REHAB

Federal State Project Number: CSNHS-M003-00(044)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,179,220.31	\$2,152,231.71	\$26,988.60
Non-Participating	\$242,135.40	\$239,136.68	\$2,998.72
Total Earnings	\$2,421,355.71	\$2,391,368.39	\$29,987.32
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,421,355.71	\$2,391,368.39	\$29,987.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,421,355.71	\$2,391,368.39	
		Total Payable:	\$29,987.32

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14770-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number M003044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LF		5,745.000 1.800	.000 1,152.000 1,152.000	\$2,073.60	\$2,073.60
0055	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF LM		2.000 3100.000	.000 .605 .605	\$1,875.50	\$1,875.50
0056	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF LM		3.000 3100.000	.000 .578 .578	\$1,791.80	\$1,791.80
0060	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH LF GLM		10.000 2200.000	.000 2.455 2.455	\$5,401.00	\$5,401.00
0065	654-1003	RAISED PVMT MARKERS TP 3	EA	1,223.000 8.000	.000 252.000 252.000	\$2,016.00	\$2,016.00
Category Amount:						\$13,157.90	\$13,157.90
Category Number: 0040 BRIDGE NO. 3							
0140	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		116.000 41.000	113.993 3.250 117.243	\$133.25	\$4,806.96
		3, BENT NO - 2					
0145	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		116.000 41.000	113.666 3.080 116.746	\$126.28	\$4,786.59
		3, BENT NO - 3					
0150	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		116.000 41.000	113.583 3.250 116.833	\$133.25	\$4,790.15
		3, BENT NO - 4					
Category Amount:						\$392.78	\$14,383.70

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14770-14-000-0

Estimate Number: 0015

Pay Period: 10/01/2015
to 10/31/2015

Project Number M003044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 4							
0175	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		190.000	279.560		
				41.000	51.000		
		4, BENT NO - 1			330.560	\$2,091.00	\$13,552.96
0180	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		189.000	158.080		
				41.000	50.420		
		4, BENT NO - 3			208.500	\$2,067.22	\$8,548.50
Category Amount:						\$4,158.22	\$22,101.46
Category Number: 0060 BRIDGE NO. 5							
0210	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		187.000	136.788		
				41.000	52.420		
		5, BENT NO - 2			189.208	\$2,149.22	\$7,757.53
0255	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000	.954		
				220200.000	.046		
		5			1.000	\$10,129.20	\$220,200.00
Category Amount:						\$12,278.42	\$227,957.53
Project Total Amount:						\$29,987.32	\$2,421,355.71