

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0006

Pay Period: 02/03/2015
to 02/28/2015

Contract Location:

A BRIDGE AND APPROACHES ON SR 36 OVER THE FLINT R

Time Allowed: 660 Days

Elapsed Calender Days: 202 Days

Percent Time: 30.61

District: 3

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
P. O. BOX 2000

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/31/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2016

OPELIKA AL 36803-2000

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,975,335.36

Original Contract Amount \$4,975,335.36

Funds Available \$3,501,828.76

Percent Complete 29.62%

Counties:

Talbot

Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
333210-	\$4,975,335.36	\$4,975,335.36	\$3,501,828.76	29.62%	\$227,608.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0006

Pay Period: 02/03/2015
to 02/28/2015

Project Number: 333210- SR 36 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-0157-01(009)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,178,805.27	\$996,718.25	\$182,087.02
Non-Participating	\$294,701.33	\$249,179.56	\$45,521.77
Total Earnings	\$1,473,506.60	\$1,245,897.81	\$227,608.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,473,506.60	\$1,245,897.81	\$227,608.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,473,506.60	\$1,245,897.81	

Total Payable: **\$227,608.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0006

Pay Period: 02/03/2015
to 02/28/2015

Project Number 333210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	150-1000	TRAFFIC CONTROL -	LS	1.000	.276		
				94671.460	.224		
		BRST0-0157-01(009)			.500	\$21,206.41	\$47,335.73
0034	210-0100	GRADING COMPLETE -	LS	1.000	.607		
				1399791.130	.061		
		BRST0-0157-01(009)			.668	\$85,387.26	\$935,060.47
0044	318-3000	AGGR SURF CRS	TN	1,000.000	447.340		
				18.000	56.480		
					503.820	\$1,016.64	\$9,068.76
Category Amount:						\$107,610.31	\$991,464.96
Category Number: 0080 EROSION CONTROL							
0973	163-0240	MULCH	TN	500.000	181.640		
				240.000	13.240		
					194.880	\$3,177.60	\$46,771.20
0978	163-0300	CONSTRUCTION EXIT	EA	4.000	2.250		
				2000.000	2.250		
					4.500	\$4,500.00	\$9,000.00
0988	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		500.000	.000		
				3.250	148.500		
					148.500	\$482.63	\$482.63
0993	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		117.000	47.250		
				200.000	4.750		
					52.000	\$950.00	\$10,400.00
1008	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,000.000	8.000		
				4.000	338.000		
					346.000	\$1,352.00	\$1,384.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0006

Pay Period: 02/03/2015
to 02/28/2015

Project Number 333210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
1013	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,170.000 4.000	540.000 420.000 960.000	\$1,680.00	\$3,840.00
1023	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000 200.000	2.000 2.000 4.000	\$400.00	\$800.00
1033	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 1000.000	4.000 1.000 5.000	\$1,000.00	\$5,000.00
1053	603-7000	PLASTIC FILTER FABRIC	SY	3,400.000 3.000	146.667 33.000 179.667	\$99.00	\$539.00
1153	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	1,000.000 55.000	.000 33.000 33.000	\$1,815.00	\$1,815.00
1168	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000 200.000	1.000 1.000 2.000	\$200.00	\$400.00
Category Amount:						\$15,656.23	\$80,431.83
Category Number: 0020 BRIDGE NO. 1 - OVER THE FLINT RIVER							
1198	500-3002	CLASS AA CONCRETE	CY	130.000 898.020	43.914 69.302 113.216	\$62,234.58	\$101,670.23
1208	511-1000	BAR REINF STEEL	LB	25,529.000 0.960	.000 11,616.760 11,616.760	\$11,152.09	\$11,152.09

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0006

Pay Period: 02/03/2015
to 02/28/2015

Project Number 333210-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	BRIDGE NO. 1 - OVER THE FLINT RIVER				
1223	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	395.000	.000		
				71.330	433.977		
					433.977	\$30,955.58	\$30,955.58
Category Amount:						\$104,342.25	\$143,777.90
Project Total Amount:						\$227,608.79	\$1,473,506.60