

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

A BRIDGE AND APPROACHES ON SR 36 OVER THE FLINT R

Time Allowed: 660 Days

Elapsed Calender Days: 386 Days

Percent Time: 58.48

District: 3

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
P. O. BOX 2000

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/31/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2016

OPELIKA AL 36803-2000

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,975,335.36

Original Contract Amount \$4,975,335.36

Funds Available \$1,998,660.62

Percent Complete 59.83%

Counties:

Talbot Upson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
333210-	\$4,975,335.36	\$4,975,335.36	\$1,998,660.62	59.83%	\$417,208.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 333210- SR 36 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-0157-01(009)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,381,339.79	\$2,047,573.25	\$333,766.54
Non-Participating	\$595,334.95	\$511,893.31	\$83,441.64
Total Earnings	\$2,976,674.74	\$2,559,466.56	\$417,208.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,976,674.74	\$2,559,466.56	\$417,208.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,976,674.74	\$2,559,466.56	

Total Payable: **\$417,208.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number 333210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	150-1000	TRAFFIC CONTROL -	LS	1.000	.669		
				94671.460	.095		
		BRST0-0157-01(009)			.764	\$8,993.79	\$72,329.00
0024	207-0203	FOUND BKFILL MATL, TP II	CY	180.000	.000		
				60.000	.000		
					.000	\$0.00	\$0.00
0039	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,400.000	124.640		
				22.700	2,911.770		
					3,036.410	\$66,097.18	\$68,926.51
Category Amount:						\$75,090.97	\$141,255.51
Category Number: 0080 EROSION CONTROL							
1023	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000	5.000		
				200.000	1.000		
					6.000	\$200.00	\$1,200.00
1033	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	10.000		
				1000.000	1.000		
					11.000	\$1,000.00	\$11,000.00
1098	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		500.000	2,689.500		
				1.000	56.250		
					2,745.750	\$56.25	\$2,745.75
Category Amount:						\$1,256.25	\$14,945.75
Category Number: 0010 ROADWAY							
1113	433-1000	REINF CONC APPROACH SLAB	SY	270.000	.000		
				144.390	210.000		
					210.000	\$30,321.90	\$30,321.90
Category Amount:						\$30,321.90	\$30,321.90

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14773-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number 333210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER THE FLINT RIVER							
1188	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.950		
				431394.580	.050		
		1			1.000	\$21,569.73	\$431,394.58
1198	500-3002	CLASS AA CONCRETE	CY	130.000	142.100		
				898.020	300.245		
					442.345	\$269,626.01	\$397,234.66
1208	511-1000	BAR REINF STEEL	LB	25,529.000	26,451.000		
				0.960	13,919.958		
					40,370.958	\$13,363.16	\$38,756.12
1213	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.950		
				119603.200	.050		
		1			1.000	\$5,980.16	\$119,603.20
Category Amount:						\$310,539.06	\$986,988.56
Project Total Amount:						\$417,208.18	\$2,976,674.74