

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Contract Location:

SR 119 BEGINNING AT US 84/SR 38 AND EXTENDING TO SR

Time Allowed: 1029 Days

Elapsed Calender Days: 499 Days

Percent Time: 48.49

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/16/2014

Date Notice to Proceed: 07/17/2014

Date Work Began: 07/21/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/10/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$19,143,476.09

Original Contract Amount \$17,799,059.58

Funds Available \$14,318,397.44

Percent Complete 25.20%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004917	\$19,143,476.08	\$17,799,059.57	\$14,318,397.43	25.20%	\$416,031.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number: 0004917 SR 119 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0004-00(917)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,860,062.84	\$3,527,237.73	\$332,825.11
Non-Participating	\$965,015.81	\$881,809.53	\$83,206.28
Total Earnings	\$4,825,078.65	\$4,409,047.26	\$416,031.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,825,078.65	\$4,409,047.26	\$416,031.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,825,078.65	\$4,409,047.26	

Total Payable: **\$416,031.39**

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.450		
				343312.220	.030		
					.480	\$10,299.37	\$164,789.87
		STP00-0004-00(917)					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	270.000	93.132		
				57.970	2.370		
					95.502	\$137.39	\$5,536.25
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,661.000	1,768.888		
				28.680	2,358.333		
					4,127.221	\$67,636.99	\$118,368.70
0145	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,855.000	3,367.464		
				36.090	743.740		
					4,111.204	\$26,841.58	\$148,373.35
0150	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,391.000	3,358.590		
				45.380	815.260		
					4,173.850	\$36,996.50	\$189,409.31
0155	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,713.000	1,925.753		
				52.400	32.000		
					1,957.753	\$1,676.80	\$102,586.26
0160	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,578.000	626.583		
				61.910	601.330		
					1,227.913	\$37,228.34	\$76,020.09
0165	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	119.000	26.170		
				144.560	92.250		
					118.420	\$13,335.66	\$17,118.80
0185	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	10.000	6.000		
				543.260	1.000		
					7.000	\$543.26	\$3,802.82

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0190	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	17.000 635.440	2.000 1.000 3.000	\$635.44	\$1,906.32
0205	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	1.000 1964.960	1.000 1.000 2.000	\$1,964.96	\$3,929.92
0210	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	3.000 840.110	.000 1.000 1.000	\$840.11	\$840.11
0235	668-1100	CATCH BASIN, GP 1	EA	168.000 2184.780	29.500 9.000 38.500	\$19,663.02	\$84,114.03
0245	668-1200	CATCH BASIN, GP 2	EA	43.000 2466.880	3.500 .500 4.000	\$1,233.44	\$9,867.52
0250	668-2100	DROP INLET, GP 1	EA	25.000 1687.410	4.000 1.000 5.000	\$1,687.41	\$8,437.05
0255	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3703.370	9.000 2.000 11.000	\$7,406.74	\$40,737.07
Category Amount:						\$228,127.01	\$975,837.47
Category Number: 0020 PERMANENT EROSION							
0310	700-8000	FERTILIZER MIXED GRADE	TN	11.000 543.190	4.430 .407 4.837	\$221.08	\$2,627.41
Category Amount:						\$221.08	\$2,627.41

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION							
0320	163-0232	TEMPORARY GRASSING	AC	16.000 1005.910	20.980 1.981 22.961	\$1,992.71	\$23,096.70
0325	163-0240	MULCH	TN	510.000 150.890	201.924 20.755 222.679	\$3,131.72	\$33,600.03
Category Amount:						\$5,124.43	\$56,696.73
Category Number: 0010 ROADWAY							
0510	441-4020	CONC VALLEY GUTTER, 6 IN	SY	302.000 36.600	.000 44.667 44.667	\$1,634.81	\$1,634.81
0590	210-0100	GRADING COMPLETE -	LS	1.000 3248520.110	.489 .034 .523	\$110,449.68	\$1,698,976.02
		STP00-0004-00(917)					
0625	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	36,363.000 11.540	4,977.000 4,360.000 9,337.000	\$50,314.40	\$107,748.98
Category Amount:						\$162,398.89	\$1,808,359.81
Category Number: 0030 TEMPORARY EROSION							
0710	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 226.330	14.000 1.000 15.000	\$226.33	\$3,394.95
Category Amount:						\$226.33	\$3,394.95
Category Number: 0010 ROADWAY							
0835	441-4030	CONC VALLEY GUTTER, 8 IN	SY	279.000 49.520	140.667 234.667 375.334	\$11,620.71	\$18,586.54

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0910	600-0001	FLOWABLE FILL	CY	1,245.000 90.920	64.016 20.999 85.015	\$1,909.23	\$7,729.56
1050	670-1060	WATER MAIN, 6 IN	LF	715.000 11.710	13.500 9.000 22.500	\$105.39	\$263.48
		PVC					
1055	670-1080	WATER MAIN, 8 IN	LF	3,562.000 17.210	3,682.500 11.500 3,694.000	\$197.92	\$63,573.74
		PVC					
1060	670-1100	WATER MAIN, 10 IN	LF	1,920.000 24.050	2,534.000 5.000 2,539.000	\$120.25	\$61,062.95
		PVC					
1065	670-1120	WATER MAIN, 12 IN	LF	7,430.000 31.900	7,241.500 27.000 7,268.500	\$861.30	\$231,865.15
		PVC					
1085	670-2080	GATE VALVE, 8 IN	EA	15.000 1450.490	18.000 1.000 19.000	\$1,450.49	\$27,559.31
1125	670-9910	REMOVE EXIST WATER VALVE, INCL BOX	EA	108.000 138.900	1.000 2.000 3.000	\$277.80	\$416.70
1130	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	23.000 277.800	5.000 8.000 13.000	\$2,222.40	\$3,611.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2015

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0015

Pay Period: 10/29/2015
to 11/27/2015

Project Number 0004917

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1215	670-1120	WATER MAIN, 12 IN	LF	.000	80.000		
				45.810	25.500		
					105.500	\$1,168.16	\$4,832.96
		ADD DUE TO WATER LINE INSTALLATION					
Category Amount:						\$19,933.65	\$419,501.79
Project Total Amount:						\$416,031.39	\$4,825,078.65