

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed: 994 Days

Elapsed Calender Days: 355 Days

Percent Time: 35.71

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,816,035.05

Original Contract Amount \$27,765,202.50

Funds Available \$26,583,816.89

Percent Complete 10.78%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$27,907,043.15	\$25,856,210.60	\$24,691,537.99	11.52%	\$243,162.16
250615-	\$1,908,991.90	\$1,908,991.90	\$1,892,278.90	0.88%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,572,404.15	\$2,377,874.41	\$194,529.74
Non-Participating	\$643,101.01	\$594,468.59	\$48,632.42
Total Earnings	\$3,215,505.16	\$2,972,343.00	\$243,162.16
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,215,505.16	\$2,972,343.00	\$243,162.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,215,505.16	\$2,972,343.00	

Total Payable: **\$243,162.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$16,713.00	\$16,713.00	\$0.00
Gross Earnings	\$16,713.00	\$16,713.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,713.00	\$16,713.00	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.348		
				348300.000	.009		
					.357	\$3,134.70	\$124,343.10
		STP00-7007-00(006)					
0035	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	22,000.000	.000		
				26.500	2,742.140		
					2,742.140	\$72,666.71	\$72,666.71
0045	318-3000	AGGR SURF CRS	TN	2,000.000	17.470		
				21.000	13.870		
					31.340	\$291.27	\$658.14
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000	717.390		
				32.750	341.960		
					1,059.350	\$11,199.19	\$34,693.71
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,020.000	202.580		
				39.000	120.570		
					323.150	\$4,702.23	\$12,602.85
0340	668-1100	CATCH BASIN, GP 1	EA	210.000	3.000		
				2340.000	2.500		
					5.500	\$5,850.00	\$12,870.00
Category Amount:						\$97,844.10	\$257,834.51
Category Number: 0020 EROSION CONTROL							
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000	2.164		
				636.000	.070		
					2.234	\$44.52	\$1,420.82
0470	163-0232	TEMPORARY GRASSING	AC	23.000	13.102		
				530.000	.350		
					13.452	\$185.50	\$7,129.56

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0475	163-0240	MULCH	TN	203.000 170.000	110.200 42.380 152.580	\$7,204.60	\$25,938.60
0480	163-0300	CONSTRUCTION EXIT	EA	18.000 1450.000	.750 1.500 2.250	\$2,175.00	\$3,262.50
0490	163-0502	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	3.000 453.000	.000 3.000 3.000	\$1,359.00	\$1,359.00
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	298.000 298.000	48.750 74.250 123.000	\$22,126.50	\$36,654.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	57,600.000 0.460	27.000 62.000 89.000	\$28.52	\$40.94
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,980.000 6.750	.000 60.000 60.000	\$405.00	\$405.00
0525	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE	LF	1,000.000 2.500	42.000 31.000 73.000	\$77.50	\$182.50
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	9.000 1.000 10.000	\$579.00	\$5,790.00
Category Amount:						\$34,185.14	\$82,182.92

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2015

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0011

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0905	670-1060	WATER MAIN, 6 IN	LF	2,080.000 35.000	547.720 65.600 613.320	\$2,296.00	\$21,466.20
0920	670-1120	WATER MAIN, 12 IN	LF	16,350.000 51.000	7,072.630 1,706.520 8,779.150	\$87,032.52	\$447,736.65
0923	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	18.000 424.000	.000 6.000 6.000	\$2,544.00	\$2,544.00
0925	670-2060	GATE VALVE, 6 IN	EA	12.000 901.000	5.000 1.000 6.000	\$901.00	\$5,406.00
0937	670-4000	FIRE HYDRANT	EA	22.000 3290.000	11.000 2.000 13.000	\$6,580.00	\$42,770.00
0949	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	119.000 265.000	.000 41.000 41.000	\$10,865.00	\$10,865.00
0950	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	10.000 159.000	.000 3.000 3.000	\$477.00	\$477.00
1105	158-1000	TRAINING HOURS	HR	6,000.000 0.800	.000 546.750 546.750	\$437.40	\$437.40
Category Amount:						\$111,132.92	\$531,702.25
Project Total Amount:						\$243,162.16	\$3,215,505.16