

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed: 994 Days

Elapsed Calender Days: 386 Days

Percent Time: 38.83

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,816,035.05

Original Contract Amount \$27,765,202.50

Funds Available \$26,159,813.05

Percent Complete 12.21%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$27,907,043.15	\$25,856,210.60	\$24,267,534.15	13.04%	\$424,003.84
250615-	\$1,908,991.90	\$1,908,991.90	\$1,892,278.90	0.88%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,911,607.22	\$2,572,404.15	\$339,203.07
Non-Participating	\$727,901.78	\$643,101.01	\$84,800.77
Total Earnings	\$3,639,509.00	\$3,215,505.16	\$424,003.84
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,639,509.00	\$3,215,505.16	\$424,003.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,639,509.00	\$3,215,505.16	

Total Payable: **\$424,003.84**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$16,713.00	\$16,713.00	\$0.00
Gross Earnings	\$16,713.00	\$16,713.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,713.00	\$16,713.00	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.357		
				348300.000	.008		
		STP00-7007-00(006)			.365	\$2,786.40	\$127,129.50
0035	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	22,000.000	2,742.140		
				26.500	10,864.650		
					13,606.790	\$287,913.23	\$360,579.94
0045	318-3000	AGGR SURF CRS	TN	2,000.000	31.340		
				21.000	19.390		
					50.730	\$407.19	\$1,065.33
Category Amount:						\$291,106.82	\$488,774.77
Category Number: 0020 EROSION CONTROL							
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000	2.234		
				636.000	.308		
					2.542	\$195.89	\$1,616.71
0470	163-0232	TEMPORARY GRASSING	AC	23.000	13.452		
				530.000	1.555		
					15.007	\$824.15	\$7,953.71
0475	163-0240	MULCH	TN	203.000	152.580		
				170.000	13.248		
					165.828	\$2,252.16	\$28,190.76
0480	163-0300	CONSTRUCTION EXIT	EA	18.000	2.250		
				1450.000	.750		
					3.000	\$1,087.50	\$4,350.00
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		298.000	123.000		
		/SAND BAGS		298.000	3.750		
					126.750	\$1,117.50	\$37,771.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		57,600.000	89.000		
				0.460	45.000		
					134.000	\$20.70	\$61.64
0545	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	36.000	.000		
				607.000	1.000		
					1.000	\$607.00	\$607.00
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	10.000		
				579.000	1.000		
					11.000	\$579.00	\$6,369.00
0565	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	115,200.000	47,344.177		
				2.750	92.250		
					47,436.427	\$253.69	\$130,450.17
Category Amount:						\$6,937.59	\$217,370.49
Category Number: 0010 ROADWAY							
0920	670-1120	WATER MAIN, 12 IN	LF	16,350.000	8,779.150		
				51.000	1,853.510		
					10,632.660	\$94,529.01	\$542,265.66
0925	670-2060	GATE VALVE, 6 IN	EA	12.000	6.000		
				901.000	2.000		
					8.000	\$1,802.00	\$7,208.00
0936	670-2120	GATE VALVE, 12 IN	EA	30.000	15.000		
				2440.000	3.000		
					18.000	\$7,320.00	\$43,920.00
0937	670-4000	FIRE HYDRANT	EA	22.000	13.000		
				3290.000	2.000		
					15.000	\$6,580.00	\$49,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2015

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0012

Pay Period: 08/01/2015
to 08/31/2015

Project Number 250610-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
1110	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		10,000.000	.000		
				2.950	5,331.667		
					5,331.667	\$15,728.42	\$15,728.42
					Category Amount:	\$125,959.43	\$658,472.08
					Project Total Amount:	\$424,003.84	\$3,639,509.00